1	
2	
3	
4	
5	
6	
7	
8	TRANSCRIBED VIDEO FILE
9	
10	
11	
12	
13	South Carolina Senate
14	V. C. Summer Nuclear Project Review Committee
15	September 18, 2017
16	
17	
18	
19	
20	COMPUSCRIPTS, INC.
21	CLIENT FOCUSED. DEADLINE DRIVEN.
22	
23	
24	803.988.0086
25	888.988.0086

1	00:00:01
2	CHAIRMAN SETZLER: Good morning.
3	We'd like to welcome everybody, Senator Massey
4	and myself, as co-chairs of this committee. We
5	have a number of committee members who are
6	currently on the way. Senator Sabb, Senator
7	Rankin, Senator Alexander, and Senator Gregory,
8	I believe, are all on the way, so they should be
9	here momentarily, but for the sake of time,
10	we're going to go ahead and start.
11	I believe we had people who were
12	up here. We'd ask you to come back up, and if
13	you there's been an indication there might be
14	some additional people you want to bring up, but
15	some of you were already under oath. Let's get
16	everybody at the table up here.
17	Okay, I believe everybody that's
18	up here, except for Mr. Marsh and we're glad
19	to have you with us. Glad you're feeling
20	better, and I'm going to ask Senator Massey to
21	swear you in, please, since the others have
22	already been sworn in.
23	CHAIRMAN MASSEY: Hopefully
24	you're feeling better. Will you raise your
25	right hand for us, please? Do you swear to tell

1	the truth, the whole truth, and nothing but the
2	truth, so help you God?
3	MR. MARSH: I do.
4	CHAIRMAN MASSEY: Thank you, sir.
5	The others, Mr Senator Setzler, the others
6	have already been sworn in.
7	CHAIRMAN SETZLER: Correct.
8	CHAIRMAN MASSEY: Since we just
9	recessed, I think that does maintain.
10	CHAIRMAN SETZLER: I think that's
11	correct. Also, on behalf of the members of the
12	committee, we are here to try to learn what is
13	happened in this matter, and it is of major
14	significance as we talked about to the State of
15	South Carolina, but at the same time, we
16	recognize what your employees of both SCANA and
17	Santee Cooper did last week for the citizens of
18	this state as the result of the hurricane, and
19	we would like to thank those people who were on
20	the ground for both companies who restored power
21	to thousands and thousands of South Carolinians,
22	and we appreciate what they do every day.
23	We're going to go ahead and
24	start. Mr. Carter, I want to start with you if
25	that's okay. Well, let me introduce have

each member of the committee introduce 1 themselves, starting with Senator Hutto -- you 2 know Senator Massey and myself as co-chairs --3 and what area you represent. 4 SENATOR HUTTO: Senator Brad 5 Hutto: Allendale, Bamberg, Barnwell, Hampton, 6 Colleton, and Orangeburg. 7 SENATOR SCOTT: Senator Scott: 8 Richland, right up to the line of Fairfield 9 County. 10 SENATOR BENNETT: Good morning. 11 Sean Bennett: Dorchester, Berkeley, and 12 Charleston Counties. 13 SENATOR GOLDFINCH: Good morning. 14 Stephen Goldfinch: Horry, Georgetown, and 15 Charleston Counties. 16 17 CHAIRMAN SETZLER: Okay. Carter, I want to go to you first, and I'll ask 18 the committee to give me just a few minutes, and 19 then we'll go forward on other matters. At the 20 last meeting, we talked about your compensation 21 and specifically asked about bonuses that were 22 paid last year. Y'all were very emphatic that 23 you only paid \$70,000 in bonuses last year. I 24 believe, if I recall the testimony, you brought 25

```
up a lady, and that's what you said was $70,000;
1
         is that correct?
2
                                            That's the
                        MR. CARTER: Yes.
3
         portion of the bonus that was related to
4
         nuclear, or incentive. It's actually incentive
5
         pay. Only -- that was only the portion that had
6
         any bearing on Summer Units 2 and 3.
7
                        CHAIRMAN SETZLER: Well, that's
8
         what I want to talk about because we used the
9
         word "bonus," and you didn't mention additional
10
         compensation or incentive compensation.
11
         now read your employment contract, the amendment
12
         to it, and the memorandum to it, and it refers
13
         to additional compensation. Is that different
14
         from a bonus, or incentive, as you've just
15
         referred to?
16
                                     I think what it's
17
                        MR. CARTER:
         referring to there is the incentive pay.
18
         There's a compensate -- there's a -- there are
19
         two other things that go in there. There's a
20
         life insurance policy, which is fairly small,
21
         and car allowance, or a vehicle allowance.
22
         believe that's what makes that up.
23
                        CHAIRMAN SETZLER: Well, again,
24
         you didn't --
25
```

1	MR. CARTER: The incentive pay
2	and the base pay.
3	CHAIRMAN SETZLER: Is there a
4	difference in incentive pay and additional
5	compensation under your contract? And I'm
6	talking about your contract specifically.
7	MR. CARTER: Specifically what
8	I'm paid is the base salary, the incentive pay,
9	and then there's the in the information that
10	we provided, there's an "other" column, which is
11	what I'm assuming you're referring to.
12	CHAIRMAN SETZLER: And that's
13	your hospitalization, your car allowance, all of
14	the other stuff.
15	MR. CARTER: I don't believe it
16	includes hospitalization, but I believe it
17	includes car allowance, an annual physical, now
18	that I think about it, and a life insurance
19	policy.
20	CHAIRMAN SETZLER: All right, so
21	then what was your base pay last year? Before
22	you retired, what was your base pay?
23	MR. CARTER: Five hundred and
24	forty thousand dollars and a little bit.
25	CHAIRMAN SETZLER: Okay, and what

1	was your additional compensation?
2	MR. CARTER: It's in that record,
3	the last piece. I think it's 330,000, but I've
4	we can pull up the document. I
5	CHAIRMAN SETZLER: So that's a
6	total of eight hundred and something thousand
7	dollars.
8	MR. CARTER: Yes, sir.
9	CHAIRMAN SETZLER: All right. So
10	how many employees does Santee Cooper have
11	total?
12	MR. CARTER: About 1750, 1760.
13	CHAIRMAN SETZLER: And of those,
14	all of them participate in the South Carolina
15	Retirement System.
16	MR. CARTER: Yes, sir.
17	CHAIRMAN SETZLER: And you
18	participate in the South Carolina Retirement
19	System.
20	MR. CARTER: Yes, sir.
21	CHAIRMAN SETZLER: All right,
22	sir. Did you TERI at all?
23	MR. CARTER: No, sir.
24	CHAIRMAN SETZLER: Never TERI'd.
25	I know you waived part or all of your TERI in

your employment contract you entered into. 1 MR. CARTER: Yes, sir, and that 2 really was the purpose behind that contract. 3 The board did not want me to TERI. 4 CHAIRMAN SETZLER: Okay, and do 5 you draw South Carolina retirement now? 6 7 MR. CARTER: No. sir. CHAIRMAN SETZLER: Okay. When 8 will you draw it? 9 MR. CARTER: When I go onto the 10 retirement system at the end of February. 11 CHAIRMAN SETZLER: All right, and 12 so tell us about the Santee Cooper defined 13 contribution plan. 14 MR. CARTER: There, there are two 15 retention plans. There's a defined contribution 16 plan that is for the executives. It's been in 17 place for years. It's been reviewed before by 18 the Senate, and is -- in my case, it was -- as 19 president, it was 6 percent -- it, it -- prior 20 to being president, I was also an officer that 21 was in that plan, so prior to that, it was just 22 6 percent of your base salary, and then when I 23 became president, a \$10,000 a year additional 24 amount was put into that account. So it's a 25

1	deferred it's a it's like a 401k. It's a
2	deferred account.
3	CHAIRMAN SETZLER: So how many
4	members of employees of Santee Cooper are
5	eligible or participate in this defined
6	contribution plan out of the 1700?
7	MR. CARTER: Seven or eight
8	current.
9	CHAIRMAN SETZLER: How many
10	others in the past?
11	MR. CARTER: All of the former
12	officers that would have been the executives of
13	the company participated in it for as we'd
14	have to go back and look and see how long it's
15	been in place, but as long as I can remember.
16	CHAIRMAN SETZLER: So out of 1700
17	employees, only seven or eight have benefit of
18	this one particular deferred plan.
19	MR. CARTER: Yes, sir.
20	CHAIRMAN SETZLER: Okay, and then
21	you have a deferred benefits plan.
22	MR. CARTER: There's a
23	CHAIRMAN SETZLER: One is a
24	defined contribution plan, which is the one you
25	say only seven or eight people

1	MR. CARTER: Yes, sir.
2	CHAIRMAN SETZLER: participate
3	in. Then you have a deferred compensation plan.
4	MR. CARTER: There's a
5	something there's a defined there's
6	another what we call a DB plan. It's a
7	defined benefit plan, and that's a retention
8	plan for top executives or top talent, and the
9	I'm that covers more than just the
10	executives.
11	CHAIRMAN SETZLER: All right,
12	sir, so how many people does it cover out of the
13	1700?
14	MR. CARTER: I'm going to we'd
15	have to get an exact count, but about 20 to 25
16	because it does change from time to time as
17	people retire.
18	CHAIRMAN SETZLER: Including the
19	other seven or eight.
20	MR. CARTER: Yes, sir. They
21	would be included in that 20 or 25, so that
22	would be the total, and that would be the number
23	of active people, meaning the
24	CHAIRMAN SETZLER: And what do
25	you receive from it?

1	MR. CARTER: In my case, my case
2	it would be I think it's actually matured to
3	51 percent for 20 years. That's historically
4	what the president's package has looked like.
5	This package is intended to retain talent.
6	That's what it was put in place for, according
7	to the people that advised the board. The
8	board's been administering this program for
9	years. It dates back well before the '90s
10	because it already existed when I became an
11	officer.
12	CHAIRMAN SETZLER: All right, so
13	your 25 top people my words, not yours get
14	South Carolina state retirement, they seven
15	or eight of them get this one plan, and the rest
16	of them get the other plan, so there's three
17	plans there that they get the benefit of.
18	MR. CARTER: Yes, sir.
19	CHAIRMAN SETZLER: And doesn't
20	your plan don't you get a, like
21	(INDISTINCT) get 65 percent of your current
22	salary as additional compensation?
23	MR. CARTER: That's the incentive
24	plan.
25	CHAIRMAN SETZLER: Right.

1	MR. CARTER: Yes, sir.
2	CHAIRMAN SETZLER: So you get
3	that also.
4	MR. CARTER: Yes, sir.
5	CHAIRMAN SETZLER: All right.
6	How many of the 20 to 25 people that are in
7	the defined benefit plan, how many of those are
8	vice presidents?
9	MR. CARTER: Most all of the vice
10	presidents would be in the defined benefit plan,
11	and then some other key managers.
12	CHAIRMAN SETZLER: And so how
13	many of those are vice presidents? Do you have
14	22 vice presidents at Santee Cooper?
15	MR. CARTER: I don't believe so.
16	I think if you look at the total officers, I
17	think there are 17 or 18. We can get an exact
18	count.
19	CHAIRMAN SETZLER: Can you give
20	us an organizational chart
21	MR. CARTER: Yes, sir.
22	CHAIRMAN SETZLER: with the
23	title of each person?
24	MR. CARTER: Yes, sir. We could
25	do that, and that would be the better way to do

1	it because it does change from time to time
2	because of retirements and
3	CHAIRMAN SETZLER: What does the
4	defined benefit plan that these 20, 25 people
5	cost Santee Cooper a year and the ratepayers?
6	MR. CARTER: I couldn't tell you
7	that. I don't know. There's a
8	CHAIRMAN SETZLER: You don't have
9	any idea what it cost?
10	MR. CARTER: No, sir, because
11	it's a the amount that's actually put on the
12	books and accrued is done by an actuarial study
13	that's done by Findley Davies, and it's not the
14	most significant cost in our payroll costs.
15	CHAIRMAN SETZLER: So what about
16	the defined contribution plan? What does it
17	cost?
18	MR. CARTER: Again, it would be
19	smaller than the defined benefit plan because
20	fewer people are in it. We can get you exact
21	numbers. It's that number is actually
22	calculated and determined because it's put into
23	a plan, so it would be based on the everybody
24	that's in it, their base salary.
25	The other plan, because it also

1	has a life insurance component to it in other
2	words, it pays out either at your retirement or
3	at death, and so the amount that gets put on the
4	books each year that's accrued for is actually a
5	calculation of everybody that's in that plan and
6	their ages and all those things that go with it,
7	and so there's a calculation for it.
8	CHAIRMAN SETZLER: And so as the
9	CEO of Santee Cooper, you don't have any idea
10	how much either one of those plans cost Santee
11	Cooper a year?
12	MR. CARTER: No, sir, I don't.
13	CHAIRMAN SETZLER: Okay
L4	MR. CARTER: Because they're not,
15	they're not significant.
16	CHAIRMAN SETZLER: can you get
17	us those numbers? Can you get us those numbers?
18	MR. CARTER: Yes, sir, we can.
19	CHAIRMAN SETZLER: All right, so
20	and when you signed your employment contract,
21	did you get a \$50,000 bonus, or payment?
22	MR. CARTER: The initial contract
23	
24	CHAIRMAN SETZLER: Correct.
25	MR. CARTER: I did not. but

1	the at
2	CHAIRMAN SETZLER: On the signing
3	of the first amendment.
4	MR. CARTER: The yes, sir. So
5	there's the original contract, and then there's
6	the amendment, and there was an additional
7	\$50,000 put into the defined contribution plan,
8	yes, sir.
9	CHAIRMAN SETZLER: All right,
10	sir, and when you gave Santee Cooper your notice
11	of retirement I believe you're retiring
12	December 31st?
13	MR. CARTER: February.
14	CHAIRMAN SETZLER: February.
15	MR. CARTER: Yes, sir.
16	CHAIRMAN SETZLER: First?
17	MR. CARTER: February 28th.
18	CHAIRMAN SETZLER: Twenty-eighth.
19	What contribution is made under that first
20	amendment and the memorandum to your retirement
21	plan? Is it the 50,000 or the 250,000?
22	MR. CARTER: The 50,000 has
23	already been made, and I don't qualify for the
24	250,000 because I didn't stay till the end.
25	CHAIRMAN SETZLER: Well, I think

1	you're eligible for it whether you stay till the
2	end or not. Did you get the \$50,000
3	contribution when you retired?
4	MR. CARTER: That's
5	CHAIRMAN SETZLER: In February,
6	when you retire, will you get the 50 or the 250?
7	MR. CARTER: The this is not
8	once the money is placed into this account,
9	it's there, and at any time that I leave, for
10	whatever reason, it would be mine. That's the
11	way that account is set up, so I want to be
12	clear to you, so, yes, sir, the \$50,000 is
13	sitting in that account, and it's mine.
14	CHAIRMAN SETZLER: We're talking
15	about
16	MR. CARTER: Or my beneficiaries.
17	CHAIRMAN SETZLER: two
18	different things, Mr. Carter. Let me go back.
19	MR. CARTER: Mm-hmm.
20	CHAIRMAN SETZLER: You got
21	\$50,000 when you signed the first amendment.
22	MR. CARTER: Yes.
23	CHAIRMAN SETZLER: Then there is
24	a whole laundry list of when leave employment
25	with Santee Cooper, for cause, without cause,

you either get 50 or 250. So you're leaving 1 Santee Cooper February 1st because under that 2 agreement, as I read it, you get \$50,000 if they 3 get rid of you for cause. So which are you 4 going to get in February, the 50 or the 250? 5 MR. CARTER: I -- Senator 6 Setzler, I'm not familiar with -- the only thing 7 that I will -- because I gave six months' notice 8 under that agreement, I'm entitled to a half a 9 year's pay for the next 12 months. And that was 10 put -- that's put in there, again, according to 11 the people that put the agreement together for 12 Santee Cooper because during that period of 13 time, I'm not allowed to -- there's a laundry 14 list of people that I'm not allowed to work for. 15 It's a noncompete provision. 16 CHAIRMAN SETZLER: All right, so 17 when you retire, Mr. Carter, in February, what 18 is the total amount of money you're going to 19 receive in compensation? 20 MR. CARTER: The -- I will 21 receive that half a year's payment over a year, 22 and then I will receive my retirement benefits. 23 And then I would also be eligible for any 24 vacation that I haven't taken. 25

1	CHAIRMAN SETZLER: Do you get any
2	additional incentive? What do you think your
3	total retirement package is going to amount to
4	per year?
5	MR. CARTER: The two the
6	defined benefit plan that we've talked about
7	earlier and the state retirement, my guess would
8	be somewhere around seven it should be a
9	little bit over \$700,000 a year. That's my
10	guess. But I really haven't calculated or
11	looked at it.
12	CHAIRMAN SETZLER: So do you
13	that's your testimony, that that's all you're
14	going to receive?
15	MR. CARTER: That's what I will
16	get in I want to be clear. I want to
17	that, that will be the retirement pay, and then
18	I've also mentioned the half-year's pay
19	CHAIRMAN SETZLER: Correct.
20	MR. CARTER: that I'll get.
21	CHAIRMAN SETZLER: How much is
22	that?
23	MR. CARTER: It would be half of
24	\$540,000.
25	CHAIRMAN SETZLER: Two-hundred

```
and fifty thousand dollars, roughly, ballpark.
1
         Two-seventy.
2
                        MR. CARTER: Two-seventy, yes,
3
         sir. And then these -- this defined
4
         contribution plan, whatever money's been in
5
         there -- and I've been in it for years, for a
6
         long period of time -- that money -- it's like a
7
         401k plan, so that's money is mine.
8
                        CHAIRMAN SETZLER: Okay, and how
9
         much have you got in there?
10
                        MR. CARTER: I have a -- I can't
11
         tell you specifically. I want to say it's like
12
         800,000. I have a separate -- I also have a
13
         401k and a 457 account that are deferred
14
         accounts that are mine that are money that I put
15
         in --
16
17
                        CHAIRMAN SETZLER:
                                            Correct.
                        MR. CARTER: -- over the years.
18
                        CHAIRMAN SETZLER: Yeah,
19
         separate; I understand what you're talking
20
         about.
21
                        MR. CARTER: And so I've looked
22
         at them together, but I've not ever -- you know,
23
         I add them up and look at them --
24
                        CHAIRMAN SETZLER: So you've got
25
```

800,000 in that one plan. What about in the 1 other one? 2 MR. CARTER: The other one, it's 3 -- they've about got the same thing because the 4 total is about 1.6 million between the two. 5 Between -- really, actually, there's three of 6 them because I've got a 457, 401, and then that 7 defined contribution plan, yes, sir. 8 CHAIRMAN SETZLER: All right, 9 sir, and then one other question for you. Why, 10 when you signed your amendment to your contract 11 that you entered into, the first amendment, why 12 did you sign on the same day a memorandum of 13 understanding of what that amendment contained 14 that had additional provisions in it that 15 weren't in the first amendment? Why did they --16 why wasn't it all put in the first amendment? 17 MR. CARTER: That -- because 18 that's the way that the people that were 19 advising Santee Cooper's board wanted to do it. 20 I -- that wasn't my decision. I didn't even ask 21 for it. 22 CHAIRMAN SETZLER: Okay. Let's 23 -- I won't monopolize the time. I'll come back 24 to it in a few minutes, okay? Senator from

1	Richland?
2	MR. SCOTT: I want to look at the
3	revised rate implemented. How many times did we
4	do that? I'm following this flow chart and time
5	line on it. How, how many times did we actually
6	have a revised rate increase?
7	MR. CARTER: Let me get that
8	document, or if somebody else has it quickly,
9	I'll be glad to look at it. I don't know that I
10	brought it with me, that particular document.
11	MR. SCOTT: Well, while you're
12	trying to find it, I want to go to bring your
13	attention to the December 13 revised rate
14	when it was implemented, and I notice one month
15	later, on the that's 2013, and in January
16	2014
17	CHAIRMAN MASSEY: Senator
18	MR. SCOTT: I see that
19	CHAIRMAN MASSEY: can you hold
20	on just a second? We're going to put that time
21	line down on the screen
22	MR. SCOTT: Okay, I'm
23	CHAIRMAN MASSEY: so everybody
24	can look at it while you're talking
25	MR. SCOTT: Sounds great.

1	CHAIRMAN MASSEY: so we can
2	all follow along, it that's okay.
3	MR. SCOTT: That'll be fine.
4	CHAIRMAN MASSEY: This is the one
5	you're talking about?
6	MR. SCOTT: Yeah, the time line.
7	I see the first time line, what looks like is
8	November 2009. It looks like it was the first
9	time we had a revised rate I guess that what
10	y'all you call an increase, November 2009,
11	and then I see another on December 2012. And
12	then which brings to my attention, on
13	December 2013, a year later.
14	I notice one month later, there's
15	a Santee Cooper contract to sell 5 percent
16	interest in the nuclear project. It's South
17	Carolina Electric & Gas. I'm trying to figure
18	out if we just had a rate increase, tell me
19	about the 5 percent, what does that represent in
20	dollars and cents if it was actually sold and
21	whether or not the contract was ever completed.
22	MR. CARTER: Yes, sir. The five
23	first of all, back way back, all the way
24	into 2009, for load reasons, as we showed last
25	time, we knew we needed to sell a piece of our

ownership, so we actively worked on that, signed nondisclosure agreements with a number of companies to have them take a look at buying into the project. And ultimately, all of those parties backed out, and SCANA agreed to buy, or own, another 5 percent and purchase it at the end of the project.

The project had to come online for that 5 percent sale to be consummated, so 2 1/2 percent of the first unit -- it was done in percentages over the next two or three years after the units came online. So there is a signed agreement that provides for that sale to take place, but that sale only actually transfers when the units are complete.

MR. SCOTT: What does that 5 percent represent in dollars and cents? Is that contract value at this point, or is it value at the total amount invested in the total project?

MR. CARTER: It would pay back the amount that was invested, yes, sir.

MR. SCOTT: Okay, and I guess at that time, we're looking at the cost of the project gradually increasing. I'm told in the \$9.3 billion, I think y'all had 4.14 billion in

```
it; correct me if I'm mistaken. Of the $9.3
1
         billion in the project, how much money does
2
         Santee Cooper have invested in it?
3
                        MR. CARTER: Our total amount, I
         believe, is about 4.4.
5
6
                        MR. SCOTT:
                                    Okay.
                        MR. CARTER: That includes
7
         interest and the transmission and some owner's
8
9
         costs.
                        MR. SCOTT:
                                    So that will leave
10
         SCE&G with about 4.9. And so during that time,
11
                                       Tell me a little
         we just had a rate increase.
12
         bit about that rate increase in 2013, or revised
13
         rate.
                I guess that's a rate increase; correct
14
         me if I'm wrong.
15
                        MR. CARTER: Yes. sir.
16
                        MR. SCOTT: Tell me a little bit
17
         about that rate increase that will lead me to
18
         want to sell 5 percent of the project, 55 -- 50
19
         -- I mean, 55 percent -- I'm sorry. They're 55
20
         percent, and I'm 45 percent in the project. but
21
         based on dollars and cents, I'm at 4.4 and
22
         they're at 4.9. I just had a rate increase.
23
         Tell me why I want to sell 5 percent of the
24
```

project at that stage when I just had a rate

increase. 1 MR. CARTER: Well, the rate 2 increases are based on the costs that Santee 3 Cooper is seeing, so the sale and the rate 4 increase aren't connected. They don't --5 there's not a relationship at all between them, 6 except for the fact that that 5 percent piece, 7 the costs associated with it was completely 8 being deferred in anticipation that SCANA would 9 buy it at the end of the project, so there would 10 have been no cost in the cost column for --11 MR. SCOTT: Then tell me why we 12 want to sell 5 percent, not knowing exactly how 13 much money I'm going to have in the project at 14 the end of the project when I've got an 15 investment almost -- or more than, at this point 16 -- more than -- just about equal to what SCE&G 17 had in the project. Tell me how we got to the 18 point when I needed to sell 5 percent. 19 I'm not clear. Tell me what drove Santee Cooper 20 to get to the point they needed to sell 5 21 percent of the project back to SCE&G or to 22

MR. CARTER: We actually needed to sell more, Senator Scott. We -- because we

anybody.

23

24

had more power coming out of the project than our load and the customers that we were to serve needed, and I believe we showed that -- we could bring that chart back up, but our load was significantly less than when we signed the contracts in 2008.

And so today -- if somebody had walked in today and offered to buy a piece while it was under construction, we would have sold at least -- at the time, the -- I believe the record will show that the board suggested that we sell somewhere between 20 and 25 percent when we were back trying to sell a portion of our ownership. So we would have gone from 45 down to 25 or 20, somewhere in that range.

SENATOR SCOTT: Now, you said you had some other folk interest. What happened to those folk who had interest that they did not sell since I needed to sell 20 to 25 percent, which gives me a tremendous margin to be able to negotiate? Was it because of -- oh, you -- 20, 25 percent, you've got a lot of leverage, based on dollars and cents, unless you're more worried about what you've already got invested in the project, or the companies who were looking at

your project, what they would have to actually pay at the time the project was actually completed.

MR. CARTER: At the time, they would have come in and bought a piece and bought — the other thing we insisted that they take were the full risks associated with the project. Because the SCANA sale actually doesn't take the full risk of the project. The project had to get completed for that sale to consummate and us to get those dollars. Types of sales that we were looking at at that time were sales that would have, you know, just bought into the project and been a regular owner.

SENATOR SCOTT: Was that your way of raising a red flag that Santee Cooper was probably too far into this project, way beyond the numbers they wanted to be into at this point?

MR. CARTER: It -- I wouldn't say it was a red flag, but it was clear that we had more than we needed. We certainly didn't -- you know, we were out marketing this thing in a big way very publicly. I mean, we signed nondisclosure agreements, I think, with about

```
half a dozen companies.
1
                        SENATOR SCOTT: Okay, so now we
2
         -- three years later, I had a red flag in 2014
3
         that I'm spending way more money **25:51** this
4
         project was going (INDISTINCT). At what point,
5
         other than getting three years down the road,
6
         did Santee Cooper agree to sit down with its
7
         corporate partners and say, We are -- this
8
         project is way beyond what we discussed on the
9
         front end. We're back at 2014, three years ago.
10
         we need to stop this project now and actually
11
         take a look at where our numbers were because
12
         I'm more than sure at 2014, you were not $4.4
13
         billion in the project. Do you remember how much
14
         you were into the project at that point?
15
                        MR. CARTER: No. sir, I don't
16
         know how much we were into it, but we would --
17
         remember, as I just spoke earlier, we would have
18
         -- we were trying to sell a piece of it back all
19
         the way in 2010.
20
                        SENATOR SCOTT: But I'm saying --
21
         my question is --
22
                        MR. CARTER:
                                     Started in 2009 --
23
24
                        SENATOR SCOTT:
                                         Right.
                        MR. CARTER: -- and went for a
25
```

1	period of time up until we signed the
2	arrangement with SCANA, and part of that
3	arrangement was is that SCANA asked us not to
4	try to sell anymore until the project came
5	online. And we believed at that time that when
6	the project did come online, we would be able to
7	sell a piece of it because then the construction
8	risk would be gone.
9	SENATOR SCOTT: But at the same
10	time, you continued to have increasing costs,
11	trying to offset it, although you had that
12	conversation in 2009. I mean, at what point do
13	you say to your partner, This is more than we
14	can actually afford to be in the deal?
15	MR. CARTER: What we didn't
16	reach that point. We felt like we had a
17	business plan that would allow us to complete
18	the projects, and at that and when we
19	completed, we would own 40 percent, and we would
20	be able to sell a piece or sell output, what, in
21	our industry, is called unit power sales
22	SENATOR SCOTT: Right.
23	MR. CARTER: for a period of
24	time. And so we were always looking at our
25	business plan and the economics associated with

going forward. There were -- you know, the -- there's a difference between what I would call the business plan and then what our concerns were with the project getting completed.

SENATOR SCOTT: So at what point did the red light come on, This thing is not working according to plan and the dollars are not where we need for them to be, and we really need to have a serious talk with our partner about what this thing is actually costing Santee?

MR. CARTER: I would say that that would have started well before -- even when we were given the full notice to proceed, we were already having problems with the modules coming out of Lake Charles. So all the way along, over time, and I think the records that we provided -- and we can go through some of those -- were showing that -- in fact, I'd be glad to show you a chart of what I'm talking about -- but we would look at -- one of -- the most telling metric for me was, What was the percent complete each month?

And so -- because initially, this contract was a -- primarily a time and materials

contract. It didn't have a lot of fixed components in it. And so ultimately, as we dealt with that and dealt with those problems that got so bad that the contractor -- our contractor was not able to live up to and meet the targets that they needed to meet in order to complete on the schedule that they said they were going to deliver on, that starting in 2014, late '14 and through '15, that's why we negotiated a fixed price.

We negotiated a fixed price because we knew at that price, even though it would be a stretch, sort of, to your point, we knew we could, in our business plan, we could afford that and have rates that would stay competitive. But outside of that, once Westinghouse goes bankrupt and won't honor that contract and we're back to a time and materials, that number just goes through the roof.

SENATOR SCOTT: Tell us a little bit about those discussions, once you're notified Westinghouse has gone broke or filed bankruptcy. Now, the partners are back at the table. We've got a project that we well overspent on this project. Tell us a little bit

about some of those discussions that you had. 1 Early on, I wanted to sell off some because I've 2 got too -- much more than I need. I've got a 3 continuing escalated price. I've got the main 4 contractor who's gone broke. I mean, at what 5 point do I make the decision, I'm too far into 6 the deal, and this deal is going to only -- I'm 7 only going to get deeper and deeper and lose 8 more of my money? Because, now, keep in mind, 9 as you said earlier, you only needed 25 percent. 10 MR. CARTER: Mm-hmm. 11 SENATOR SCOTT: And you're still 12 stuck with 45 percent, but the costs associated 13 for the tail end when you finish is probably 14 going to be way more than you could actually 15 make out of the deal just trying to break even 16 So tell me a little bit about some of 17 those discussions that you had with your 18 partner, SCE&G, at the time Westinghouse goes 19 broke. And you've already raised these 20 21 concerns. MR. CARTER: So -- right. 22 Leading up to March 29th of this year, we had a 23 fixed-price contract which we could afford, 24

Santee Cooper could afford. When they went

bankrupt, as I like to say, the curtain went down over there, and we actually started to see the -- how much we'd been deceived by our contractor about what really was going on over there and what they could do and couldn't do.

And so the -- over the next three months, we took a very hard look -- we did, SCANA's folks, some of Santee Cooper's folks, some outside consultants took a very hard look at what we believed, based on the information in front of us, it would take to finish this project. And those are the costs that we've provided. And those costs were some -- if you look at the total, I mean, it was 11 -- it was going to cost more to finish it than we'd already spent.

SENATOR SCOTT: Right.

MR. CARTER: And we -- and our analysis -- this is important. Because we didn't need it, in our analysis, we only looked at the piece that we were going to have to spend going forward. We did not look at what we had already spent. And because we were able to get the Toshiba payment, the settlement to actually pay off if we didn't finish, we didn't have that

before we got that settlement. We had to finish in order to get that payout under the way that that contract was written.

And so that was one of the concessions that we got from Toshiba, so that wasn't included, but all of the money going forward that we would have to spend going forward is what we considered because the other costs would be what, you know, accountants or economists would say were sunk. So we were looking at, what would it take to finish it? And to finish it would take 40 -- we would have to have had at least 41 percent rate increases, and we wouldn't have been competitive, so we had to stop and stay where we were.

It was just -- to -- quite frankly, I think it was unconscionable what was kept from us by our contractor. And I -- and there's a way to look at this, and it leads back to what was trying to be done with the Bechtel report. I'll just -- I think -- y'all have these documents, but I'll show you what I'm talking about.

This chart -- and y'all have these charts. You may -- there may actually be

a couple of them because it was something -- but what this shows -- this is just -- this is what I would call the ultimate measure of how well you're doing. This is how much the project's complete, so ultimately you've got to get to a hundred percent. And so initially, when we were looking at this, Westinghouse and CB&I were getting about .3 percent on average completion a month.

In order to meet this schedule -so in other words, if this is your end date out
here, what type of productivity do you have to
have? The slope of this line represents sort of
-- you can think of it as productivity, and so
that productivity had to go up, and that number
had to -- so these numbers are important. The
decimal place, in this case, is important. It
was .3 under Westinghouse and CB&I, and it would
need to get to about 2, so a factor of, you
know, about a five- or a six-time increase

22 SENATOR SCOTT: Yes, sir.

23 MR. CARTER: -- in productivity.

And so that's why, in late -- starting in late '14 and hard in '15, we pushed hard to get a fixed-price contract and to undo those commercial terms that the two -- CB&I and Westinghouse were, as I would say, butting heads over or fighting over and making the project not be built efficiently.

And when -- once Fluor got onboard, they had to have a period to get up to speed, which -- and they were going to owe us a schedule as well, and so they really -- and as you'll see in the record, I think, that we sent to you, I believe the time frame is about March or April before they really got all of the CB&I people out and their people in, and -- but over the course of 2016, when Fluor had the project, they got that number up to .7. I think that was the highest number. They may have had a .8, but these gentlemen could tell us if I'm exactly right because it would be in the record.

But that number needed to approach 2 in order -- and that's why -- so when you would see -- the solid line is the actual, and this line shows -- this lower line shows where, if you stay at that rate, how long it would take you to get to a hundred percent, which would be well beyond your -- the dates

that they were giving us, and this is what you had to get to.

I'm no construction expert. That's not my expertise, but it could be done. It was done on other projects. For some reason, they just couldn't get their act together and get it done on that site, and it had to do a lot with a lot of cascading things, again, that were pointed out in the Bechtel report. They -- I wouldn't say that they were news, but they had a number of suggestions of things that you could do to fix the project. That's why that report's, quite frankly, important. It didn't say to stop the project. It said, Fix these things.

And to me, they sort of cascaded. They started at the engineering not being mature. That -- again, from my perspective and having sat through all of this, that -- those numbers -- you would have expected that on first-of-the-kind units. You would have expected some of that.

Then they had trouble, from that
-- if you think about it, the way these things
cascade down, then they had trouble getting the

work packages together, and, and when you see the words "constructability," it doesn't mean that it can't be done. It means that when you designed one component, you didn't take another one into account and some piece of conduit or pipe might be running into something else. It's not that, you know, the sky is falling. It means you've got to change a drawing and make it work. And so you knew that some of that was going to take place.

And then in the NRC space or the regulatory space that they operated under, that -- there's a lot of acronyms used in this business, and I never get them exactly right, but there were something called NDCRs or something, but those were the changes. Those changes then had to go through a review or regulatory process. So again, if you could, if you could fix those things and streamline that, then your productivity went up, so --

SENATOR SCOTT: I want to come to Mr. Marsh, SCE&G. I want to pick right back up with a project I'm having a lot of problems with, parts not working. Tell me a little bit about some of the safeguard SCE&G began to

utilize, and then Westinghouse goes broke.

What -- just kind of give me a little time line as you -- as how SCE&G saw this project when this project started spinning out of control, especially spinning out of control in terms of costs associated with getting this project done, and also the team, the management team at the site, when we continue to identify, we're losing a lot more money, and trying to get a company that's gone broke to still try to finish up a project. I just want to kind of get your insight of what you -- what SCE&G saw.

MR. MARSH: And I'll be glad to address that, but I may ask Mr. Byrne to give more details about the project itself. But I would not characterize that the project is out of control. We had engaged a competent management team on the site since we started in 2008. We added to that team as the team -- as necessary as the construction got more complex. We didn't actually start the nuclear defined construction until about the middle of 2012 because you couldn't start that until you got the NRC license, which we got in March of 2012.

So as we identified issues, we

put teams together to work on those and address 1 those issues. I would agree with Mr. Carter's 2 comment that the Bechtel Report was not news. 3 The majority of those issues, we had identified. we had put teams together to address those. 5 Some of those issues had already been addressed. 6 I, I believe, if my memory's correct, there were 7 around 79 comments in the Bechtel report. Over 8 50 of those were directed to the consortium, the 9 relationship between the consortium, and some of 10 the issues that Mr. Carter pointed out. 11 There were issues related to the 12 modules. There were issues related to design, 13 the constructability, where you had to make 14 changes in the field, which was complicated by 15 the Part 52 regulations of the Nuclear 16 Regulatory Commission, which I can have Mr. 17 Byrne go into. We had people on the ground 18 working on those issues as we identified those. 19 The purpose of the Bechtel report was to 20 document those issues with an independent 21 consultant for use in a potential litigation 22 against Westinghouse. 23

or some of the recommendations that came out of

24

25

we had -- but even if the report

the report -- we did not ignore those. We took those and made changes to our project team. We put into place a project management office to match what was going on when Fluor came in from the side with -- to partner with Westinghouse -- not to partner with Westinghouse, but to be the primary contractor.

We believed that was a huge event in the life cycle of this project. We knew, and we had reported to the Commission, in our hearings before them, that there were problems between Chicago Bridge & Iron, or CB&I, and Westinghouse that we thought were impacting the project. We thought it had a potential to impact the schedule.

we pointed out the productivity issues and that if those productivity issues could not be resolved, it would have impacted the end date of the project. So when Westinghouse came to us and said they wanted to -- Westinghouse and CB&I came to us and said they wanted to divorce their relationship and move forward in a different direction, we welcomed that once we learned that Fluor would be coming in as the primary contractor. They

had significant nuclear experience, and we thought that would help resolve many of the issues associated with the project.

SENATOR SCOTT: So Fluor came as a partner of Westinghouse, or they came as a partner with SCE&G on the front end?

MR. MARSH: No, the way the contract was originally structured, we had an EPC contract, which is engineer, procure, and construct, with a consortium of Westinghouse and, initially, the Shaw Group, which was acquired by Chicago Bridge & Iron. They were equal partners in that consortium. When Chicago Bridge & Iron exited, Fluor came to work, but not as a consortium partner. They came to work directly for Westinghouse, so they were under direct control in the field of Westinghouse, not SCE&G.

SENATOR SCOTT: It would appear that it would have been to SCE&G's best interest for Fluor to have had a direct contract with you since Westinghouse had already gone broke and Westinghouse already demonstrated you always had to keep some kind of incentive to keep them at the table. You want to talk a little bit about

what came -- what brought you to conclusion that you had a comfort level with a company that was already gone broke, had already demonstrated a willingness not to work, that still yet another lead contract come who will be taking their direction from Westinghouse?

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

MR. MARSH: Westinghouse had not declared bankruptcy at the time we amended our EPC agreement with Westinghouse. They were performing on the job, not up to the standards that we would have liked to have seen them perform, which is why we were excited about Fluor coming in. Under the engineer, procure, and construction contract we had with westinghouse, they were responsible for day-today construction. For us to have had work Fluor work directly for us, we would have had to eliminate that contract and start from scratch on a new contract because Westinghouse was responsible for directing the contractor.

SENATOR SCOTT: How much money
had -- because of Westinghouse not being on
schedule at that time, how much money had you
already lost based on your time and your plan?
You talked about where you should be based in

1	the plan for time, and time is money. How much
2	money had you already lost at that time with
3	Westinghouse?
4	MR. MARSH: I don't think it's in
5	terms of money lost because when we went back to
6	the Commission, from our perspective, to
7	increase the estimated cost of the plant, that
8	was the estimated cost that would be spent when
9	construction was completed. We were still doing
10	construction. I believe the cost that we had
11	spent to date had been prudent based on our
12	oversight of the project.
13	We had estimated those costs when
14	we went back to the Commission, I think, in
15	2015. In the update we had right before
16	Westinghouse came to us to change the
17	arrangements with Fluor and Chicago Bridge &
18	Iron, we were at about 6.8 billion. This is
19	SCE&G's share, compared to 6.3 billion where we
20	started. Again, that was a projected cost. We
21	had not spent all of that money at that time.
22	SENATOR SCOTT: Thank you, Mr.
23	Chairman.
24	CHAIRMAN SETZLER: Senator from
)5	Horry and then the Senator from Edgefield

1	SENATOR RANKIN: I have a very
2	brief question following up on the answer given
3	to Senator from Richland. Lonnie, you I
4	recall last week or last week the last
5	time we were here. It seems like last week,
6	which will be weeks and weeks on end, I'm sure.
7	But I specifically asked you about your and the
8	board's efforts to sell a percentage of your
9	contract here and the load, I'll call it, to
10	Duke. And I asked, I think, Was there ever any
11	persuasion not to or, or influence to prevent
12	you to doing that? And I recall that you
13	answered there was no pressure not to sell to
14	lower the percentage of ownership that Santee
15	Cooper had in this deal.
16	Today I heard perhaps different,
17	or maybe not different. I want you to explain
18	to me when you said that SCANA did not want you
19	to sell any percentage until after the units
20	came online. Did I is there a disconnect
21	there?
22	MR. CARTER: No, sir. To
23	first of all, to clarify what I said before, I'm
24	not aware of anybody interfering with our
25	ability to market this and have nondisclosure

agreements so people could actually look at the project. There were a number of them. So I'm not aware of anything there.

what -- and SCANA can certainly
-- they're here, they can speak for themselves,
but one of the things that they were concerned
about was is we were constantly out there trying
to market a piece of this thing, and that -- and
in essence -- these are going to be my words,
but sort of cast a doubt as to how far we would
go, maybe, because we didn't need as much as
they did. They weren't -- they needed the
capacity; we didn't. We didn't need that much,
so that sort of put some pressure on the
project, at least in some people's minds, in the
financial community.

so what they were asking us to do was, they would take an additional piece and just stand down from that effort until after we completed the project, not that they would -- you know, I think if somebody had came along and was serious and said, Hey, I'm fairly -- they can speak for themselves, but I would have gone to them and asked them if they would allow us to talk to this person or this company and see if

```
it would happen.
1
                                          well. and --
                        SENATOR RANKIN:
2
                        MR. CARTER: So we weren't out
3
         actively marketing, but the --
4
                        SENATOR RANKIN:
                                          Don't pursue a
5
         sale until after the units come online is what
6
         you said today.
7
                        MR. CARTER: Yes, sir.
8
9
                        SENATOR RANKIN:
                                          So Mr. Marsh.
         there's a narrative out there that effectively
10
         says that -- and, I think, given credence today,
11
         and I'm not trying to foretell the answer here,
12
         but that specifically says that SCANA not just
13
         suggested, Don't pursue a sale, but actively
14
         prohibited Santee Cooper's efforts to market.
15
                        Again, you've heard him just
16
         testify as to one thing. Was there any
17
         undertone, overtone, explicit language to the
18
         board and perhaps -- I don't know what the board
19
                We've just heard from Mr. Carter, but is
20
         that narrative true that SCANA did not want any
21
         other buyers, and specifically, as I asked a few
22
         weeks ago when you weren't here -- welcome back;
23
         I'm glad you're healthy -- Duke and Duke's
24
         effort to buy.
25
```

MR. MARSH: Yeah, and I'm going 1 to go back to when we started having 2 conversations with Duke because Lonnie and his 3 team came to us and said they'd like to approach 4 Duke Energy, to consider having them come join 5 the project, and wanted to know if we would 6 support them in that effort. We indicated we 7 would. I believe we actually signed an 8 agreement that laid out some terms and 9 conditions of how we would go forward with that. 10 We made information available on 11 the site for Duke to come in and do their due 12 diliaence. I did know when they came in, they 13 never expressed initially what percentage they 14 were looking for that I recall, but as we got 15 through those discussions, they indicated they 16 would probably only be interested in a 5 to 10 17 percent piece. It certainly wasn't 20 or 25 18 percent. 19 So as they -- as we began to 20 negotiate with them along with Santee -- because 21 it did require our approval. In the agreement, 22 if they brought a partner in, we would have to 23

agree to have that partner join the project.

Duke's a qualified nuclear operator, nuclear

24

1	constructor, one of our neighbors, serves in
2	South Carolina also, and we would not have had a
3	problem with them coming into the project.
4	But the difficulty was, they
5	wanted to come into terms that were not
6	consistent with the terms that we enjoyed and
7	Santee enjoyed, from a risk perspective on the
8	project, and we didn't that would be
9	appropriate. I talked to Lynn Good from Duke
10	Energy. I believe it was over the Christmas
11	holidays of '14, and she said they had looked
12	real hard. She described for me some of the
13	challenges they had from their side. I
14	described our challenges were primarily having a
15	third partner that wouldn't be in the boat with
16	us. They would be in a better boat with less
17	risk than we had, and I didn't think that was
18	fair to our customers or the customers of Santee
19	Cooper. So
20	SENATOR RANKIN: And both you and
21	Mr. Carter and/or the executive management team
22	of Santee Cooper made that decision to not grant
23	the different terms that Duke was seeking at
24	that time?
25	MR. MARSH: Well, from our

1	perspective, we had made it clear that we were
2	not going to accept the terms that they were
3	offering, and then I got a call from Lonnie, I
4	think it was the night before your board was
5	going to take it up, indicating that they knew I
6	was going to say no, meaning me representing
7	SCANA, but that their board was going to vote
8	yes.
9	SENATOR RANKIN: So there was a
10	disagreement.
11	MR. MARSH: I would have to say
12	
13	SENATOR RANKIN: Or and again,
L4	I'm not
L5	MR. MARSH: Yeah.
16	SENATOR RANKIN: They wanted to
L7	go forward, but SCANA said no?
18	MR. MARSH: I believe they voted
L9	to go forward, based on the terms that were
20	presented.
21	SENATOR RANKIN: The time line of
22	that? And Mr. Chairman, I'll yield back after
23	this.
24	MR. MARSH: Yeah. I don't recall
)5	the specific dates. I'd have to go back and

1	look at my notes, but I think it was early in
2	2015 because I recall we had the discussions
3	throughout '14, and I had conversations with
4	Lynn Good, the CEO of Duke Energy, over the
5	Christmas holidays. We exchanged a couple of
6	phone calls, and it was clear they had issues
7	that we were not comfortable with because they
8	weren't fair to all the parties in the contract,
9	and we needed an equal partner in terms of the
10	risk associated with the project. Not
11	necessarily an equal share of ownership, but
12	they had to accept their share of the risk with
13	the project, and they for their reasons, and
14	I don't disagree with their reasons, but they
15	could not get to where we were, so we were not
16	comfortable saying yes.
17	SENATOR RANKIN: But y'all were
18	the majority partner, Santee Cooper was the
19	minority partner
20	MR. MARSH: Right.
21	SENATOR RANKIN: and Duke was
22	coming in on perhaps different terms, and we can
23	develop those later, but SCANA said no; Santee
24	Cooper said yes.
25	MR. MARSH: My memory is that the

```
Santee board voted yes, knowing that I was going
1
         to say no.
2
                        SENATOR RANKIN:
                                          And you and
3
         SCANA trumped Santee Cooper's efforts to go
4
         forward.
5
                                    Well, it was in the
6
                        MR. MARSH:
         contract that we had the right to approve a
7
         partner coming in, and we didn't disapprove of
8
         the partner. We disapproved of the terms and
9
         conditions because they were not fair to all the
10
         parties.
11
                        SENATOR RANKIN:
                                          Okay.
12
                                                 Mr.
         Chairman, real quick. Is, is there agreement
13
         with that, Lonnie, Leighton, and I'm -- again,
14
         that was a narrow focus. If you'll speak to
15
         that, then I'm going to yield back.
16
                                   Senator, we can check
17
                        MR. LORD:
         the minutes, but I don't recall our board
18
         voting, but I do recall our board pushed
19
         management hard to sell an interest of up to 20
20
         percent. And so I believe Mr. Marsh's narrative
21
         that the board was pushing to go along with it
22
         and get a partner in was true. I'm just not
23
         sure if we actually voted on it.
24
                        MR. MARSH: And I can't --
25
```

1	MR. LORD: There was nothing to
2	vote on.
3	MR. MARSH: And I can't speak for
4	his board. I wasn't trying to speak for his
5	MR. LORD: Right. I know that,
6	exactly. I don't think there was an agreement
7	to vote on, but we pushed management to go back
8	to the table and try to get something.
9	SENATOR RANKIN: And that would
10	have been the corporate lead, not just the
11	executive management committee of your board.
12	That would have been the entire Santee Cooper
13	board would have been pushing that, Leighton?
14	MR. LORD: Correct.
15	SENATOR RANKIN: All right, and
16	so Lonnie, again, there's a disconnect again and
17	
18	MR. CARTER: Yes, sir, and
19	SENATOR RANKIN: still exists,
20	and so the narrative, is it true, or is it not
21	true? You are a minority partner. Your
22	committee, your board is pushing you to
23	aggressively try to lessen the risk, lessen the
24	responsibility. And I'm hearing today that the
25	majority partner says no, has a conversation

```
with you saying no.
1
                        Duke, and we can talk to Duke
2
         later or any other would-be buyer of an interest
3
         in this. Did executive management team, you and
4
         your -- again, you've got a subcommittee of the
5
         board that was involved in this, correct?
6
                                     No. sir. It was
                        MR. CARTER:
7
         full board that was involved in the sale --
8
                        SENATOR RANKIN:
9
                                          Okav.
                        MR. CARTER: -- and really, the
10
         committee may have been meeting, but the -- all
11
         of the board members were generally there and
12
         involved.
13
                        SENATOR RANKIN: All right, so
14
15
         was Duke, or ultimately you -- was Santee Cooper
         thwarted in its effort to lessen its
16
         responsibility, lessen the debt, by SCANA or by
17
         anybody else?
18
                        MR. CARTER: My answer to that
19
         would be no, and let me give the rest of what,
20
         at least from our -- remember, this was a
21
         negotiation, and it went over a very long period
22
         of time where CEOs were changing. This -- at --
23
         may be more than you want to know, but when we
24
         initially started, both Progress -- which, at
25
```

that time had Bill Johnson as its CEO. It still existed. They hadn't merged yet. And Duke -- and it had Jim Rogers there. And both expressed an interest in buying 10 percent.

It would have been great if -- it would have been wonderful. We would have had the two in-state partners. We would have gotten down to an amount that we were much more comfortable with, and we would have had their involvement.

the merger took place, Bill Johnson told me that he didn't see a way that they could do it. He discussed it, they'd looked at it, they'd done their due diligence, and they fairly quickly came to the conclusion that they could not get it into rate base in North Carolina the same way that they could here. That's what they were telling me, and so Bill Johnson said, We're done negotiating because I can't get it into rate base; doesn't have anything to do with anything else.

Jim Rogers, the merger takes place, and then he wants to talk about all 20 percent at one point. Ultimately, when he left,

```
Lynn Good got back down to around a 5 or 10
1
         percent and had -- and they looked at it fairly
2
         hard.
                This issue came up that Mr. Marsh was
3
         talking about -- came up, I want to say -- I do
4
         remember it was around the Christmas holiday
5
         time frame.
                      It was during the time of the year.
6
                        SENATOR RANKIN:
                                          '14?
7
                        MR. CARTER: Of -- no, sir. I
8
         believe this would have been -- I can't
9
         remember, to tell you the truth.
                                            Either '13 or
10
         '14. And -- but around that time frame.
11
                        SENATOR RANKIN:
                                         Not '15?
12
                        MR. CARTER: Not '15, no, sir.
13
         And anyway, this was an issue that was in front
14
         -- they -- Duke came back to us and made an
15
         offer to come in, and the biggest -- the thing
16
         that I remember that stuck out the most in my
17
         mind in their offer was is they didn't want any
18
         construction risk.
19
                        SENATOR RANKIN:
                                         well, that --
20
         we'll get into all that later, in terms of their
21
         terms then versus now. And I'm going to be real
22
         curious, Mr. Marsh, to see how those terms are
23
         different now and if, in fact, whether what they
24
         were proposing then would be a hell of a lot
25
```

1	better for the South Carolina and the
2	ratepayers. Again, I'm not here for Duke, I'm
3	not here for SCANA, I'm not here for Santee
4	Cooper, but wonder whether those terms might
5	have been prudent after all. That's a
6	rhetorical question. I'm not going to ask you
7	that, but I do want to come back to it.
8	MR. CARTER: Can I
9	SENATOR RANKIN: But real quick,
10	Lonnie, and you use the terms, SCANA said don't
11	pursue a sale until after the units come on
12	line. Now, at so this is '14. This
13	conversation, this Christmas conversation occurs
14	between you and Marsh; again, generally time
15	frame. Progress is out. Jim Rogers, his
16	merger's all done. They can't get 20. They
17	want 10?
18	MR. CARTER: And then so I'm
19	now dealing with Lynn Good, Ms. Good
20	SENATOR RANKIN: Right.
21	MR. CARTER: at Duke, and so
22	we got back to her on those terms. That did
23	that was not based on what she was telling
24	me, that was not and her folks were telling
25	me that was not a deal-buster at that point

because there were -- it was a negotiation. 1 There were a number of issues on the table, and 2 the same issue, ultimately, some time -- I know 3 it was in the wintertime. I remember going to Charlotte. 5 She asked me to come see her, and I went to see 6 her, and basically she told me the same thing 7 that Bill Johnson had told me earlier, a year or 8 two year earlier, that she didn't believe she 9 could get it into rate base into North Carolina, 10 and she wouldn't take that risk, and they wanted 11 to end the negotiations. So while this issue 12 was there. I don't believe -- there was no 13 indication to me from anybody at Duke that that 14 was a deal-breaker. 15 SENATOR RANKIN: But you, in 16 January of '14, agree separately to sell 5 17 percent back to SCANA once the units were 18 completed. 19 MR. CARTER: Yes, sir, and part 20 of that arrangement was the -- to do what I 21 would call stop actively marketing it. 22 SENATOR RANKIN: So could it have 23 been that this effort with Duke -- and the 24 merger is set in stone. We know when that 25

occurred; I don't, but we can determine that. 1 Could that have been December of '13 that you 2 were told by SCANA not to pursue a sale until 3 after the units came online? 4 MR. CARTER: It was part of their 5 It's actually in the documents. I 6 agreement. believe it'll say it in the documents that it --7 when they purchased it, that was part of the 8 9 arrangement. Okay. That's SENATOR RANKIN: 10 all I have. 11 CHAIRMAN SETZLER: Okay. 12 Senator from Edgefield. 13 CHAIRMAN MASSEY: Thank you, Mr. 14 I want to talk a little bit about 15 Chairman. Bechtel, but not in the -- I heard that you had 16 to answer two or three questions about it the 17 other day, and I don't really want to get into 18 the weeds on it too much. Maybe somebody else 19 does; I'm not going to get in the weeds on it. 20 But just quickly, you know, from 21 my review of the Bechtel report, it does seem to 22 confirm many of the criticisms that we heard 23 from Mr. Addison and Mr. Byrne and even from 24 you, Mr. Carter, about Westinghouse's 25

performance. And just as a summary from what I 1 got from the Bechtel report, there were problems 2 with the engineering and design. You talked 3 about that earlier, Mr. Marsh, but that's 4 Westinghouse, right? 5 That's correct. 6 MR. MARSH: CHAIRMAN MASSEY: That's right. 7 Those problems with the engineering and the 8 design caused problems with the procurement 9 because getting the delayed designs caused 10 delays in getting the right materials to the 11 Those problems obviously contributed to site. 12 delays in construction. Is that all -- do you 13 agree with all that? 14 MR. MARSH: I think those are 15 related, yes. 16 CHAIRMAN MASSEY: The Bechtel 17 report also pointed out there were problems with 18 the work force out there on the site. It said 19 there were not enough people out there, and the 20 ones who were out there were standing around too 21 much because they didn't have -- the -- they 22 didn't have the materials in order to do the 23 work or else they weren't properly trained to do 24

the work that needed to be done at the time.

1	because of all those things and probably lots of
2	others, the Bechtel Report points out that
3	Westinghouse really needed to come up with a
4	realistic project schedule; do you agree with
5	that?
6	MR. MARSH: We had asked them to
7	do that when we knew Fluor was coming onboard.
8	We had asked them to do that.
9	CHAIRMAN MASSEY: Right, and we
10	talked about that a little bit at our last
11	meeting, and I know that's been the subject of
12	lots of other conversations, but, I mean, the
13	project schedule was a problem from nearly the
14	beginning; is that fair?
15	MR. MARSH: I don't wouldn't
16	characterize it that way because we had a
17	schedule from the day we started the project.
18	There were other schedules.
19	CHAIRMAN MASSEY: You had a
20	schedule, but they never complied with any of
21	them.
22	MR. MARSH: We had an active
23	schedule. If you hadn't had a schedule, you
24	wouldn't have known where there was
25	noncompliance or where the were issues coming

1 up. CHAIRMAN MASSEY: And I -- well, 2 that's true, right, okay, so you had a schedule. 3 It had different dates in there. They just 4 never complied with any of them. 5 MR. MARSH: I don't think we can 6 say they never complied with any of them. I 7 mean, they had issues on the schedule, and I 8 meant to do this at the beginning, but y'all --9 you started. I've actually brought some of my 10 nuclear construction team with me here today and 11 will be glad to have them testify more in detail 12

about the schedules and how those interacted 13 with the work that was being done, if you'd like 14

to do that. 15

16

17

18

19

20

21

22

23

24

25

CHAIRMAN MASSEY: Okay, and we may need to get -- so I appreciate you doing I appreciate you having all the resources available. I mean, my -- and the reason that I phrased it that way was -- and maybe I misunderstood from the last hearing that we had. I mean, I had understood -- I guess this would have been from Mr. Byrne and Mr. Addison that, yeah, there were schedules. You had schedules, but they really were never followed.

They seemed -- Westinghouse seemed, for whatever reason, and maybe it was for the reasons that we just talked about, but they seemed never really to be complicit with any of the deadlines that were imposed in the schedule. Mr. Byrne, am I -- did I remember that wrong?

MR. BYRNE: Well, I think the way that I would characterize it is, they did have schedules. We actually had multiple schedules, right, so we had a schedule when we signed the contract. We had a schedule that they had given us that was supposed to be an integrated schedule at the time we went to the hearings in late 2008 with the Public Service Commission. We said that that schedule didn't integrate some activities into it accurately enough, so we sent them back and said, Go and try again.

So they gave us another schedule, I think it was April of 2009, which was an acceptable schedule. Separate from that, we gave the Public Service Commission a list of milestones because they -- the Commission told us that the schedules that were included with the contract were too detailed for them to try

to follow the progress of the project. So what 1 they asked for was a set of kind of big-picture 2 milestones. So we gave them, I think it was 3 originally 123. It ended up being 146, I think, 4 milestones. And early on, the consortium, which 5 at the time was Westinghouse and the Shaw Group 6 7 CHAIRMAN MASSEY: Right. 8 -- they were hitting 9 MR. BYRNE: a lot of those milestones. What --10 CHAIRMAN MASSEY: What's "early 11 on"? 12 Early on would have MR. BYRNE: 13 been in the 2009 time frame when we got -- we 14 got the approval from Public Service Commission, 15 I think it was February of 2009. 16 CHAIRMAN MASSEY: 17 Okay. MR. BYRNE: So early on, you 18 know, site clearing and those kind of things, 19 they were hitting those milestones, and some of 20 the licensing milestones, we were hitting. The 21 first delays started to show up really with the 22 module facilities, and specifically, a module 23 facility in Lake Charles, Louisiana, that was 24 actually built specifically to build these 25

modules for these projects. 1 CHAIRMAN MASSEY: At our last 2 hearing, Mr. Carter told us that they knew of 3 problems with the schedule as early as 2013 4 because the modules weren't coming in on time. 5 And Mr. Byrne, I think you told us at our last 6 meeting that the problems with Westinghouse, 7 whether that be complying with the schedule or 8 the other problems that we've talked about, 9 which probably most likely contributed to the 10 schedule delays, but that you knew of problems 11 as early as two thousand, I think, '11, I think, 12 because at that -- because as early as 2011, you 13 started -- and "you," I mean you collectively, 14 okay, the owners -- but the owners started 15 withholding payments for some of the 16 westinghouse invoices; isn't that right? 17 I think the --MR. BYRNE: Yeah. 18 what we did first was, we returned invoices as 19 deficient. So they would say, we accomplished 20 this task. We'd say, No, that was deficient. 21 CHAIRMAN MASSEY: Riaht. 22 MR. BYRNE: So we returned it 23 without payment. A little later on, probably in 24

the 2014 time frame, we did start to actually

1	withhold payments, not just returning invoices
2	as deficient, but we started to withhold
3	payments.
4	CHAIRMAN MASSEY: So if you
5	all right. Well, I mean, that's a fairly
6	extreme step, isn't it, I mean, not paying the
7	bill when they come in?
8	MR. BYRNE: Yeah, we looked at
9	what remedies we would have under the contract,
10	and, you know, one of those was to withhold
11	payment. So we thought we were within our
12	rights to withhold payments, but it was all
13	intended to get their attention, yes.
14	CHAIRMAN MASSEY: I understand.
15	Well, I understand that. I mean, and my I
16	suspect that it's probably safe to assume that
17	at the point where you weren't paying their
18	invoices, that the performance had been
19	deficient for a while because that's not
20	typically the first step right out of the gate,
21	not paying the invoice, right?
22	MR. BYRNE: That's correct.
23	CHAIRMAN MASSEY: All right. But
24	I think we it's safe to assume, since the
)5	owners were not naving Westinghouse at least

some of the invoices -- at least were 1 withholding some payments as early as 2011, 2 that's probably a pretty good starting point, at 3 least from my perspective. You talked some about the 5 remedies available under the contract at that 6 point. Did -- let's start at 2001, all right? 7 In the 2001 time frame, did y'all ever move to 8 terminate the contract? 9 MR. BYRNE: No, we never moved to 10 terminate the contract. We did not want to do a 11 termination. We didn't have reasons to 12 terminate for cause at that time, and if you 13 terminate for our convenience, or without cause, 14 then we would have owed them fees and profit on 15 a project that, you know, wasn't going to be 16 constructed, so we did not look at termination 17 at that point in time. 18 CHAIRMAN MASSEY: Okay. 19 MR. BYRNE: And had continued to 20 work, you know -- in addition to, you know, 21 threats and letters and withholding payments, we 22 continued to try to work with the contractor on 23 a day-to-day basis to try to, you know, forge 24

some improvements in their performance.

1	CHAIRMAN MASSEY: So you were
2	giving them written notification of their
3	deficiencies during that time period?
4	MR. BYRNE: We were.
5	CHAIRMAN MASSEY: All right. Did
6	they did Westinghouse or the consortium's
7	performance improve in 2012?
8	MR. BYRNE: Their performance
9	would improve in specific areas. So go back to
10	the 2011 and '12 frame. Really, it was the
11	modules that were going to be the holdup. The
12	work at the site actually was going pretty well
13	at that point in time. We did have a delay in
14	receiving our license from the Nuclear
15	Regulatory Commission. You know, we were
16	supposed to have received it, I think, in July
17	of 2011. We didn't end up receiving it until
18	March of 2012, so there was a delay in receipt
19	of that license. Some of that was tied up in
20	Fukushima-related issues.
21	CHAIRMAN MASSEY: All right,
22	well, when you say the work at the site was
23	going pretty well, what do you mean
24	MR. BYRNE: Well, I
25	CHAIRMAN MASSEY: because you

1	were withholding some payments for some invoices
2	because of some deficient performance.
3	MR. BYRNE: So they
4	CHAIRMAN MASSEY: So what, what
5	was going well?
6	MR. BYRNE: The site clearing,
7	the excavation work, the mapping of the site.
8	CHAIRMAN MASSEY: It's hard to
9	screw that up, isn't it?
10	MR. BYRNE: Pardon?
11	CHAIRMAN MASSEY: It's hard to
12	screw up site clearing, isn't it?
13	MR. BYRNE: Well, I will tell you
14	that the project in at Vogtle ended up in a
15	lawsuit over excavation and clearing and fill
16	work, so I would say that it is possible to
17	screw it up. But it the work up to that
18	point in time at the site was going well.
19	CHAIRMAN MASSEY: Did you
20	continue to have problems with deficient
21	performance in 2012?
22	MR. BYRNE: We did.
23	CHAIRMAN MASSEY: Did you
24	continue to have problems with deficient
25	performance in 2013?

1	MR. BYRNE: We did. We were
2	identifying problems and issues along the way.
3	Now, remember, we also had a change in the
4	construction contractor at the time because Shav
5	was acquired by Chicago Bridge & Iron. So that
6	brought in leadership changes, management
7	changes even at the site, so not just the, you
8	know, at the CEO level, but also down at the
9	site level. So we went through a change there.
10	So the changes that we went
11	through, we did want to give the new contractors
12	an opportunity to make the improvements that
13	they saw, and when Chicago Bridge & Iron first
14	came into the project, I think it was in early
15	2013, they came to our corporate campus, met
16	with us, and had a lot of very positive things
17	to say about understanding the issues that they
18	had and the corrections they were going to do
19	specifically with modules.
20	CHAIRMAN MASSEY: Everybody made
21	a good presentation in the beginning, didn't
22	they?
23	MR. BYRNE: They did.
24	CHAIRMAN MASSEY: Yeah. Did
25	well, once CB&I came on, did the performance

1	improve in 2014?
2	MR. BYRNE: The performance at
3	the module shops did not improve. Almost
4	immediately, they got from the Nuclear
5	Regulatory Commission what was called a Safety-
6	Conscious Work Environment letter indicating
7	they had a chilling work environment at the Lake
8	Charles facility.
9	Now, that, you know, to be fair
10	to CB&I, I would say that was a legacy from the
11	Shaw days when Shaw owned the facility. But
12	once the Nuclear Regulatory Commission gives you
13	one of those kinds of, of letters, it's a
14	it's it takes a lot of effort to resolve
15	those issues and satisfy the regulator that you
16	no longer have a chilled work environment.
17	CHAIRMAN MASSEY: Well, and were
18	you continuing from the owner's perspective
19	out there, were you continuing to give them
20	written notification of deficiencies?
21	MR. BYRNE: We were, and we were
22	also pushing them to diversify the supply chain
23	specifically that module facility.
24	CHAIRMAN MASSEY: Right.
25	MR. BYRNE: Which Chicago Bridge

& Iron did eventually do. 1 CHAIRMAN MASSEY: Did -- well, we 2 talked about 2014. I mean, were you still 3 having problems with deficient performance in 4 2015? 5 Yeah, I would say 6 MR. BYRNE: that by 2015, the contractors had largely worked 7 out the supply chain issues with modules. Now. 8 the -- we'd moved a lot of things out of the 9 Lake Charles facility and were ramping up other 10 facilities at other places, and that work seemed 11 to be going very well, and as it turns out, 12 they've, they've supplied. 13 So the major structural modules, 14 the things that everything else is kind of 15 pinned to, those are all -- have all been 16 furnished to us now. So the Lake Charles 17 facility did make improvements, but we also, at 18 the same time, we descoped that facility. 19 moved work from that facility to other places. 20 we also took work from that facility and said, 21 Send it to the site, and we'll finish it here. 22 And so we did that -- those activities probably 23 in the, you know, probably '14, '15, and even 24

into '16 time frame.

1	CHAIRMAN MASSEY: And that's an
2	important point because one of the things that
3	the Bechtel Report pointed out, of course, is
4	that a especially with the engineering issues
5	and a lot of things would have a lot of the
6	designs would have to be changed, and they
7	weren't able to do them on-site. They had to be
8	shipped off all over the world, definitely
9	differently states, but in some all over the
10	place in order to fix different things. I mean,
11	I understand that the supply chain was a
12	significant problem, but the problems out there
13	were much greater than just the supply chain,
14	weren't they?
15	MR. BYRNE: Yeah, we did have
16	issues with you were asking how I would
17	characterize the issues we had back in that 2011
18	
19	CHAIRMAN MASSEY: Right.
20	MR. BYRNE: or 2012 time
21	frame, and that largely was supply chain-related
22	issues, but
23	CHAIRMAN MASSEY: And what I was
24	getting at specifically is that the, I mean, the
)5	Rechtel Report pointed out a lot of engineering

procurement, and construction problems, but 1 those problems didn't just come up in 2015. 2 mean, those were problems that you were having 3 from -- at least from 2011 on. 4 MR. BYRNE: We had been 5 identifying issues and problems that we wanted 6 to work on all along, and just to be clear, when 7 people say that the design made things 8 nonconstructible and they had to ship things to 9 other places, that's paperwork they're shipping 10 other places, not the actual components that the 11 repairs are going to be made on. They stayed in 12 those facilities or we received them at our 13 site. 14 CHAIRMAN MASSEY: Well, the 15 component -- I mean, that's part of the 16 procurement problem, though, right? I mean, 17 they weren't able to get the components or at 18 least everything that -- all the materials that 19 they needed. I mean, that was one of the --20 that was contributing to the procurement delays 21 that was reflected in that report; isn't that 22 (INDISTINCT)? 23 MR. BYRNE: Yeah, I don't really 24 think it was necessarily a -- an equipment or a 25

1	commodity issue with that supply chain. So if
2	they if the design changed, then it may be
3	that they purchased rebar or embeds or specific
4	material to construct, and now Westinghouse
5	perhaps changed the material of construction, so
6	they would have to scrap what they had purchased
7	originally and then order something new.
8	So it wasn't that these
9	components couldn't be purchased or couldn't be
10	delivered, but oftentimes, the design would
11	change, and then the component couldn't be
12	constructed with the materials that they had, so
13	they had to go out and get new materials.
14	CHAIRMAN MASSEY: And, and for,
15	for whatever the reason was, the construction
16	was being delayed.
17	MR. BYRNE: Correct.
18	CHAIRMAN MASSEY: Because of
19	those things. Did Westinghouse or the
20	consortium's deficient performance in all the
21	categories that we've talked about, did that
22	deficient performance result in a delay in the
23	guaranteed substantial completion dates?
24	MR. BYRNE: It did.
25	CHAIRMAN MASSEY: All right. Did

that delay exceed 180 days? 1 MR. BYRNE: If you look at the 2 total of the delays, we changed the guaranteed 3 substantial completion dates through negotiation 4 processes a couple of times. 5 6 CHAIRMAN MASSEY: Right. So, yes, the -- in 7 MR. BYRNE: the end, the quaranteed substantial completion 8 date would have exceed 180 days from the 9 original date. 10 CHAIRMAN MASSEY: Well, then, I'm 11 curious why you would not have -- you were 12 documenting these things. You were doing -- you 13 were notifying them in writing. The guaranteed 14 substantial completion date was moving on you, 15 both of which, as you know -- and you know where 16 I'm going, right? Both of those are reasons to 17 terminate for cause. I'm wondering why -- and, 18 and from 2011, 2012, 2013, 2014, 2015, you kept 19 having problems. You kept notifying them of 20 things. The delays kept getting longer. 21 why would you not move to terminate that 22 contract? 23 Well, I don't know 24 MR. BYRNE: that we had grounds to terminate for cause. 25

Now, you can always terminate for owner's 1 convenience. but I don't think --2 CHAIRMAN MASSEY: Well, you were 3 having these problems that were affecting the 4 contract. You were notifying of them --5 notifying them of them in writing. I mean, 6 that's one of the grounds for termination for 7 cause. You had the extensions of the delays --8 MR. BYRNE: So two points to 9 One is, we continued to need the power. that. 10 we continued to need the plant to be built. 11 our desire was to complete the construction. 12 Ιt wasn't to terminate. And, you know, 13 Westinghouse is already in lawsuits with, I 14 think, a customer in Florida over contract 15 issues, so it would more than likely --I'm 16 reasonably certain that it would have led to 17 litigation that would have, again, bogged us 18 down and slowed things down. 19 And once you terminate, it would 20 probably take you a year to start up again, and 21 we didn't really have the option to change the 22 contractors. Westinghouse was going to be the 23 supplier or the designer of the plant 24 irregardless unless we changed the license. 25

CHAIRMAN MASSEY: But the 1 contract allowed -- I mean, if you terminated 2 the contract for cause, there -- the contract 3 allowed for you to retain the intellectual property so that you can get the completion 5 done, right? I mean, in fact, there's a 6 specific provision in there that says, We want 7 to protect your right to get the project done if 8 vou terminate it. 9 MR. BYRNE: Yeah, well, just us 10 terminating for cause doesn't get us the 11 intellectual property. It would have to be an 12 event where Westinghouse was not available to 13 finish the projects. That's why we went after 14 the intellectual property clause back in 2008, 15 is that if they were not physically available to 16 complete the project -- they went out of 17 business -- we wanted to have the opportunity, 18 then, to bring in somebody else. 19 But they view the intellectual 20 property as their bread and butter, and the 21

But they view the intellectual property as their bread and butter, and the continued and continue today to want to build AP1000s around the world, and so they were not going to -- they would not allow us to bring in another contractor using Westinghouse

22

23

24

intellectual property while Westinghouse was still solvent.

Owner to exercise its rights upon termination:

Each of Westinghouse and Stone and Webster has granted owner an intellectual property license on the date hereof," and it sets out the different exhibits with the licenses on them.

And the exercise of your rights would be the completion of the project. I mean, that -- you, you were able to terminate the contract if you had grounds under -- for cause and still -- and retain the intellectual property.

The idea, and surely, surely the lawyers that you had negotiating this thing in the beginning -- I mean, everybody knew that the plan was to complete the project, right? I mean, that's the plan, right? I mean, you were not going to negotiate something that if you had to cancel because they were just screwing up that you weren't going to be able to complete the project. And that's what this is -- set out to do, isn't it?

MR. BYRNE: Yeah, and, you know, we were always looking at whether or not it

1	would make sense to try to terminate the
2	contract, and we were prepping for the
3	possibility of a lawsuit with the consortium,
4	including Westinghouse, and that's why we
5	Commissioned the Bechtel Report. But it
6	cancellation would have been very difficult for
7	us to restart in a timely fashion, and just us
8	terminating for cause doesn't get us access to
9	the intellectual property.
10	So, you know, Westinghouse would
11	fight you on that. There were further
12	provisions in the agreement that outlined what
13	it would take for an independent third party to
14	turn over the intellectual property to us.
15	CHAIRMAN MASSEY: Right, and I
16	understand that. I mean, it was, it was kept in
17	escrow, right, which is where it is now, right?
18	MR. BYRNE: That's correct.
19	CHAIRMAN MASSEY: Yeah. Well,
20	all of those deficient performance reasons that
21	was that a that was a significant factor
22	leading to the renegotiation of the contract in
23	2015, wasn't it?
24	MR. BYRNE: It was.
25	CHATRMAN MASSEV: Is that right?

1	MR. BYRNE: We had identified it,
2	and we would have preferred to renegotiate the
3	contract earlier. We think it served us pretty
4	well, but as you learn things, there were things
5	you would want to change. However, there were
6	things that the consortium or Westinghouse would
7	like to change also, so there were a lot of
8	provisions of the contract that they didn't
9	like, and so when CB&I came to us and said, we
10	would like to exit in mid-2015, that was our
11	opportunity to negotiate. And that you know,
12	the only that was the leverage that we had
13	with Westinghouse because otherwise, you know,
L4	why would they want to increase liquidated
15	damages? You know, why would they want to
16	change the language to restrict their
17	opportunity to do a change order? So
18	CHAIRMAN MASSEY: Because they
19	wanted you to pay them for those outstanding
20	invoices that you were withholding.
21	MR. BYRNE: That was a part of
22	it. That was a part of it.
23	CHAIRMAN MASSEY: That was a big
24	thing they got out of that contract, right?
)5	MR RVRNE: T think they wanted

1	CB&I
2	CHAIRMAN MASSEY: They got them
3	out.
4	MR. BYRNE: out of the
5	construction project more than anything else.
6	CHAIRMAN MASSEY: But they also
7	got guarantees that you were going to pay those
8	invoices that you'd been withholding, and they
9	got guarantees that they were going to get
10	monthly payments over a period of time, and they
11	were getting I mean, there was a benefit to
12	them as well.
13	MR. BYRNE: There was a benefit
14	to them. I think that clearly, in their minds,
15	the biggest benefit was seeing CB&I exit so they
16	didn't have that consortium arrangement any
17	longer. And we also negotiate a milestone
18	payment schedule. So the fixed monthly payments
19	was only going to last for a period of time
20	until we got the milestone payment schedule
21	sorted out.
22	CHAIRMAN MASSEY: Okay. All
23	right. So, so that contract was finalized on
24	October 27th of '15; sometime in October 2015?
25	MR. BYRNE: That's correct.

1	CHAIRMAN MASSEY: All right.
2	When did y'all start negotiating that
3	renegotiated contract?
4	MR. BYRNE: It was in September
5	of 2015.
6	CHAIRMAN MASSEY: All right. So
7	then the that the basis of the contract
8	had nothing at all to do with Bechtel?
9	MR. BYRNE: The basis for the
10	contract didn't have anything to do directly
11	with Bechtel. The issues that Bechtel
12	identified that we were well aware of, we used
13	that in our thinking about negotiating the
14	contract. So the issues were the same.
15	CHAIRMAN MASSEY: Bechtel hadn't
16	even briefed you on the report yet.
17	MR. BYRNE: That's correct, but
18	we were aware of the Bechtel issues before the
19	Bechtel Report.
20	CHAIRMAN MASSEY: Right. You
21	were aware that you were having problems with
22	the consortium, with the deficient performance
23	issues that we talked about. You knew about
24	those because those were had been going on
25	for years.

1	MR. BYRNE: Right.
2	CHAIRMAN MASSEY: The Bechtel
3	Report confirms them many of those things,
4	but you knew about those things.
5	MR. BYRNE: That's right.
6	CHAIRMAN MASSEY: Right. So the
7	Bechtel Report was not a basis for the
8	renegotiated contract.
9	MR. BYRNE: The report itself was
10	not a basis for the renegotiated contract.
11	CHAIRMAN MASSEY: All right. The
12	tell me again while y'all why did you
13	engage Bechtel in order to do that report?
14	MR. BYRNE: Why did we engage
15	Bechtel?
16	CHAIRMAN MASSEY: Yeah.
17	MR. BYRNE: It was
18	CHAIRMAN MASSEY: Why get the
19	MR. BYRNE: it was in
20	anticipation of litigation with the consortium
21	partners.
22	CHAIRMAN MASSEY: Litigation
23	about what? What would the litigation have
24	been?
25	MR. BYRNE: Well, it was really

1	two things. It was, could they have a claim
2	against us for these payments that we were
3	withholding, and could we have a defense for
4	that, and then if we wanted to pursue something
5	for them being deficient, then and certainly
6	if there was a termination, there were going to
7	be lawsuits. So we wanted to make sure that our
8	positions were defensible. So that, that was
9	the basis behind which we went with the Bechtel
10	Report.
11	CHAIRMAN MASSEY: And the report,
12	the official the final version of the report,
13	the written report, was released, I think it was
14	in February of '16; is that right?
15	MR. BYRNE: That sounds right.
16	CHAIRMAN MASSEY: All right, and
17	so that report was not issued in anticipation of
18	litigation, was it?
19	MR. BYRNE: The report was issued
20	for that purpose.
21	CHAIRMAN MASSEY: Well, you
22	renegotiated the contract in October of '15.
23	MR. BYRNE: Correct.
24	CHAIRMAN MASSEY: Right? One of
25	the interesting things about that contract is.

1	you completely took litigation off the table.
2	MR. BYRNE: Until the project was
3	over with.
4	CHAIRMAN MASSEY: Right. Yeah,
5	but I mean, you, you were
6	MR. BYRNE: You we could sue
7	each other when the project ended. We only took
8	litigation off the table for the period of
9	construction.
10	CHAIRMAN MASSEY: If you pursued
11	the dispute resolution procedures in the interim
12	under that renegotiated contract, right?
13	MR. BYRNE: Now, the dispute
14	resolution procedures were in place irregardless
15	of lawsuits, intended to avoid lawsuits and
16	protracted commercial disputes. But at the tail
17	end of the project, we could sue each other.
18	Now, presumably, it would have been an issue for
19	under which we would have been at before
20	the a dispute resolution panel or a board.
21	CHAIRMAN MASSEY: But that 2015
22	contract by its terms resolved every dispute
23	that you had between with the consortium.
24	MR. BYRNE: It resolved the
25	disputes that we had at the time. There were a

1	couple of change orders that we were in the
2	process of negotiating that were not tied up
3	with that negotiation, but it was a small
4	handful of things.
5	CHAIRMAN MASSEY: Did disputes
6	arise between October 27, 2015, and February
7	2016 that would have led to litigation after the
8	completion of the project?
9	MR. BYRNE: We did have a couple
10	of disputes. Now, they didn't lead to
11	litigation at this point in time, but we hadn't
12	gotten to that point yet. But the construction
13	milestone payment schedule was one issue we had
L4	a dispute on.
15	CHAIRMAN MASSEY: Right. I mean,
16	the schedule was still a problem.
L7	MR. BYRNE: It wasn't necessarily
18	that the schedule was a problem. It was how you
19	pay we wanted to make sure that we only paid
20	the contractor for actual progress on the
21	project. Again, we're trying to incent them to
22	get the construction done in a timely fashion,
23	and so we wanted to make sure that if they
24	didn't hit milestones, they didn't get paid.
25	CHAIRMAN MASSEY: Right, because

1	that renegotiated contract provides, and I think
2	there was some conversation earlier about a
3	liquidated damages provision if they didn't meet
4	certain if they didn't complete the project
5	by certain days, then they've got certain
6	penalties for each day, each week, each month,
7	whatever, that that didn't complete it, up to a
8	cap, like two year or something. But it also
9	included incentives payments if they got I
10	mean, you were trying to encourage them to do
11	the project.
12	MR. BYRNE: We were trying to
13	give both a carrot and a stick in order to get
L4	the project finished and to qualify for
L5	production tax credits.
16	CHAIRMAN MASSEY: Were you aware
L7	of Westinghouse's financial problems when you
18	renegotiated that contract in October of 2015?
L9	MR. BYRNE: No, and they are not
20	a publicly traded company, so we don't
21	necessarily have any insight into their
22	financials.
23	CHAIRMAN MASSEY: Were you aware
24	of Toshiba's financial problems at that point?
25	MR. BYRNE: We were not aware of

```
the financial problems that they outlined, I
1
         think it was in December of 2016, no.
2
                        CHAIRMAN MASSEY: So you were
3
         aware they were having trouble.
4
                        MR. BYRNE: They had some -- they
5
         had an issue, a financial issue from, I think, a
6
         year or two earlier, but they had largely
7
         recovered from that issue and were still
8
         commercial -- they were still investment grade?
9
                        MR. ADDISON: Yes, Senator --
10
                   So they were -- at the time we
11
         exactly.
         executed that contract, they were an investment-
12
         grade company.
13
                        CHAIRMAN MASSEY:
                                          All right.
14
15
         What was it about Westinghouse's performance up
         until this point that gave you confidence that
16
         they could complete the project by any deadline?
17
                        MR. BYRNE: Yeah, the -- well, we
18
         -- a couple of things. One, we thought that
19
         they could complete the project based on the
20
         construction successes that they had had in
21
                 So it wasn't that the design was not
         China.
22
         constructible. We had been working with the
23
         regulator to streamline some of the change
24
         processes. They had finally come around to our
25
```

way of thinking on many things; for example, we wanted them to put more field engineers on -- at the site in Jenkinsville so that design issues like routing paperwork to Pittsburgh or somewhere else or Charlotte before it comes back to the site didn't necessarily have to happen.

The parts and pieces that we had ordered -- I think of the major parts and pieces, we had like 95 percent of them on the site, and of all the parts and pieces, we had about 80, 85 percent of them there at the site, so it was -- the supply chain issues were being resolved. The module issues were being resolved. The new companies that we had diversified that supply chain to were coming in with better schedules and better quality than the Lake Charles facility was. So from our perspective, we had reason to believe that they could do that.

The -- Fluor coming onto the project as the construction partner was going to be positive from our respect, so -- Fluor constructed V. C. Summer Unit Number 1, and the last couple of build projects that SCE&G had under EPC arrangements were with Fluor that were

```
successful. We had scrubbers that we had
1
         constructed with them on a couple of locations.
2
         The Cope facility -- it's a coal plant in
3
         Orangeburg -- the Jasper combined-cycle gas
4
         facility, that -- those were, those were
5
         construction projects with Fluor, and Fluor, in
6
         a relatively short period of time, had increased
7
         the construction workforce, which was one of the
8
         issues that the Bechtel Report raised, by -- I
9
         think they doubled it.
10
                        CHAIRMAN MASSEY:
                                          Didn't the --
11
         the Bechtel Report pointed out that -- pointed
12
         out these problems that we talked about with the
13
         supply chain and the other deficiencies in
14
         performance, didn't it?
15
                        MR. BYRNE:
                                    It did.
16
                        CHAIRMAN MASSEY: All right.
17
         That report was issued in 2016, and that report
18
         said those things were -- they still existed at
19
         that point.
20
                        MR. BYRNE:
                                    The report was based
21
         on information that was a little dated. They
22
         were on-site, I think it was in August of '15
23
         through, through about the end of September, it
24
         think it was, of '16 -- or, sorry, '15, so they
```

-- even thought the report didn't come out until sometime in 2016, there were finished with their analysis on-site in 2015.

CHAIRMAN MASSEY: And they referenced the new contract in their report at one point. I mean, it says -- and again, I don't really want to get in the weeds too much on this, but it referenced the new con -- the new agreement that you had with Westinghouse, and it -- and they specifically said, "This new arrangement will not fully address the project challenges and EPC shortcomings that we have observed and documented." Do you disagree with that conclusion?

MR. BYRNE: The term "fully" means I really can't disagree with that conclusion, but the -- our intent, when we negotiated the 2015 agreement, was to take care of many of the commercial issues we had between the owners and the consortium partners. It was to restructure the consortium arrangement, and it was all aimed at giving them incentives to finish these plants on time. So we think that it did take care of many of the issues.

Now, would it take care of every

1	one of them? No, certainly not. We were still
2	going to have issues and problems. We you
3	know, if we didn't think we were going to have
4	any more commercial issues with the consortium,
5	we wouldn't have put in a provision for dispute
6	resolution.
7	So we understood that there were
8	going to be issues, you know, from then to the
9	time we finished the project. We just thought
10	that the issues would be much lessened and that
11	their progress would be much greater. So it was
12	all aimed at taking away a lot of the roadblocks
13	that we had seen up to that point in time.
14	CHAIRMAN MASSEY: But in essence,
15	Westinghouse's performance was essentially the
16	same as it had been before.
17	MR. BYRNE: I don't know that I
18	would agree that the Westinghouse performance
19	was, in essence, the same as it had been before.
20	CHAIRMAN MASSEY: It was still
21	deficient, wasn't it?
22	MR. BYRNE: Well, they certainly
23	were not meeting our goals and our desires for
24	completion. That's correct.
25	CHAIRMAN MASSEY: So Mr. Marsh

```
told us earlier that SCE&G had a competent
1
         management team on-site in 2008, as early as two
2
         thousand -- I think I have -- did I hear that
3
         right, Mr. Marsh?
4
                        MR. MARSH: That's correct.
5
                        CHAIRMAN MASSEY: All right.
6
                                                       You
         got some murmurs up here when you said that.
7
         But, you know, one of the -- some of the
8
         criticisms that Bechtel outlined was -- I mean,
9
         I will concede that most of the criticisms they
10
         pointed out were directed at Westinghouse.
11
         they also criticized the owner's management and
12
         oversight of the project; do you agree with
13
         that?
14
                        MR. MARSH: They had some
15
         comments in there to that effect, yes, they did.
16
                        CHAIRMAN MASSEY: Yeah, they did.
17
         And some of those comments were that you needed
18
         a project management organization and more
19
         experienced staff on-site, that you needed to do
20
         a better job of overseeing Westinghouse's
21
         progress, but, I mean, as with the other thing,
22
         I mean, you didn't really need Bechtel's report
23
         to tell you that, did you?
24
                        MR. MARSH: Well, we had -- as I
25
```

1	told you before, we had identified majority of
2	these issues with our team prior to Bechtel
3	coming on-site. The one you just mentioned, the
4	project management organization, I believe that
5	was a discussion one of our leadership personnel
6	had with the Bechtel team when they were on-
7	site, so they put that in the report. I mean,
8	that was something we had identified.
9	We had worked with Fluor and
10	Westinghouse. We had put together project
11	assessment teams. Once they identified once
12	we signed the contract, the amendment with
13	Westinghouse, we immediately went to work with
14	Fluor and Westinghouse, trying to address issues
15	so when they got on the ground in early January
16	and February, we'd have a plan in place. So we
17	were working on many of those issues, and our
18	team was actively involved in doing that.
19	CHAIRMAN MASSEY: And one of the
20	responses that you had to the Bechtel Report was
21	the creation of the Construction Oversight
22	Review Board, CORB; is that right?
23	MR. MARSH: That's correct.
24	CHAIRMAN MASSEY: All right. Now
25	so the first draft of the report that I've

seen -- I've seen two reports from CORB. One of them was late August, early September of 2016, and one of them, I think, was December, and the December report indicates they're going back out in February, but I haven't seen whether they went back out. But that first report from CORB indicates that they made initial site visits in July and August of 2016. Why did it take at least six months to get them out there on-site after the Bechtel Report was issued?

And I think that's kind of being somewhat generous because that's -- if you look at the -- Bechtel, the written report was issued in August, but y'all knew about it well before August. You knew what their findings were going to be well before August. And we didn't get CORB out there until July or August -- I'm sorry. Yeah. You knew about the Bechtel Report findings well before February of 2016 when the report was issued. Why did it take until July or August of 2016 to get CORB out there on the scene to try to figure out what was going on?

MR. MARSH: Our initial steps,

once we got the information from the Bechtel
Report, was right as we were signing the EPC

amendment with Westinghouse and bringing Fluor on-site. We immediately shifted our focus to the project assessment teams, trying to identify those areas that were the highest priority in terms of making corrections on the project.

We didn't forget the discussion about CORB. We had a meeting with the Santee board early in the year. They had ideas about what they wanted to do with respect to project oversight. We had a couple of meetings with their board. We informed them that we would be putting the Construction Oversight Board in Place. We did, in fact, start recruiting members of that board.

leader, which was one we felt like was most important for the project. Had him lined up. Unfortunately, he took a job with another utility, and the company he went to work for, my understanding is, they did not want him to serve in that role, so we had to start that process over again to find the appropriate leader. Once we got the leader, we identified the other members of the board and put them into place.

CHAIRMAN MASSEY: Was the -- the

1	reports that CORB issued, did you consider those
2	to be confidential?
3	MR. MARSH: No, they were not
4	confidential.
5	CHAIRMAN MASSEY: All right. The
6	first report and again, I don't want to get
7	too much in the weeds on this one either. It's
8	not as much detail as the Bechtel Report. I
9	think it's only about seven pages long. But
10	that CORB report was interesting to me, the one
11	that was issued, I think it was at the very
12	beginning of September of '16, because it found
13	that Westinghouse lacked a realistic completion
14	schedule. Do you agree with that?
15	MR. MARSH: I think the Bechtel
16	Report had said that, and we were already
17	working with them to resolve that.
18	CHAIRMAN MASSEY: Yeah, but the
19	problem is, this is six or eight months later,
20	and CORB is saying they still don't have a
21	realistic completion schedule.
22	MR. MARSH: We had addressed that
23	issue with Westinghouse and Fluor once they knew
24	they were going to be running the project
25	together, that we needed and asked Fluor to work

with Westinghouse to go back and give us a new schedule. We asked for that. I testified at the Public Service Commission we thought we were going to receive that, and we continued to work and pressure Westinghouse to deliver that schedule.

CHAIRMAN MASSEY: How many chances do you give them? I mean, you -- I don't disagree at all that y'all were asking for these things and you were trying to pressure them. I mean, you were trying to incentivize them to do different things. You were trying to put penalties in place. But, I mean, how many chances do you give them because they never -- I mean, they were never compliant with it. I mean, at what point, short of bankruptcy, do you just say, This is just too much? I mean, this has been going on at least since 2011

I mean, and I realize I'm -- I've got some hindsight here, but y'all had all this information too. Problems since 2011. They were never really -- I mean, they were deficient the whole time. They were never really providing the information. I mean, at what point, short of the bankruptcy, them forcing you

into this, do y'all say, Enough is enough? What 1 would have been enough to push y'all over the 2 edge, that you'd have had to get out? 3 MR. MARSH: We were focused on doing what was the best option for our 5 We wanted to make sure, if we could, 6 customers. to finish these projects, to make sure they were 7 cost effective for our customers. Every time we 8 went back to the Commission to make a change or 9 adjust costs -- I know in the 2012, 2015, and 10 2016 proceedings, we undertook a study based on 11 the information we knew at the time to evaluate, 12 would it make more economic sense to stop the 13 projects and build some other form of 14 15 generation, or does it make more sense and be more cost effective for customers to go forward? 16 And the 2012, '15, and '16 analyses, based on 17 the information we had at the time, we concluded 18 and presented to the Commission in expert 19 testimony that it was better to move ahead with 20 the projects and try to resolve issues and keep 21 the projects going. 22 CHAIRMAN MASSEY: All right, and 23 I want to come back to that in just a second. 24 Mr. Carter, I've got the same question for you. 25

I mean, what would it have taken for Santee 1 Cooper to -- I mean, how bad did it have to get 2 -- how far would y'all have let them go before 3 you said, This is just enough; we can't go any 4 further? And it had gone pretty bad, pretty far 5 at this point, hadn't it? 6 MR. CARTER: Yes, sir. And I 7 think -- let me speak to it in these terms. 8 a minority partner, we worked every day. 9 pushed hard, we cajoled, we encouraged our 10 partner and our contractors to meet the 11 schedule. So when we did the agreement, we put 12 in place some pretty good protections for us, 13 Senator, that would help us. We had a fixed 14 price. We were only going to pay when they 15 finished work. 16 So what was left -- where was our 17 risk left? Our risk was left on the time that 18 it would take that -- and I'm speaking in the 19 primary, general terms -- in the time that it 20 would take because that's -- because we were 21 paying interest. As we went, that's what was 22 going to add costs to us. 23 And so I don't believe -- I can't 24

speak for the board, but I can tell you the

1	schedule issue was really we were at a point
2	where we were at about wits' end about it,
3	particularly because when we signed that
4	agreement, we've got executives, like you see us
5	
6	CHAIRMAN MASSEY: Sure.
7	MR. CARTER: executives
8	looking at us, promising us that we were going
9	to get a schedule. We got that right up until
10	the end, until they went bankrupt, with every
11	CEO.
12	CHAIRMAN MASSEY: How many times
13	do let them promise you
14	MR. CARTER: That's a
15	CHAIRMAN MASSEY: until you
16	say, You know what, they're not really going to
17	do that.
18	MR. CARTER: Well, I gave up on
19	them in '14. I would tell our team that these
20	guys would tell us stuff and you couldn't rely
21	on it. So you only needed to believe on what
22	was physically presented.
23	And so they would make these
24	commitments. We were supposed to get the Fluor
25	information that would get it integrated into

it. We got schedules, but what they weren't -what they didn't have, and again, this is from a layman's perspective. I'm not a -- I don't -you know, I didn't build things for a living. Ι wasn't a construction engineer or whatever. They would put into these schedules what I would call false provisions. They would put in these fixed dates that certain things would be done, and they wouldn't necessarily, "they" being our contractor, they wouldn't do what's referred to as integrate all of this so that you would know the number of hours and what it would take to do something and could you get all of them in the physical location to get the work done.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

By -- certainly in my -- at least in my mind, based on sitting around listening to the people involved, by the time we got to 2015 and we were talking to those folks, you should have been able to produce that, at least in my mind. Again, I'm not holding myself out as an expert, but I felt like, and the folks advising us were telling us, you should be able to present that, and that's what Bechtel is getting at in its report. They needed to get realistic about what would it take to do all of this, and

1	the
2	CHAIRMAN MASSEY: They never did.
3	MR. CARTER: They never did, no,
4	sir.
5	CHAIRMAN MASSEY: But
6	MR. CARTER: In fact, what's
7	terrible about it is, we got a new CEO at
8	Westinghouse some time in 2016, and he
9	understood I mean, he seemed to have
10	understood and understood that I wasn't going to
11	believe him until he produced it, until we
12	actually had it. Telling me wasn't going to win
13	him anything with me. He had to produce it. I
14	believed that he was actually going to do it,
15	and what based on the information we later
16	got in this year, in 2017, he was actually
17	surprised, that he felt like he was being misled
18	by his people about what Westinghouse actually
19	had.
20	CHAIRMAN MASSEY: Well, let me
21	ask you this, and this may be a better question
22	for Mr. Lord, but I'm curious. Did, did, did
23	y'all ever really inform PURC about the problems
24	that we've been talking about today?
25	MR. LORD: Senator, I don't think

1	we formally did, but we tried to keep as much as
2	the the General Assembly up to speed on the
3	progress as we could.
4	CHAIRMAN MASSEY: Did y'all
5	notify the advisory committee of the problems
6	that you were having?
7	MR. LORD: We send a letter to
8	the advisory committee every year.
9	CHAIRMAN MASSEY: Is that the
10	extent of the contact that you have with them?
11	MR. LORD: That was the extent.
12	CHAIRMAN MASSEY: And did was
13	there any response from the advisory committee
14	about I mean, did they engage at all?
15	MR. LORD: I don't believe so.
16	They didn't engage with me.
17	CHAIRMAN MASSEY: All right. Mr.
18	Carter, you I mean, you're and you're
19	probably in a good position to answer this
20	question now with the with your retirement
21	and all. I'm curious. Did you feel political
22	pressure to go forward with this project, even
23	though you knew it was a bad deal?
24	MR. CARTER: We knew and like
25	I said earlier, we worked hard. We knew that if

we were going to cancel this project, we had to have -- as I would say, we had to have proof that there was no way to go forward. This project was popular in this state, politically and, quite frankly, otherwise is the way I would have categorized. That's certainly the feeling I got.

The state wanted -- you know, we had state and federal support for these -- for this project, and so we had to know that we just simply -- the state and our customers couldn't afford it, so that's why we were doing everything we could to make sure thatwe tried to get the project finished.

But back to -- really, to answer your question more directly about how far would you have gone on schedule, I don't believe that our board would have tolerated getting all the way through this year without having that integrated schedule because as you can see from the documentation that we provided, that once you knew all of that, it was definitely going to take longer. We would -- I'm fairly confident the board would have told us to reevaluate had they seen that information -- had we seen it.

1	CHAIRMAN MASSEY: And I'm almost
2	finished, Mr. Chairman. I've got
3	CHAIRMAN SETZLER: Can I ask one
4	question
5	CHAIRMAN MASSEY: Sure.
6	CHAIRMAN SETZLER: right there
7	on that point? Before we go any further, I want
8	to clarify. Did you you said you gave up in
9	2014. Any time from 2014, before Westinghouse
10	went bankrupt, did you go to the chairman of the
11	Senate Finance Committee, to the chairman of
12	Ways and Means, the President Pro Tempore, the
13	Speaker of the House, to PURC formally, or to
14	the Governor and say, We got a problem as a
15	state-owned utility with this project we're in;
16	we need your help? Did you ever come to anybody
17	and say, We need your help?
18	MR. CARTER: We went to the board
19	with our information, yes, sir. That's who we
20	went to.
21	CHAIRMAN SETZLER: Did the board
22	every go to anybody?
23	MR. CARTER: I'm not aware of
24	anybody going formally, but we certainly openly
25	expressed our concern about the schedule.

1	CHAIRMAN SETZLER: That's not my
2	question, Mr. Carter. Did you go to those
3	people and say, we got a problem; we need help?
4	MR. CARTER: None of the people
5	
6	CHAIRMAN SETZLER: We're in a
7	mess.
8	MR. CARTER: that you listed,
9	other than the board, but people did ask us
10	about it. But we didn't go to any
11	CHAIRMAN SETZLER: So as a state-
12	owned utility, you don't think you had a
13	responsibility to come to the Legislature or the
14	Governor or somebody and say, We got a problem;
15	we need help? Instead of just passing on rate
16	increases?
17	CHAIRMAN MASSEY: Or, We don't
18	need the power.
19	CHAIRMAN SETZLER: Or, We don't
20	need the power?
21	MR. CARTER: That information was
22	being provided.
23	CHAIRMAN SETZLER: To who?
24	MR. CARTER: To the advisory
25	board, certainly where we stood and what we

```
needed. Again, those weren't -- those things
1
         weren't -- those were -- that's public
2
         information and information that we talked
3
                 Specifically, though, back to why I --
4
         what I was telling the executives that we were
5
         dealing with at Westinghouse and CB&I -- didn't
6
         get to that point with Fluor; Fluor wasn't there
7
         long enough -- that they would come in and tell
8
         us all these things that they were going to do,
9
         I'd say, I'll believe you when you present them.
10
         when they're physically present, that's when
11
         I'll accept them.
12
                        CHAIRMAN MASSEY:
                                           I want to go
13
         back to the CORB report just real quick, and,
14
15
         Mr. Marsh, I want to talk with you about this
         just a little bit more --
16
17
                        CHAIRMAN SETZLER:
                                            (INDISTINCT)
                        CHAIRMAN MASSEY: -- because we
18
         talked about that one of the --
19
                        CHAIRMAN SETZLER:
20
                                            I got Brad
         (INDISTINCT) --
21
                        CHAIRMAN MASSEY: -- one of the
22
         findings on the CORB report was that
23
         westinghouse lacked the completion schedule.
24
                        CHAIRMAN SETZLER:
                                            (INDISTINCT)
25
```

1	CHAIRMAN MASSEY: That report
2	also noted that there were deficiencies with the
3	engineering, the design, the procurement, and
4	the construction at that point in August,
5	September 2016, didn't it?
6	MR. MARSH: I mean, those were
7	the same issues that were raised in the Bechtel
8	Report
9	CHAIRMAN MASSEY: That's right.
10	MR. MARSH: and we were
11	putting steps in place and taking actions to try
12	to correct those from our side.
13	CHAIRMAN MASSEY: So, I mean, we
14	knew we've known about these problems for a
15	number of years, but Bechtel pointed them out,
16	told you about them in late '15, early '16. By
17	July or August '16, we've got CORB out there,
18	and they're telling us the same thing. I mean,
19	it also noted there were some deficiencies with
20	management in oversight out there. I mean,
21	essentially the CORB report in September of 2016
22	told us the same thing that Bechtel told us in
23	late 2015, which is the same thing that you've
24	known for a number of years. I mean, isn't that
25	fair?

MR. MARSH: Well, the -- with respect to the design issues and constructability issues, I don't think those were a surprise, and I've got my team here that can walk you through some of the things we did if you'd like to hear that. But when I met with the CORB before they went to their first visit in the field and we put that group together, I told them why we put the group together, that we wanted to make sure we were not missing any gaps in oversight or leadership that we needed on the project.

I told the chairman very clearly, when you identify where we need additional resources, I said, I'd like for you to be able to tell me if that's something that can be met with a contractor that could come on and address an issue for a period of time and then exit the project or if that's someone I need to bring onboard in a permanent role to address the issue because it's a longer term need that we have.

That was one of the challenges that I gave the CORB. And as they were, you know, doing their work in the fall, they were beginning to make those recommendations, and we

1	were putting actions in place to address those.
2	CHAIRMAN MASSEY: Well, and this
3	is an important time period, I think, because in
4	2016, in the summer of 2016, SCE&G applied to
5	the Public filed an application with the
6	Public Service Commission for another rate
7	increase; is that right?
8	MR. MARSH: That's correct.
9	CHAIRMAN MASSEY: In fact, it was
10	the largest rate increase that you'd ever
11	requested for this project; isn't that right?
12	MR. MARSH: It probably was
13	because it included about \$500 million, which
14	was what we paid to fix the price on the
15	contract. That would have been the bigger
16	portion of that.
17	CHAIRMAN MASSEY: And it looks
18	like, to me, from the time frame is that the
19	CORB report, which basically reiterated all the
20	Bechtel concerns, would have been issued right
21	about the same time that the negotiation was
22	complete with ORS and the other interested
23	partners to approve that rate increase; does
24	that sound right?
25	MR. MARSH: I don't recall the

1	dates. That hearing was to do two things. It
2	was not just to approve the rate increase. It
3	was to approve the fixed-price contract itself,
4	so we spent a lot of time with the intervening
5	parties to make sure they understood the
6	contract, what the changes in the contract would
7	be, what we saw as the benefits of the new
8	contract opposed to the original EPC contract.
9	But that was all in the hearing.
10	CHAIRMAN MASSEY: I think that
11	hearing was actually late October or November,
12	something, of 2016. It confirmed what I
13	mean, there was a written settlement agreement
14	that was completed, I think, at the beginning of
15	September of 2016, prior to that hearing. Does
16	that sound right to you?
17	MR. MARSH: Yes, that would have
18	been completed prior to the hearing.
19	CHAIRMAN MASSEY: All right, so I
20	guess my real concern is whether those
21	interested parties and whether ORS knew about
22	the CORB report at that same time period that
23	said basically the same thing that Bechtel had
24	said nine months earlier.
25	MR. MARSH: I don't know if they

had seen those or not. I don't recall. 1 CHAIRMAN MASSEY: Mr. Chairman, I 2 think my five minutes are up, so I'll --3 I think you're CHAIRMAN SETZLER: 4 past up. Very good. Before we go any further, 5 Senator from Orangeburg is next. Is the desire 6 of the committee to keep going, or break for 7 lunch, how -- last time, we wanted to keep 8 going. You want to keep going? Okay. 9 from Orangeburg. 10 11 SENATOR HUTTO: Mr. Carter, earlier, you said that you thought that the 12 contractor had kept some things from you. What 13 were the nature of those things that were --14 that you think were being kept from you? 15 MR. CARTER: The biggest thing 16 that I think that they were keeping from us was 17 -- and that we finally got to see when the 18 bankruptcy occurred; as I say, the curtain went 19 down -- was the actual number of hours that it 20 was going to take, man hours, in the various --21 I forget what they call them, but specialties, 22 you know, concrete pouring, cable pulling, all 23 those types of things, how many hours it was 24 actually going to take and the -- and actually, 25

this part that I've talked about before, which 1 is what we were looking for, getting that 2 integrated and getting it done in a sequence. 3 Because by two thousand -- by -- certainly by 4 the middle of 2016, the procurement issues were 5 not what was keeping us from meeting the 6 productivity factors. 7 SENATOR HUTTO: Because you had 8 basically 95 percent, 80, 95 percent of the 9 parts on-site. It was the actual construction 10 at that point, right? 11 MR. CARTER: Yes, sir, and that 12 was, again -- problems with engineering were 13 showing up, work packages, stuff like that, and 14 getting the work organized and organized in an 15 efficient way on the site. 16 SENATOR HUTTO: If you had known 17 what you finally saw when the curtain came down 18 in a more timely fashion, what could you have 19 done? What would you have done? 20

MR. CARTER: Our two choices were to either -- to cancel, to stop the project, or to go forward. And we would have, knowing the amount of time, the additional time, we would have had to have reevaluated because we were

21

22

23

24

25

```
thinking that, you know, it might go another 12
1
         or 18 months, but as you can see, it almost went
2
         four years longer.
3
                        SENATOR HUTTO: Okay. Y'all have
4
         both used the word "constructability," and Mr.
5
6
         Marsh, you said that you thought that that was
         ultimately not going to be an issue because they
7
         had done it in China, right?
8
                        MR. MARSH: I believe it was Mr.
9
         Byrne that responded to that --
10
11
                        SENATOR HUTTO:
                                        Okay.
                        MR. MARSH: -- so I'm going to
12
         defer to one of the engineers, if you don't
13
         mind.
14
                        SENATOR HUTTO: All right. Well,
15
         what I want to know is, somebody talk to me
16
         about constructability because it seems to me I
17
         heard that sometimes, parts coming -- or modules
18
         coming from Lake Charles weren't going to fit up
19
         and they were going to have move pipes or do
20
         this.
                That doesn't sound like something's ready
21
         to be constructed if these problems exist, yet,
22
         at the same time, apparently this type of
23
         -- or this prototype of design had been used in
24
         other countries. Is that -- am I right or wrong
25
```

on that?

MR. BYRNE: Well, let me amplify that just a little bit. We are building these plants in this country under Title 10 of the Code of Federal Regulations, Part 52. Part 52 is new to our industry. Previous nuclear construction builds were under Part 50, and in Part 50 space, it was a two-step licensing process. You got a construction permit where you actually went out and physically did the construction. Then it was stopped, and then you made a license application, and there was a separate set of hearings, separate opportunities for intervention.

So the effort actually was to simplify the regulatory process and give you a construction and an operating license at the same time, which is what we got in March of 2012. What that means, though, is that since you now have -- under the old Part 50 rules, if you had something that didn't line up, you just made it line up and then you as-built the drawings later, which is pretty typical in normal construction if you're building a building or whatever it is you're building.

Under Part 52, if they don't line 1 up, you have to go through a process to say, Is 2 this defined in the license? And if it is, I 3 have to go and change the license. So I can't do that move until I change the license. 5 when we talk about constructability issues, if 6 the contractor doing the construction says, I 7 really can't build it that way -- which is a 8 normal process -- can you -- he goes to the 9 designer and says, Can you adjust it to make it 10 like this? 11

4

12

13

14

15

16

17

18

19

20

21

22

23

24

25

And if the answer is, Well, I can, it may mean that we need a license change to do that. So from a tolerance perspective, this plant is very tight on tolerances, and from the regulatory perspective, it's unforgiving when you want to make those normal field changes in the field that the -- that a constructor oftentimes makes.

SENATOR HUTTO: But I hear you say that you went from the 50 to the 52 with the idea that you were making things more efficient, maybe, and simplifying them, but in reality, what you're saying is, maybe that -- it didn't work out that wav.

1	MR. BYRNE: Yeah, I think it's,
2	it's an unintended consequence of the change in
3	the regulatory framework, and part of it is the
4	stance that the Nuclear Regulatory Commission
5	has taken to look at how tightly they want these
6	tolerances. So it is a very difficult way, as
7	it turns out, to construct a nuclear power
8	plant. But, you know, that change in the
9	regulation had happened well before we started
10	on our construction process.
11	SENATOR HUTTO: And so presumably
12	the fact that they were able to do these things
13	in China was because the regulatory oversight
14	was not nearly as intense as it is here.
15	MR. BYRNE: That's that would
16	be some of it, yes.
17	SENATOR HUTTO: Okay. What would
18	be the other part?
19	MR. BYRNE: Well, one of the
20	things that we heard from the contractor,
21	particularly when it got into modules, was that
22	there, there were some things that they would do
23	from a safety perspective that would change the
24	design or change the construction process, and
25	what we learned when we went to China was that

1	the Chinese didn't stop for those kind of safety
2	issues. They just kept going.
3	SENATOR HUTTO: Okay. In the
4	2013 December time frame when Santee Cooper was
5	contemplating selling parts to Duke, it Mr.
6	Marsh, you said that you wanted them to, if they
7	were going to come onboard and purchase part, to
8	accept the risks of the construction?
9	MR. MARSH: We wanted them to
10	come into contract under the same terms. The
11	simplest way for me to describe that would be,
12	you would just add a partner to the project.
13	They would accept all the terms and conditions
14	and all the risks that were in the contracts
15	that we and Santee had signed with Westinghouse
16	and the consortium.
17	SENATOR HUTTO: And were you
18	concerned about that then because you knew, ever
19	at that time frame, that there was going to be
20	some problems?
21	MR. MARSH: No. We just thought
22	it would be best to have all of our interests
23	aligned and for one party not to have an
24	advantage over another.
25	SENATOR HUTTO: Okay. Mr.

1	Carter, you've indicated that 45 40 percent,
2	45 percent, even 40 percent was probably too
3	much for Santee Cooper's needs. So let's back
4	up in time. Sometime in the middle of the 2000
5	2010 time frame, so I guess around 2003, '04,
6	'05, it was determined that you had some
7	capacity needs?
8	MR. CARTER: Yes, sir. When we
9	went into the project, even in 2008, our
10	projections were we needed all that we would
11	have owned, yes, sir.
12	SENATOR HUTTO: Oh, you would
13	have needed all of the 40
14	MR. CARTER: All of it, all 45
15	percent, actually, and then some.
16	SENATOR HUTTO: Okay. And part
17	of that was because South Carolina's growing.
18	We've got more people coming here.
19	MR. CARTER: Yes, sir. Some of
20	it was growth
21	SENATOR HUTTO: Right, and some
22	of it was your generation facilities were aging
23	out.
24	MR. CARTER: Yes, sir.
25	SENATOR HUTTO: And some of it

1	was the fuel that we're using for your
2	generation was expensive, and this was going to
3	be give you a cheaper source of fuel to
4	produce the electricity at a lower cost.
5	MR. CARTER: And be non-carbon.
6	SENATOR HUTTO: And be and a
7	another is, it wasn't going to emit the
8	greenhouse gasses, right.
9	MR. CARTER: Yes, sir.
10	SENATOR HUTTO: There were a lot
11	of good reasons to think ahead that this was
12	going to be a win-win for everybody if it worked
13	out like it was supposed to.
14	MR. CARTER: Yes, sir.
15	SENATOR HUTTO: Okay. And you
16	as you said, it was politically popular. I
17	mean, there's no doubt that South Carolina has
18	been friendly to the notion of having its
19	electricity generated by nuclear; is that true?
20	MR. CARTER: Yes, sir. This
21	state has a number of nuclear operating
22	facilities already.
23	SENATOR HUTTO: All right. So
24	what changed that caused you to believe that the
25	45 percent stake that you had now became too

1	much capacity for you?
2	MR. CARTER: Because there
3	were a number of reasons. One, the great
4	recession hit in 2008, as we refer to it as.
5	That really brought down our load.
6	SENATOR HUTTO: Did it bring down
7	your load, or your estimate for your future
8	need?
9	MR. CARTER: It actually brought
10	down the load and the estimate for future need.
11	And we also were able to the electric
12	cooperatives that we serve worked out an
13	arrangement to take a fairly large piece of
14	power off. That was part of it also. So and
15	over time, those load projections continued to
16	decrease, and I think a lot of that we've seen
17	is because of conservation that's actually come
18	into play into the market.
19	SENATOR HUTTO: And so now,
20	looking forward, do you have any capacity need?
21	MR. CARTER: Our next capacity
22	need would be sometime in 2030. I think it's
23	2036 exactly, based on what we currently
24	project.
25	SENATOR HUTTO: Okay.

1	MR. CARTER: But there are
2	there's a lot that could happen between now and
3	then that would even change that. That doesn't
4	assume any unit retirements. It actually
5	assumes that we would restart an existing coal
6	unit, Cross 2.
7	SENATOR HUTTO: With coal, or
8	with natural
9	MR. CARTER: Coal.
10	SENATOR HUTTO: Coal? Okay. Mr.
11	Marsh, did y'all did SCE&G need the 55
12	percent of the plant, what it was going to
13	produce?
14	MR. MARSH: We did. In our
15	projections that we presented to the Public
16	Service Commission, which was part of the
17	approval process, we had to present that
18	forecast. It did show the needs. I was asked
19	in those hearings, what would happen if our
20	projections were wrong or we needed less, and my
21	response was, we had flexibility in the plan.
22	We had some older coal-fired units that we
23	believed we could shutter if we didn't have a
24	need for the energy. We were also impacted by
25	the 2009 impact in the marketplace, recession,

1	and we did, in fact, shutter a number of our
2	older coal-fired plants.
3	SENATOR HUTTO: Looking forward
4	now for you, what kind of need do you have now
5	that you're not going to get this 55 percent of
6	the V. C. Summer?
7	MR. MARSH: We do have a need for
8	additional capacity. We believe, and Mr. Byrne
9	can add to this if he'd like, there is ample
10	capacity available for purchase in the
11	marketplace to meet our firm commitment. Since
12	we won't have the power from this unit, we will
13	also be evaluating the addition of a natural
14	gas-fired unit at some point to meet that need.
15	SENATOR HUTTO: So when you
16	"purchase in the marketplace," you'd be
17	purchasing power that you didn't yourself
18	generate?
19	MR. MARSH: That's correct.
20	Somebody else in the marketplace has that
21	available on terms that would be good for us to
22	purchase.
23	SENATOR HUTTO: Okay. So, you
24	know, hindsight is 20-20, and we can sit here
25	for days and days and go back and review what

1	happened, but we can't change any of it. But
2	let's look forward for a minute. So I'll start
3	with you, Mr. Carter. Is do we need to
4	change the way that we have conduct oversight
5	for Santee Cooper? Should it report to the PSC?
6	Should it have to when you have a rate
7	increase now, what, what process do you go
8	through?
9	MR. CARTER: The board is
10	regulatory authority.
11	SENATOR HUTTO: All right, so the
12	board determines, using their due diligence and
13	looking at the marketplace and needs that a
14	rate increase is needed, they just announce a
15	rate increase.
16	MR. CARTER: Yes sir. They
17	actually are required by statute to set rates at
18	least sufficient to cover all the costs.
19	SENATOR HUTTO: Are you required
20	to have public hearings?
21	MR. CARTER: The I don't know
22	well, somehow, yes, sir. There must be some
23	provision of law that requires them. We
24	certainly have them.
25	SENATOR HUTTO: Okay. And is

```
there any appeal process from the board?
                                                    If the
1
         board decides to increase the rates, can the --
2
         anybody intervene or complain or object?
3
                        MR. CARTER: They certainly can
4
         come and complain to the board, which they do.
5
6
                        SENATOR HUTTO:
                                         Right.
7
                        MR. CARTER: And then, I guess
         then the next step would be for somebody to take
8
9
         us to court.
                                         Okay, so --
                        SENATOR HUTTO:
10
                        MR. CARTER: I think that's the
11
12
         next --
                        SENATOR HUTTO: -- short of
13
         litigation --
14
15
                        MR. CARTER: Yes, sir.
                        SENATOR HUTTO: -- there would be
16
         no other oversight to the decision of the board
17
         to raise the rates, other than, ultimately at
18
         some point in time, next time the board came up
19
         for review, the legislature might not -- or the
20
         Governor may not pick those board members.
21
                        MR. CARTER: Yes, sir.
22
                        SENATOR HUTTO: Are -- your board
23
         -- the board members that you have now are
24
         appointed by the Governor, confirmed by the
```

25

```
Senate; is that right?
1
                        MR. CARTER: Yes, sir. They go
2
         through a review process and then are -- yes,
3
         sir.
4
                        SENATOR HUTTO: Okay, and so --
5
6
         but other than that, there really is no
         oversight entity like the private utilities have
7
         with the PSC?
8
                        MR. CARTER: No. sir. The board
9
         is the complete -- they are the regulatory
10
         authority. They have to authorize the
11
         expenditures, and they had to authorize the
12
         rates to recover, yes, sir.
13
                        SENATOR HUTTO:
                                        Okay. Act 281 is
14
15
         the act that allowed Santee Cooper to enter into
         a contract to purchase a nuclear plant, correct?
16
                        MR. CARTER: I'm not familiar
17
         with the act number --
18
                        SENATOR HUTTO: Well --
19
                        MR. CARTER: -- but, yes, sir, it
20
         took --
21
                        SENATOR HUTTO: But it took an
22
         act --
23
24
                        MR. CARTER: It took legislation
         in order for us to have a joint ownership with a
25
```

1	private company, yes, sir.
2	SENATOR HUTTO: And that's
3	something you advocated for.
4	MR. CARTER: Yes, sir, because we
5	wanted to build the nuclear facility, yes, sir.
6	SENATOR HUTTO: Because at the
7	time, everybody thought that was the best idea.
8	MR. CARTER: Yes, sir, and we
9	that's the mechanism that we used for the
10	current ownership in Summer 1.
11	SENATOR HUTTO: Okay.
12	MR. CARTER: And it had worked.
13	It had worked well for us.
14	SENATOR HUTTO: All right. And,
15	Mr. Marsh, back in time, y'all advocated for the
16	Base Load Review Act as something that would be
17	necessary for you to forward with this
18	construction; is that correct?
19	MR. MARSH: Yes, sir. We
20	believed it was necessary to support the
21	construction and support our ability to raise
22	the funds from the financial markets to provide
23	the cash to actually do the construction.
24	SENATOR HUTTO: Well, in fact,
25	isn't it wasn't it basically represented to,

1	to us and the public at the time that without
2	the Base Load Review Act, you really weren't
3	going to be able to go forward?
4	MR. MARSH: That was our belief.
5	That's correct.
6	SENATOR HUTTO: Okay. And is
7	there a continuing need for the Base Load Review
8	Act to be the law of the State of South
9	Carolina?
10	MR. MARSH: Well, you may not
11	want my opinion because people have a lot of
12	disagreements about this, but
13	SENATOR HUTTO: Oh, no, I do want
14	your opinion because, you know, at the time, it
15	was presented that that was a reasonable way to
16	finance future growth, and it with very
17	little fanfare and not much objection, was
18	adopted by this Legislature, so it clearly
19	appeared to have merit at the time, and my
20	question is, does it still have merit?
21	MR. MARSH: My belief is that it
22	does still have merit. It was designed to put a
23	process in place that really, I won't say
24	streamlined, but made it more efficient to do
25	what had already been done in previous

regulatory proceedings.

We, we've had abandonments in this state in the past, and they've been managed through that process. We've built nuclear plants in the past that were managed without the Base Load Review Act, but I was here in the '70s and '80s when we built V. C. Summer Unit Number 1, and there was a better way to do that from a financial perspective, both to have a better relationship with the financial markets in raising the capital, but also in saving customers money as part of an efficient process.

We said in a number of proceedings that, by doing the Base Load Review Act -- I mean, by implementing the Base Load Review Act, we would save customers a billion dollars during the construction of the project, and if it had operated, it would have saved another \$4 billion over the life of the project, just because of the efficient financing techniques used in that. That was challenged. A couple of years ago, the Office of Regulatory Staff hired an independent public accounting firm to validate that, and it was, in fact, validated.

I think the law was very transparent in terms of changes that need to be made. I know I was in the initial hearing to get the project approved, went on some three weeks with 20-plus witnesses to provide expert testimony to the Commission, and it said as long as you have a construction schedule, and you're within that schedule, and you have a capital cost that's been approved, and you are following in that capital cost, that you could make a

revised adjustments each year.

I mean, we told that to the Commission in 2009 and actually provided them a schedule that those adjustments would be put into place. But every time we needed to change the schedule or we had an adjustment to the cost, we had to go back to the Commission and support that. We had to convince the Office of Regulatory Staff. We worked with the intervening parties to try to find a settlement of those issues.

We actually, two times I can recall, when costs were going up, we did not want to have more impact on the customers than necessary. We reduced our authorized rate of

return on the project so that we would earn less and absorb part of that cost going forward.

So I think it was a transparent process. It gave people an opportunity to raise questions and express concerns over the project. As I mentioned earlier, in 2012, '15, and '16, when we went back to the Commission, we did the study to evaluate, Is it more prudent to go forward, or is it prudent to stop?

And I'm not here to say we didn't want to build these plants. We wanted to build these plants. We had expressed concerns over environmental needs, greenhouse gases, and all those concerns we expressed, you know, came true. In 2015, we were staring down the face of the Clean Power Plan. I don't know why we would have wanted to have stopped these projects in 2015 if we didn't think they could be built.

We had identified issues, but I don't think anybody on our project team -- even the Bechtel Report didn't say, These projects can't be built. We believed we could resolve those problems, so that's why we started to build the plants. Our concerns materialized on the

1	environmental side, and we felt every need to
2	try to go forward.
3	SENATOR HUTTO: Well, you
4	prefaced that basically by saying, "As long as
5	we had a construction schedule." Did this
6	construction schedule that you provided to the
7	PSC, was it an accurate construction?
8	MR. MARSH: It was the schedule
9	that we believed was appropriate based on the
10	facts we knew at the time. We never game them a
11	schedule that we didn't believe in.
12	SENATOR HUTTO: All right, and
13	was that schedule that you presented to the PSC
14	something that was given to you by Westinghouse,
15	or was that a your own construction schedule
16	that you generated to provide to the PSC?
17	MR. MARSH: It would have been
18	one that was provided to us by Westinghouse, but
19	our teams would have reviewed it. They would
20	have talked with Westinghouse and the
21	construction teams on the ground to understand
22	it.
23	SENATOR HUTTO: But, I mean, that
24	seems to be one of the big issues that we've
25	heard the whole time, is that the construction

schedules that you were given weren't real. 1 And when did you first -- I mean, obviously you 2 could say on day, day one, as soon as they 3 didn't meet the first thing, but when did it 4 really hit you that these construction schedules 5 were just not even close? 6 I'll let Mr. Byrne 7 MR. MARSH: give some more detail on that, but I believe 8 when we presented schedules to the Commission. 9 we believed those, those could be completed. My 10 gravest concerns --11 SENATOR HUTTO: And accurate. 12 MR. MARSH: And accurate. 13 gravest concerns came after we negotiated the 14 fixed-price contract amendment with Westinghouse 15 and they brought in Fluor -- we were all 16 excited, everybody was feeling good about Fluor 17 coming into the project because of their 18 credibility and their nuclear experience, and we 19 instructed them -- along with Santee, we said, 20 We want a new schedule. And they set about 21 doing that, and it was not due until early fall 22 of 2016. 23 24 I mean, that, that was a They said to go completely through deadline. 25

the project, all the way through the numbers, and give you -- give us our estimates. We need some experience on the project to evaluate where we see the issues. We'll have that schedule for you in September. They started delaying in September, and I was concerned because we couldn't get straight answers in the fall.

I sat on the witness stand and told the Commission, We're expecting the schedule before the end of the year, and they admonished me and said, We want to see that schedule. We want you to share it with the Office of Regulatory Staff as soon as you get it, and we were pushing to get that schedule. Once they -- once Toshiba came out, on December 27th, and announced the financial problems, I was concerned that we would ever get the schedule.

I sat with the same CEO that

Lonnie did on February the 14th and was told, We
have a schedule. It's been audited by our

outside auditors, and we're going to start

sharing that with you this afternoon on February

14th. That was not a true statement. We pushed

and pushed to get that schedule and never got

that schedule. That -- I became most concerned after Westinghouse and Fluor worked on the schedule and then never produced it.

SENATOR HUTTO: So going forward, is -- to try to make the best of what faces us now, what is the best case going forward for -- to -- I mean, do you see any way, ultimately, these facilities can be -- the construction can be finished on them?

MR. MARSH: There's no question it could be finished. The question in our minds as we did the analysis that we did from the date Westinghouse declared bankruptcy until -- it was July 31st, we announced that we weren't going forward, was to find out, well, what would it cost? What would the risk be associated with the project? Does that make economic sense for our customers?

I think our teams did a very thorough job by going through that analysis, or once they, as Mr. Carter said, let the curtain down at Westinghouse and gave us access to all the information, I believe the teams did a very thorough job of trying to come up with the best estimate going forward.

evaluation that said the same things we had done in 2012, '15, and '16, Does it make sense to go forward from a customer perspective? It was always about the cost to the customers and what was in their best interests, and when we did that analysis for two plants, we determined that was not in the best interest of our customers going forward, primarily because you had lost the fixed-price contract. You didn't have the protections of schedule or cost creep.

That schedule would have pushed you beyond the Production Tax Credit qualification date, and I'll say, our, our state legislative team in Washington, I thought, did a phenomenal job providing us with support to try to get those dates moved. We got it done in the House of Representatives. We were not as successful in the Senate. They ultimately may be successful doing that. But with those risks of the project and the additional cost, even after offsetting that with the Toshiba parental guarantee, our analysis said, This is not in the best interest of our customers.

So we immediately went to the one

plant option, and we started looking at the one plant option. You had some of the same risks relative to Production Tax Credits and schedule and all those issues. The cost was lower because you were building only one of the two Not the most efficient build because plants. there's still infrastructure costs that has to be put in place, whether you're building one or Kind of like building a house on the side of a mountain, it's cheap to do the basement because you've already got the foundation in It doesn't cost as much to do the rest place. of it. And that's why we partnered with Santee, because it was cheaper to build the two.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

while we were doing that analysis and we were keeping our teams updated with the information, Santee had complete its analysis, the same analysis we were doing to determine what was in the best interest of their customers, and I think Lonnie has testified and said publicly, due to their reduced needs for generation and the potential cost impact on their customers, it was not the best option, and they informed us that they did not want to go forward. They were going to stop the

construction.

SENATOR HUTTO: So in

anticipation of construction and because

construction's partially complete, you've had a

series of rate increases approved by the PSC,

based on the fact that you were going to build

these plants.

MR. MARSH: That's correct.

SENATOR HUTTO: So now that the decision's been made that you're not going to build these plants, should the burden now for those rate increases go back to the shareholders and away from the ratepayers, and what -- should there now be an adjustment so that we say, Okay, you know, ratepayers paid this in anticipation of getting something in the future, they're not going to get it, so now, you should go back before the PSC and say, We want to take our rates to where they were before this construction, and we'll let the impact fall on the shareholders, regardless of what that might do to the stock price?

MR. MARSH: Well, the costs that were the basis for the increases in the revised rates while we were building the project were

based on dollars that were prudently spent as the project was being constructed. So it's my opinion that those rate increases were prudent at the time they were put into place. The customers, under the Base Load Review Act, would not pay any of the actually construction cost until the project came online. They would only pay the financing costs associated with the, with the construction.

SENATOR HUTTO: I understand that's how the formula worked, but in reality, the entire process was predicated upon the completion of the plant, and now that's not going to happen. And so we've got ratepayers, some on fixed income, who were -- now obligated to pay an increased rate for something that they'll never get. Some argued, and I've had this discussion with some before, that, you know, I'm a senior citizen, and by the time this thing really affects me, it's really not fair for me to be paying anyway.

But just set that argument aside for a minute. Now it really becomes compelling that the reason that they paid these increased rates will never happen, and if the risk that was taken was a shared risk at the time, based on the Base Load Review Act, now it's not going to happen, why shouldn't that risk fall back now to the owners of the company?

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

I mean, nobody intended for the result we're facing right now to happen, but it did, and the question is, who should bear those consequences? And in the -- the way I understand the world of the private economy is that there are risks and rewards, and private corporations, they make risks in hopes of gaining profits in the future. This case, you came to the Legislature and said. In order for us to do this, to get the financing done, we need to share a little bit of that risk with the sharehold -- with the ratepayers. But don't worry because the ratepayers, in the end, are going to benefit greatly because the reduced -the power rates that they pay in the long term are going to come down.

Now that's not true, so the underlying predicate's not there. If that's not there, why should not the public expect us to go back now and reshift the priorities and say, You've got to do this like any other company who

takes a risk. You've got to bear that with the
owners of the company. Y'all own a very
profitable company that -- stocks are traded
highly and seemingly do well. Why should you
not have to bear that burden versus the
consumers?

MR. MARSH: A couple of responses to that. One, while it was never our intention to have to fall back on abandonment, even though it was a prudent decision, those provisions were included, or are included in the Base Load Review Act in case we got to this situation where the most prudent action was to cancel the construction, and that's what we've done.

The Act does allow for us to recover the abandonment costs and earn a return on those costs, but we are very sensitive to the impact on our customers. We understand they have paid for the costs, the construction costs, financing costs to date, which is why we've made every effort to minimize the impact on customers going forward. As we sit here today, we've spent, from and SCE&G perspective, about \$4.9 billion on the plant, all of which has been put forward by the shareholders.

1	SENATOR HUTTO: And how, how much
2	has been put paid for by the ratepayers?
3	MR. MARSH: None of the 4
4	SENATOR HUTTO: 4.9 by the, by
5	the shareholders.
6	MR. MARSH: None of the the
7	4.9 is the actual cost we've spent on the
8	project to date.
9	SENATOR HUTTO: Okay.
10	MR. MARSH: Consumers have not
11	our customers have not paid for any of that
12	cost. All that cash has come from bond sales
13	and stock sales on about a 50-50 basis. So
14	we've got \$4.9 billion, just roughly 2 1/2
15	million from shareholders and bondholders. We
16	worked very hard to do as get as much as we
17	could out of the parental guarantee from
18	Toshiba. That was supposed to be 1.7 billion.
19	Mr. Carter
20	SENATOR HUTTO: Why should that
21	not go back to the ratepayers versus going back
22	to the shareholders?
23	MR. MARSH: That will not go back
24	to the shareholders. That will be used for the
25	full benefit of the customers. We have said

that since day one. So if we start with the 4.9 1 billion -- well, we got more than was in the 2 contract for the liquidated -- not the 3 liquidated damages -- the parental quarantee. It was supposed to be 1.7. Mr. Carter and I, 5 along with our teams, worked hard, and we got 6 that to \$2.2 billion, and additional \$500 7 million. 8 So from our perspective, about 9 1.1 billion of that will be applied against that 10 4.9, so the customers don't have to pay that. 11 we also get a tax deduction for writing off the 12 abandonment costs, which is another \$2 billion. 13 That will reduce the unrecovered costs to \$2.2 14 billion from 4.9 15 SENATOR HUTTO: All right, but 16 I'm -- I may not be the best at math, but you 17 just told me that 4.9 had been paid by the 18 shareholders, at no cost to the ratepayers, 19 right? 20 By the shareholders 21 MR. MARSH: and the bondholders. That's the cash they put 22 up that we used to pay for the construction. 23 24 SENATOR HUTTO: Then you just said that none of the 4.9 should be borne by the 25

1	ratepayers. Well, they weren't every bearing
2	any of the 4.9 to start with, were they?
3	MR. MARSH: Well, they, they
4	would have borne that had we gone forward, or if
5	you took a strict reading of the Base Load
6	Review Act, would require them to pay for that
7	cost going forward.
8	SENATOR HUTTO: I thought they
9	only had to pay for the interest at during
10	the construction phase.
11	MR. MARSH: They would. They
12	would pay for the interest during construction.
13	SENATOR HUTTO: Okay, so how
14	would they ever pay for that 4.9?
15	MR. MARSH: Once the project came
16	online, they would have paid for it through an
17	annual write-off through depreciation, which
18	would have been a cost that would have been
19	charged.
20	SENATOR HUTTO: But that assumes
21	that construction gets to completion. So
22	construction's not going to get to completion,
23	so the ratepayers, in theory, never owe any of
24	that 4.9, or do they?
25	MR. MARSH: They do under the

1	Base Load Review Act. As I said earlier, while
2	we did not expect to end up in abandonment, and
3	that was our least preferred option, the Base
4	Load Review Act does provide for recovery of the
5	abandonment costs from customers.
6	SENATOR HUTTO: Are you telling
7	me that it is your intention to seek those
8	costs?
9	MR. MARSH: No, that was the
10	example I was walking through. We started with
11	the 4.9. When you take off the Toshiba parental
12	guarantee and the benefit of taking those
13	deductions for tax purposes, it's down to \$2.2
14	billion. They have
15	SENATOR HUTTO: That you would
16	seek back from ratepayers
17	MR. MARSH: We
18	SENATOR HUTTO: or it would be
19	borne by the shareholders?
20	MR. MARSH: What we would like to
21	do is find the appropriate parties to talk to to
22	look for opportunities to mitigate that,
23	possibly eliminate that going forward so
24	customers will not have to pay any more costs
25	associated with the nuclear plant.

SENATOR HUTTO: Except for the 1 fact that when they get next month's power bill, 2 it will still be higher than it would have been 3 if y'all had never undertook to either build or 4 abandon the plant. I mean, there -- my 5 question, I guess, is this. Is there any 6 scenario under which you see the rate for the 7 average ratepayer going down now, going 8 backwards to where it would have been before 9 y'all made the decision that just didn't pan 10 out? 11 I, I see the portion 12 MR. MARSH: of their bill associated with the carrying cost, 13 or the interest carrying cost, on the 14 construction going down to the extent we reduce 15 that \$4.9 billion. That's what's driving that 16 carrying costs, so as that \$4.9 billion comes 17 down, their -- the portion of their bill that's 18 being paid for those carrying costs will go 19 20 away. That doesn't necessarily mean 21 their bill will come down because at the same 22 time that cost is coming down, we're spending 23 \$500 million a year for improvements or addition 24 to the system that are not nuclear related to 25

keep the system in operating condition, to meet the growth on the system so we can continue to provide the service we provide today.

But the portion related to the carrying cost associated with the nuclear plant will go down. Under my assumption, if it goes down from 4.9 to zero, they would no longer be paying any of those carrying costs if we make that go away.

SENATOR HUTTO: But the petition to the PSC for the rate increase was based on the needs coming from the construction of the nuclear power plant.

MR. MARSH: That's correct.

SENATOR HUTTO: So now that that's not going to happen, are you saying you do not need to petition the PSC to retain those rates, that you'll just now, because you've got these other costs, these other half-million dollars in costs, you'll just continue to keep the increased rates paid by the ratepayers without going back to the PSC for approval?

MR. MARSH: No. They are the body that ultimately has regulatory authority over, over our rates. We will need to go back

with them. At the Senate's request, we withdrew the filing we had with the Commission until we decide the best way to go back and file that.

But ultimately, we will have to file a case with the Commission because they have to make a decision regarding the abandonment and how we plan to treat rates and how that impact to customers would be approved going forward. We will have to go back to have that done.

SENATOR HUTTO: I understand that you will have to go back, but my question is, when you go back, you're not going back with a request that the rates go back to preconstruction rates and put the ratepayers back at where they were before this -- this issue that we wish never happened now happened.

You don't want to -- you're not going to -- there's no scenario under which you envision going back and making them back to ground zero so that if their power bill's \$100 now but it used to be \$80, you don't foresee, Let's put them back to 80, and then let's -- now let's make our pitch to the PSC as to why it ought to be greater than 80, based on these other things. You don't have to do it that way?

1	MR. MARSH: I don't see that
2	going back to preconstruction rates immediately,
3	but I said earlier, the portion of their bill
4	attributable to the carrying cost will go down
5	as we begin to recover this \$4.9 billion,
6	whether that's from
7	SENATOR HUTTO: It'll go down,
8	but their rates may not go down.
9	MR. MARSH: The portion
10	attributable to that will go down, but their
11	ultimate rate may not go down; that's correct.
12	SENATOR HUTTO: Okay.
13	MR. MARSH: Because it would be
14	paying for other investments to operate the core
15	business, not the nuclear construction.
16	SENATOR HUTTO: And those other
17	that's where I'm getting those other
18	investments, don't you have to go to the PSC on
19	those other investments, or are you just saying
20	you can just roll you already got your rates
21	up here, so you're just going to hang on to them
22	and use that money now to invest over here
23	without PSC approval?
24	MR. MARSH: The PSC issues us an
25	authorized rate of return, not a guaranteed

return, but an authorized rate of return, and if 1 we were to exceed that rate of return, they 2 would likely call us back in and say, We're 3 going to -- you need to show cause why we don't lower your rates to get your return back down to 5 what we've authorized. With the continued 6 investment we're making, our returns today on 7 the non-nuclear business are below the 8 authorized returns that they have given us. 9 We believe, now that the nuclear 10 plant construction is -- has ceased that those 11 additions on an annual basis will give us 12 stability on our rates for a pretty good while, 13 based on the final Commission order that may 14 come out because the costs customers are paying 15 for those hearing costs on the investment will 16 be replaced with the cost of supporting the new 17 investments on our system to continue to operate 18 it in a safe and reliable manner. 19 SENATOR HUTTO: And those new 20 investments on your system that will allow you 21 to continue in a safe and reliable manner, do 22 those require PSC approval? 23 MR. MARSH: They, they would if 24

we filed a case, but the Office of Regulatory

25

1	Staff has access to come look at those amounts
2	at any time they want to challenge if they
3	wanted to.
4	SENATOR HUTTO: All right, so
5	you're saying absent your filing absent your
6	filing for review, you'll just continue to keep
7	the rates you're receiving now and use them like
8	you want to.
9	MR. MARSH: Well, I mean,
10	depending on what the dollars are spent for. I
11	mean, we're subject to audits by a number of
12	different folks, so I'm telling you, the books
13	would reflect amounts that represent appropriate
14	costs to operate the business on an ongoing
15	basis.
16	SENATOR HUTTO: All right. Mr.
17	Carter, let me go to you. Y'all have had how
18	many rate increases during the time of
19	construction?
20	MALE SPEAKER: Seven?
21	MR. CARTER: We have had
22	during that from August of 2009 through 2015,
23	we've had five rate increases.
24	SENATOR HUTTO: Okay, and what
25	percentage has the rate increased, or what

1	amount has the rate increased?
2	MR. CARTER: Okay, overall,
3	during that period of time, the overall rate
4	increase to all customers was 15.7 percent, and
5	4.3 percent of that was for Summer 2 and 3.
6	SENATOR HUTTO: So you're saying
7	that roughly 11 percent, you probably would have
8	had anyway, just because of the cost of doing
9	business.
10	MR. CARTER: Now, the other
11	the largest piece of the rest of it was from
12	load decline. In other words, our it's our
13	cost divided by what we think our sales will be.
14	SENATOR HUTTO: All right. And
15	Mr. Marsh, back to you. How many rate increases
16	have you had over the cost of construction that
17	were related to construction?
18	MR. MARSH: We have had
19	started in 2009, so we should have had seven,
20	seven rate increases.
21	SENATOR HUTTO: Seven, and what
22	percentage have your rates gone up in those
23	seven increases together?
24	MR. MARSH: All together, I
25	believe it's approximately 20 percent.

1	SENATOR HUTTO: Twenty percent,
2	and of that 20 percent, how much of that has
3	been related to the construction of the
4	MR. MARSH: I'm sorry, all of
5	that's related to construction, yeah.
6	SENATOR HUTTO: Twenty percent
7	related to the construction of power plants, so
8	
9	MR. MARSH: We have not had a
10	general rate increase, I don't believe, since
11	2012.
12	SENATOR HUTTO: And under your
13	theory, you won't need one because you've
14	already got 20 percent that you can just hang
15	onto.
16	MR. MARSH: Well, it depends on
17	the investments that are made. If we were to
18	over-earn, as I stated earlier, we'd have to
19	back to the Commission and address that.
20	SENATOR HUTTO: All right. Mr.
21	Carter, is there any chance, now that you know
22	you don't have these future costs coming for
23	construction, that y'all will go back and
24	revisit your rates and lower them?
25	MR. CARTER: We will the board

1	will always be revisiting rates because that's
2	part of their statutory requirements. So what,
3	what I would say today, everything at Santee
4	Cooper is on the table. We certainly have to
5	take a look at costs-cutting measures. We have
6	to take a look at this defeasant, or defeasances
7	that we can do with that, and we also have to
8	apply the Toshiba settlement as well.
9	As you can see, the majority of
10	our increases have not been for Summer 2 and 3.
11	They've been for other things. We certainly
12	have some environmental compliance that we're
13	having to do now that will likely raise rates as
14	well.
15	SENATOR HUTTO: How much what
16	was your dollar amount that you get from the
17	Toshiba settlement?
18	MR. CARTER: \$976 million I
19	believe is our portion of it, our 45 percent.
20	SENATOR HUTTO: How do you plan
21	to budget that?
22	MR. CARTER: We actually, all
23	of it will be used to offset future costs
24	because in our cost model, there are no
25	shareholders, I believe as you're aware, so what

1	so if we get an offset to cost, a reduction
2	in cost, it's applied to the cost, and the
3	customers don't have to pay it.
4	SENATOR HUTTO: Okay. And, you
5	know, I heard you use the words, "Everything's
6	on the table," and one of things that, over
7	time, some of us have heard about and some have
8	resisted is the actual sale of Santee Cooper.
9	Is that on the table?
10	MR. CARTER: Selling Santee
11	Cooper, by statute, is not something I'm
12	authorized to consider.
13	SENATOR HUTTO: All right.
14	MR. CARTER: Or the board.
15	SENATOR HUTTO: All right, and
16	but as a practical matter, is it saleable? It
17	can you take something that's a public
18	utility that enjoys the tax-free status and
19	other benefits of being a public utility and,
20	knowing that you're in a situation where you're
21	coming off a bad decision having been made or at
22	least a bad result might have been a good
23	decision but a bad result having is there
24	any way that it's marketable?
25	Even if we said even if we the

Legislature -- I know you said -- you can't talk 1 about it because you're not authorized to, but 2 if we came back next session and said. We think 3 we're going to change it, and we're going to 4 authorize the sale of Santee Cooper, is it 5 marketable under its current financial status? 6 MR. CARTER: You can -- I believe 7 that, you know, you can sell almost anything if 8 you can find a willing buyer. The question that 9 I would ask is, Will customers be better off? 10 SENATOR HUTTO: And what's your 11 answer to that? 12 I don't believe that MR. CARTER: 13 they would under any scenario I've seen -- that 14 I can find one where they would be better off, 15 but if one is presented, then I would say that 16 the Legislature, who is the authorized body to 17 see it, would consider that. But I have not 18 seen that or seen that scenario, no, sir. 19 SENATOR HUTTO: One of the 20 challenges that we face, whether it's Santee 21 Cooper power or SCE&G power, is when we go to 22 attract businesses to move to South Carolina, 23 they look at a lot of things like workforce 24 development and you name it. They've got a

25

laundry list of things. But one thing they look at is power costs, and so now, they're going to be faced at looking at, y'all are up 20 percent, and y'all are up 13 percent over these last few years. That puts us at a competitive disadvantage in recruiting new businesses, or am I wrong in saying that?

MR. CARTER: I don't believe that it does because one of the board's primary focuses has been on being competitive, so our power costs remain below the state average and the Southeastern and certainly below the national average. It is one component, but there are other places where Santee Cooper has, as the statutes provide for, support economic development and bringing in industry. And to another point if I may, Senator Hutto.

SENATOR HUTTO: Sure.

MR. CARTER: One of the things that I would encourage everyone to consider is preserving the asset that we have in Summer 2 and 3. We're a decade down the road, and today, it doesn't look like a good decision, but a decade from now, we could be right back in a situation where we should go back to that

investment, and there are a couple of things
that I would point to that we will -- that we
may even know in just a few years that are very
important.

The first is that we'll see whether the Chinese units actually start operating and see how well they operate and perform. We will watch our partners, our colleagues to the south of us at Vogtle actually finish -- they're going to try to finish these units under the regulatory environment in the United States, and we'll have a better idea of exactly what that will take. It should eliminate for whoever comes behind them the so-called engineering and constructability issues. They should be resolved once you get all the way through a plant.

So those are things that I would just immediately point to to say that I would be careful to not preserve not this asset. I think it would also -- I mean, you know, again, we've talked about the, you know, what sort -- you know, what are the politics of things of -- I don't -- you know, you read so much in the paper today after these storms about climate change.

We've seen climate change be hot. We've seen it be cold.

be regulation on carbon, and that's going to change our market some. So I can tell you that in my career and my experience, I have seen us abandon a plant, a coal-fired plant, and come back 11 years later and build it. I personally worked on trying to sell it three times, and we -- it's a good thing that we didn't because we ultimately built it and it cost us a lot less.

SENATOR HUTTO: So I hear you on that, so to that end, do you think -- I heard that there were somewhere between 80 percent and maybe 95 percent of the components and parts onsite right now for construction of these two facilities -- we should not try to sell those off, or we should try and preserve those, and are they the types of parts that will age sitting out on the site -- I guess they're just sitting out. I don't know if they're in a warehouse or wherever they are, but can you keep them out there and ten years from now, still use them and they'd be the same quality part that they were when they were constructed?

MR. CARTER: Yes, sir, if you preserve them, and that's why I brought this up. I think that's -- and to answer directly your question, Senator Hutto, I believe that's a decision that's going to have to be made. other words, the -- is it worth trying to sell a component today and let's say get 50 or 60 cent on the dollar because somebody in Turkey or China or somewhere else is building these units. the U.K. Those are the places where westinghouse is marketing this equipment, the AP1000.

Is it worth it to sell that component today and take those dollars, reduce your carrying costs in them, and then go back and purchase them later when you might actually need them? So that is a decision at some point that we will need to make, that we'll need to make because that's another place in which we can recover dollars and offset the costs to the customers.

SENATOR HUTTO: When we -- when you say that's a decision that "we'll" need to make, is that the royal "we," us up here, too, or is that a decision that you'll need to make?

1	MR. CARTER: Ultimately the
2	owners will have to make those decisions. I'm
3	not I can't speak for I'm not sure what
4	regulatory authority SCANA has. Ultimately for
5	our from our position, our board will have to
6	make the ultimate decision if we dispose of a
7	large asset. That's what our bond documents
8	require.
9	SENATOR HUTTO: So basically, it
10	would be somewhat like mothballing a ship. You,
11	you just you hold it in place with the idea
12	that at some point, you might need to pull it
13	back out.
14	MR. CARTER: Yes, sir, and I
15	would just caution us not to walk away from this
16	investment because I believe if we do, we'll
17	regret it. At some point, I believe these units
18	will be completed.
19	SENATOR HUTTO: And I'm, you know
20	I would like to share that optimism with you
21	because I think ultimately, it would be a good
22	thing, but how much will it cost to preserve the
23	plant?
24	MR. CARTER: I believe that our
25	costs look like right now, they're telling me

1	about \$5 million a year.
2	SENATOR HUTTO: Five million?
3	MR. CARTER: Yes, sir.
4	SENATOR HUTTO: Okay. And that
5	would be for warehouse and security and
6	MR. CARTER: Yes, sir, and
7	there's some maintenance that has to be done.
8	Some of the engineers could speak to that
9	better, but, you know, you do have to take care
10	of it. I think some of the equipment has to be
11	rotated. You have to keep it dry.
12	SENATOR HUTTO: Okay.
13	MR. CARTER: There
14	SENATOR HUTTO: So Mr. Marsh, or
15	your staff, how much will it keep y'all how
16	much will you project it would cost y'all to
17	preserve the plant and the parts that are out
18	there?
19	MR. MARSH: I'm going to need to
20	defer to Mr. Byrne on that question.
21	SENATOR HUTTO: Okay, Mr. Byrne?
22	MR. BYRNE: So what we've been
23	doing so far is, we have been doing exactly what
24	you've said and what Mr. Carter has recommended.
25	We've been putting the plant in a position where

1	it could restart, at least until the point where
2	we decide that we're not going to. So in
3	addition to warehouses and we've got two off-
4	site warehouses; we've got on-site warehouses;
5	I've got leases on off-site warehouses I'll
6	have some small amount for security, some small
7	amount for IT; you know, the areas where we
8	don't have physical security, you're going to
9	want some form of security. We're going to
10	need, as Mr. Carter pointed out, some things
11	need to be on turning gear or be rotated, some
12	motors will have to be rotated, so you'd have to
13	have a small staff in order to do that. And
14	then we'll need cover gasses for some things.
15	SENATOR HUTTO: All right. Your
16	estimated costs for that?
17	MR. BYRNE: I the estimate
18	that Mr. Carter gave of his portion of \$5
19	million a year, we would probably it
20	that's their 45 percent, so that would say ours
21	is probably on the order of about six, so if
22	that's \$11 million. I'd say that's probably a
23	little low, but it's probably in the ballpark.
24	SENATOR HUTTO: So somewhere
25	nrohahly under \$15 million a year we can

reserve this asset with the idea that eight,
ten, 12 years from now, we would have it ready
to construct as opposed to go back and rebuy the
parts at whatever the market rate is at that
point in time.

MR. CARTER: I certainly would consider preserving it because there's a lot invested there. Eventually, we -- and again, I'm just relying on my career in this business and see what I've seen. Eventually, what's likely to take place, even if the load doesn't grow significantly, we're going to have regulations placed on our existing units, and when I say "existing units," I mean not just the coal ones, but likely the older gas units, and they will get retired. There will be units retired.

In fact, Summer Station, the end of its life is right now currently, what, 2042, so those dates -- in the utility business, a decade is not a long time to plan. That's your planning horizon.

SENATOR HUTTO: And does -- and has SCE&G made a decision about whether the conservation of the parts and plan on-site is

1	the best model, or whether selling them off and
2	recouping some money is the best thing?
3	MR. MARSH: I don't think we've
4	we have not made a final decision. We'll
5	evaluate that, and I would expect that would be
6	considered in our filing with the Commission.
7	SENATOR HUTTO: All right. Don't
8	y'all need to make the same decision?
9	MR. MARSH: I normally do, but I
10	think if we decide to go ahead, I mean, I think
11	we'll expect our partners normally we agree
12	on the prudent path forward, and if we did that,
13	we would certainly share in those costs under
14	our applicable percentages.
15	MR. CARTER: That's where the
16	word "minority" is operative.
17	SENATOR HUTTO: I hear you on
18	that. Okay. In order would you have to have
19	PSC approval, whatever your decision is?
20	MR. MARSH: Well, all of our
21	costs are ultimately approved by the Commission,
22	so if we included a number in our filing, we
23	would expect that would be addressed in the
24	hearing.
25	SENATOR HUTTO: And so you would

1	also have to include a number in there for your
2	annual warehousing and security and other
3	related costs if, in fact, that was the decision
4	made.
5	MR. MARSH: Yeah, it would be the
6	comprehensive cost, yes.
7	SENATOR HUTTO: I hear stomachs
8	growling, so I'll stop.
9	CHAIRMAN SETZLER: Well, y'all
10	said you didn't want to break for lunch. We're
11	going on. So are you through, Senator from
12	Orangeburg?
13	SENATOR HUTTO: I am.
14	CHAIRMAN SETZLER: Senator from
15	Georgetown.
16	SENATOR GOLDFINCH: I'm sorry. I
17	feel like I'm going back two hours because we've
18	got to get in line here, so I apologize for
19	going back this far, but I've heard a lot about
20	Westinghouse's deficiencies, but I want to know
21	more about why, sort of, the ratepayers and the
22	taxpayers weren't protected from Westinghouse's
23	deficiencies.
24	And one of the things that sticks
25	out to me, at least in the contract I'm

1	and I'm by the way, I mean, I'm no
2	construction expert, but after talking to
3	numerous engineers and investigating to the best
4	of my ability, it seems to me like one of the
5	glaring deficiencies in the contract was an
6	owner's engineer, or the lack of an owner's
7	engineer. And I understand at some point in
8	time this idea of a CORB came about. Chairman
9	Lord, let me start with you. What does CORB
10	stand for, by the way?
11	MR. LORD: Construction Oversight
12	Review Board.
13	SENATOR GOLDFINCH: Okay. That
14	seems to be a new concept to everybody that I
15	talk to. It's certainly a new concept to me.
16	How did that CORB concept come about?
17	MR. LORD: Well, our board
18	started talking about the idea of having an
19	independent EPC manager involved. The Bechtel
20	Report had recommended something along those
21	lines also. And one of the proposals was to put
22	the CORB into place in lieu of that. And we
23	supported the CORB. We thought the CORB was a
24	good idea. Our issue with the CORB was, it was
25	not going to be on-site every day. It would

1	meet monthly, and they would be people all over
2	the country that couldn't react in real time to
3	issues and problems. So we thought there needed
4	to be more day-to-day, onsite EPC management.
5	SENATOR GOLDFINCH: "We" as in
6	Santee Cooper?
7	MR. LORD: Santee Cooper board.
8	SENATOR GOLDFINCH: So was the
9	CORB not a good substitute for an on-site,
10	third-party, owner's engineer?
11	MR. LORD: I think we would have
12	liked both. Because the CORB had some very
13	well-qualified people that added good insight at
14	a high level, and I think having that high-level
15	oversight and also the day-to-day, on-site
16	oversight would have been beneficial.
17	SENATOR GOLDFINCH: Okay, so we
18	had oversight in the form of how many people,
19	four, five people?
20	MR. LORD: CORB?
21	SENATOR GOLDFINCH: Yes.
22	MR. CARTER: Six maybe. Six,
23	isn't it?
24	MR. LORD: Six?
25	SENATOR GOLDFINCH: Okay, so we

1	had oversight in the form of six retired
2	engineers that met monthly; is that correct? I
3	don't know who needs to answer. I'm sorry, I'm
4	
5	MR. BYRNE: Not all of the CORB
6	members were retired, so some of them were, you
7	know had active employment. A number of them
8	had experience in the last new nuclear build, or
9	the last nuclear build, which was the Watts Bar
10	2 project in Tennessee. So that board came in,
11	met, roughly, quarterly, did give output some
12	recommendations.
13	One of the recommendations lately
14	was to add resources in, I think, three specific
15	areas, and that's something that we are moving
16	to do when Westinghouse or Toshiba announced
17	their big impairment of \$6.2 billion and we
18	started our assessment as to whether or not the
19	project was viable, so we put a hold on that.
20	SENATOR GOLDFINCH: Okay.
21	Chairman Lord, you mentioned that Santee Cooper
22	wanted an owner's engineer. Sounded like SCANA
23	did not. Do you know why that was the case, and
24	what were those negotiations like?

25

MR. LORD: I wasn't involved in

1	the day-to-day negotiations. We thought we
2	had some board members that had experience with
3	big construction, and they just thought it was a
4	model that was beneficial, that it would help
5	SCANA and help Santee Cooper to have an
6	independent EPC manager running the project.
7	SENATOR GOLDFINCH: Would it have
8	changed the outcome?
9	MR. LORD: I don't know that.
10	SENATOR GOLDFINCH: Would we have
11	known these issues sooner?
12	MR. LORD: Possibly, but again, I
13	don't, I don't know that. I think we didn't
14	learn the extent of the problems until
15	Westinghouse filed for bankruptcy. As has been
16	said by both sides, we knew there were problems
17	all along. We pushed back on those problems,
18	things got corrected, they moved forward, but
19	then once the bankruptcy was filed, we had
20	access to information that we had never seen
21	before, and we realized that the schedule was
22	way off, the cost was way off, the productivity
23	was way off, and then that's when we really
24	learned about it. So I don't know if an
25	independent manager would have been able to find

1	out what we couldn't find out during the
2	process.
3	SENATOR GOLDFINCH: Who asked for
4	the Bechtel Report, or who asked for Bechtel to
5	come in and do an investigation?
6	MR. LORD: I think we initially
7	asked for that, but then it was something that
8	the both sides did jointly.
9	SENATOR GOLDFINCH: Was that in
10	compromise for not having an owner's engineer?
11	MR. LORD: No. It was for two
12	reasons. One, the discussion of suing
13	Westinghouse was one that we took up at every
14	board meeting, and I know that Lonnie and Kevin
15	talked about it often also. So we felt like we
16	needed that type of evidence and proof if we
17	were going to go after Westinghouse for their
18	deficiencies.
19	Our board also wanted an
20	independent audit of what was going on. We knew
21	there were problems. We knew there were issues.
22	We thought that because Bechtel, their
23	reputation in the marketplace, their experience
24	in building big things like this, they could add
25	some insight that would help both sides of this

1	process.
2	SENATOR GOLDFINCH: Okay. So my
3	understanding was that when the owner's engineer
4	when it was realized there was no owner's
5	engineer in the contract, that there was a
6	dispute between Santee Cooper and SCANA; is that
7	correct? I mean, I think you've already
8	answered that question, but I want to focus on
9	that for just a minute and make sure I'm clear
10	on the answer.
11	MR. LORD: Well, we wanted it,
12	and they didn't.
13	SENATOR GOLDFINCH: Okay.
14	MR. LORD: So if that's a dispute
15	
16	SENATOR GOLDFINCH: And
17	MR. LORD: and they presented
18	the CORB as an alternative to what we
19	(INDISTINCT).
20	SENATOR GOLDFINCH: But go back
21	for me for just a second. What was the dispute?
22	Why do does Santee Cooper want an engineer,
23	and why does SCANA not want an owner's engineer?
24	MR. LORD: Well, they SCANA
25	felt that the CORB would be a better mechanism

to give independent oversight, and we thought 1 having an engineer would be --2 SENATOR GOLDFINCH: Okay, so that 3 -- I think that's maybe where the disconnect is. 4 My understanding was that the CORB was a group 5 that was comprised -- well, it was a group that 6 was sort of like the compromise. We want it. 7 They don't. This is the compromise. It's not 8 -- my understanding was not that the CORB was 9 their choice, their first choice; is that 10 correct? 11 MR. LORD: I don't the answer to 12 that. 13 SENATOR GOLDFINCH: Could I get 14 an answer from SCANA on that? 15 MR. BYRNE: Yeah. we -- there 16 are different models. One of the models is an 17 owner's engineer model, and if you are in a 18 traditional EPC role where you don't have a lot 19 of your personnel doing oversight, then you may 20 want to employ an owner's engineer, but what we 21 did was, we hired a staff to oversee the 22 contractors, so they were our owner's engineer, 23 just that, as opposed to an outside contractor, 24 we hired in the expertise that we thought we 25

needed to oversee the contractor.

when the issue of third-party oversight came up, I took a look around at other large nuclear construction projects, and that's where we came up with the concept of the CORB. And the CORB, one, would give some real-time experience from people who were actually -- had experience building nuclear plants, but also would allow you the flexibility to adapt that as the phases of the project that you were in changed.

So, you know, if you were going to go from, basically, a ground-clearing project to a structural project to -- you know, there would be phases of licensing in there with the Nuclear Regulatory Commission, you're going to get into testing, so we wanted the ability to change that CORB as the phases of the project we were in changed.

SENATOR GOLDFINCH: Okay, so

SCANA had a number of employees on-site that you thought were sufficient -- I think Mr. Marsh's testimony was that they were good and "competent management team" on-site.

MR. BYRNE: Yeah, we had probably

```
630, 40, 50 employees at the time that we
1
         stopped the construction. A lot of those would
2
         have been people that we were licensing as
3
         operators or training as maintenance
         technicians. But about 200 of them were
5
         associated with oversight in some form or
6
         function, quality assurance, quality controls.
7
         So we had a project management organization, or
8
         PMO, that was about a dozen folks, all of whom
9
         had experience in construction and/or
10
         megaprojects and/or nuclear.
11
                        SENATOR GOLDFINCH: Well, it's
12
         certainly not your duty as SCANA to take care of
13
         Santee Cooper's interests in the project, at
14
         least not -- maybe not legally, maybe
15
         practically, but what about that model protects
16
         Santee Cooper and its ratepayers?
17
                                    I think the
                        MR. BYRNE:
18
         protections of that model worked equally well
19
         for both owners.
                           I don't --
20
                        SENATOR GOLDFINCH: The SCANA
21
         management model?
22
                        MR. BYRNE: Well, I -- yeah, I
23
         believe -- we believe that the SCANA management
24
         model, along with the Construction Oversight
25
```

1	Review Board, did, did pay us benefits.
2	SENATOR GOLDFINCH: But you
3	didn't want
4	MR. BYRNE: You know, again, it
5	wasn't a case of, we didn't we weren't aware
6	of the problems or the issues and were not
7	trying to push the contractor to resolve those
8	issues. And when they wouldn't do it or
9	seemingly couldn't do it, we worked with them.
10	We sent them, you know, what we would call
11	project letters where we would voice our
12	disapproval.
13	We met with the CEOs of those
14	companies on a quarterly basis with our CEO so
15	that we could hash out some of the issues. We
16	did start to do things like withholding payment,
17	so I think we did what we could do, short of
18	cancelling the project under the auspices of
19	this, so an independent person, an independent
20	engineer, an owner's engineer, whatever you want
21	to call it, I don't think that was going to
22	highlight the issues for us any differently than
23	we already knew the issues to be.
24	SENATOR GOLDFINCH: But you would
25	agree with me

MR. BYRNE: I also don't think that the -- an independent engineer was going to keep Westinghouse out of bankruptcy, and I want to go back to this. If Westinghouse hadn't declared bankruptcy, then we'd still be operating under a fixed-price, EPC contract, and we'd still be constructing.

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

SENATOR GOLDFINCH: I think we all agree with that. The question is, how far back should we have known and backed out? But that's not my question. Wouldn't you agree with me that if the roles were reversed and Santee Cooper was the majority shareholder, SCANA was the minority shareholder, and you guys go to Santee Cooper and say, Hey, we want somebody to protect our interests, we want an owner's engineer on-site, Santee Cooper says, Sorry, go pound sand, we're going to put our own people on-site, and then all of a sudden we come up with some kind of a scheme where a few engineers look at this project every month rather than having an on-site engineer there every single day, doesn't that seem like that's -- it's just a, a problem waiting to happen? I would -- just help me through that problem.

MR. MARSH: Well, well first of all, we had a strong relationship with Santee, and, you know, we were not fighting over, you know, which way to go. It was clear from communication from the board and Lonnie that they had strong feelings about different options for oversight, which concluded an owner's engineer. We, we met with the board, we heard their concerns, we went back and talked about what we thought would be the best solution from our perspective, but -- and we decided to put the CORB in place and relay that to the board, but the CORB was not the end of the commitment.

The commitment from the CORB as they went forward -- and I think I might have said this earlier -- was, if we saw areas where they believed we needed additional resources, that I had asked them to inform us as to whether or not that should be a contractor, someone to come in, a contractor or a consultant to come in over a short period of time and address the need, and then they could exit, or if we physically need to add someone to the project team, we would have considered that and done that if it were appropriate.

1	So the CORB was not intended to
2	be the end of the process. It was oversight
3	where we attracted industry leaders,
4	specifically from the Watts Bar 2 Plant at TVA,
5	which was the most recently completed project
6	from a nuclear perspective, even though it
7	wasn't Part 52, that they could help us
8	determine, specifically, where did those
9	resources need to be and go about trying to fill
10	those gaps. And we were about doing that until
11	the announcement came out in December that
12	Toshiba had its financial problems, and then we
13	shifted to evaluation of the project going
14	forward.
15	SENATOR GOLDFINCH: And Mr.
16	Marsh, do you think that that appropriately
17	protected Santee Cooper's interests?
18	MR. MARSH: We believe it gave us
19	appropriate information to evaluate the project
20	and add resources where necessary to see it to a
21	successful conclusion, yes, sir.
22	SENATOR GOLDFINCH: Well, you
23	said "we." You, you mean Santee, correct?
24	MR. MARSH: We, the SCANA team.
25	That was our assessment.

1	SENATOR GOLDFINCH: Okay, SO I
2	want to draw your attention, if you don't mind,
3	to page 16 of the Bechtel Report. At the bottom
4	of the report I'm just going to read it to
5	you to save some time. "The consortium's
6	project management team approach does not
7	provide appropriate visibility, nor does it
8	provide accuracy on project progress and
9	performance. There's a lack of accountability
10	in various owner and consortium departments.
11	The consortium's lack of project management
12	integration is a significant reason for the
13	current construction installation challenges.
14	The approach taken by the owners does not allow
15	for real-time appropriate costs and schedule
16	mitigation." How is that wrong?
17	MR. MARSH: If you'll permit me,
18	I'd like to ask one of our individuals from the
19	site that was responsible for addressing these
20	concerns to give you some more detail on that.
21	I want to ask Mr. Kyle Young. If you need to
22	swear him in before we have him testify, we'll
23	be happy to do that.
24	CHAIRMAN SETZLER: Mr. Young, if
25	you would raise your right hand please sir

1	bo you swear the testimony you re about to give
2	is the whole truth and nothing but the truth, so
3	help you God? Okay, proceed on.
4	SENATOR GOLDFINCH: But I read to
5	you an observation from the Bechtel Report at
6	the bottom of page 16. I'll be happy to provide
7	it to you, but basically it says, and this is my
8	words summarizing what the Bechtel Report says.
9	Y'all didn't have what it takes to finish this
10	project. If you'd like to read it in detail, I
11	can hand it to you.
12	MR. YOUNG: (INDISTINCT) Okay,
13	thank you. Yep. Am I on now?
14	SENATOR GOLDFINCH: You're on
15	now. Yep, thank you.
16	MR. YOUNG: Great. Great. Just
17	to give you a little background on myself, I've
18	been on the project was hired in for the
19	project in 2008. I was a supervisor for the
20	nuclear island area, which was a key component
21	of the construction, and then eventually placed,
22	after the Bechtel Report, in a couple of
23	positions to increase our project management
24	presence.
25	One of those was that after the

Bechtel folks were on-site and formed that observation, the contract was fixed, as we discussed. With that fixed-price contract came the exit of CB&I from the consortium arrangement, so I think that addressed a lot of the concerns that Bechtel saw with the arrangement, internal to the consortium, where a designer such as Westinghouse, who was also responsible for a portion of the procurement. and a constructor such as CB&I, who was responsible for some of the commodity procurement and the installation, often had conflicts and would argue about who's responsible for each piece of that.

Then we were able to assign increased oversight and work with Westinghouse as they brought in Fluor, work with their transition team. We actually installed a fulltime team working with them in November through December of 2015, working with them every day on the plans they were going to make to go forward. And then, in 2016, we put in place our full, daily, fulltime PMO, which consists of a dozen personnel to help Westinghouse guide and direct their work.

1	SENATOR GOLDFINCH: Okay, so you
2	were the project manager, project leader, I
3	guess. Is the what's the right term?
4	MR. YOUNG: Project manager, yes.
5	SENATOR GOLDFINCH: Okay, project
6	manager for the project. All right, so did the
7	CORB ever come and interview you to check on
8	your fitness and your development of the
9	project?
10	MR. YOUNG: Yes, sir.
11	SENATOR GOLDFINCH: Okay, and,
12	and did you ever get any other than the
13	report that was produced at the end that we've
14	all seen, did you ever get feedback, daily
15	feedback, weekly feedback, monthly feedback on
16	what needs to be done, what the deficiencies
17	were?
18	MR. YOUNG: I got real-time
19	feedback from the CORB. When they were on-site,
20	during their interviews, they would not only
21	just interview myself. They would interview
22	Westinghouse personnel throughout the course of
23	2016. I was at a number of meetings where we'd
24	have the Westinghouse personnel, personnel from
25	our PMO organization, including myself, as well

1	as the CORB members, and they would provide us
2	feedback either during the meeting, right after
3	the meeting.
4	A lot of it had to do with
5	Westinghouse living up to their plans that we
6	had made during that late 2015 process where
7	Westinghouse brought in Fluor, brought in their
8	personnel from Fluor that had large EPC project
9	experience from worldwide projects, had nuclear
10	background, and it would focus on the reasons
11	why Westinghouse was not executing those plans.
12	SENATOR GOLDFINCH: How often did
13	that occur between two thousand and, I don't
14	know, '12, 2013, and when you abandoned the
15	project?
16	MR. YOUNG: Well, the CORB was
17	formed in 2016.
18	SENATOR GOLDFINCH: 2016, right,
19	but how thank you. How often so between
20	20 when, when did you start the project?
21	MR. YOUNG: I started in 2008.
22	SENATOR GOLDFINCH: You started
23	in 2008. Between 2008 and 2016, who was
24	responsible for your oversight?
25	MR. YOUNG: Who was responsible

1	for my oversight?
2	SENATOR GOLDFINCH: Yes, sir.
3	MR. YOUNG: We had a quality
4	assurance organization within the project that
5	it forms an independent oversight. That's a
6	regulatory-required group that has to exist for
7	our quality assurance plan that we have to
8	submit to the Nuclear Regulatory Commission.
9	Then, of course, our senior management forms a
10	number of groups. There was a board meeting; I
11	think it was called the Executive Steering
12	Committee.
13	SENATOR GOLDFINCH: What, what
14	was the name of the quality assurance?
15	MR. YOUNG: It's the Quality
16	Systems Department that has quality assurance
17	auditors employed by SCE&G.
18	SENATOR GOLDFINCH: And, and who
19	is, who is the project manager in South Carolina
20	for Westinghouse?
21	MR. YOUNG: Who is the project
22	manager in South Carolina for Westinghouse?
23	SENATOR GOLDFINCH: Yes.
24	MR. YOUNG: That changed over the
25	course of time. At the end of the project, they

1	had hired a director of their project management
2	organization.
3	SENATOR GOLDFINCH: Who was that?
4	MR. YOUNG: That was Rod
5	Cavalieri.
6	SENATOR GOLDFINCH: Rod
7	Cavalieri, okay. All right, so over the course
8	of between 2008 and 2016, Santee Cooper
9	or, I'm sorry, SCANA essentially had oversight
10	over SCANA is what I'm hearing. I know you said
11	you had a quality assurance company come in and
12	check you out, but no real oversight other than
13	SCANA managing SCANA at that point in time,
14	right?
15	MR. YOUNG: We had oversight from
16	a lot of different regulatory authorities. We
17	had oversight at the state level from the Office
18	of Regulatory Staff.
19	SENATOR GOLDFINCH: I don't mean
20	regulatory oversight. I mean engineering
21	oversight.
22	MR. YOUNG: From an engineering
23	oversight perspective, I mean, our own quality
24	assurance department
25	SENATOR GOLDFINCH: Okay.

1	MR. YOUNG: who is an
2	independent body by regulation, had oversight of
3	all our oversight processes. We had an annual
4	audit. We had specific surveillances that they
5	would do. They would come in and look at our
6	procedures of processes, give us feedback on
7	improvement. They also reviewed the plan that
8	we had for oversight; gave specific feedback and
9	concurrence to that plan.
10	SENATOR GOLDFINCH: So SCANA'S
11	quality assurance department over gave y'all
12	oversight.
13	MR. YOUNG: Right, and that's a
14	quality assurance model that's employed at all
15	nuclear power plants.
16	SENATOR GOLDFINCH: Right, and
17	did they ever provide any of those
18	recommendations, any of the developments to
19	Santee Cooper? Was any of that information ever
20	shared to the other side?
21	MR. YOUNG: Yes. All those
22	reports were filed in our project's data base,
23	and the Santee Cooper representatives on-site
24	had access to that, to my understanding.
25	SENATOR GOLDFINCH: Okay, and how

1	many of them were on-site?
2	MR. YOUNG: During the course of
3	the project, they had a daily representative,
4	and then eventually I don't remember the time
5	frame. Maybe in 2016, I think, they increased
6	that by one, and then they had a separate daily
7	person that was advising and working with our
8	operational readiness staff, so I think
9	SENATOR GOLDFINCH: So one to
10	three people at most?
11	MR. YOUNG: One to three people
12	at any point in the project, plus an off-site
13	person designated.
14	SENATOR GOLDFINCH: Okay. I
15	think that's all I have for the for you, so
16	what was your name again, sir?
17	MR. YOUNG: It's Kyle Young.
18	SENATOR GOLDFINCH: Kyle Young.
19	Thank you, Mr. Young.
20	CHAIRMAN SETZLER: All right, Mr.
21	Young, if you would, give us your address and
22	your telephone number for the record, please,
23	sir.
24	MR. YOUNG: Sure. My address is
25	565 Charles Court in Lexington, South Carolina,

1	and my telephone number is 803-941-9811.
2	CHAIRMAN SETZLER: Okay, and do
3	you have the contact information for Mr.
4	Cavalieri? Is that what you said?
5	MR. YOUNG: Yes.
6	CHAIRMAN SETZLER: Do you have
7	his contact information?
8	MR. YOUNG: Not on me right now,
9	but I can
10	CHAIRMAN SETZLER: Would you
11	provide it to the staff, please, sir?
12	MR. YOUNG: Yes, sir.
13	CHAIRMAN SETZLER: Okay. All
14	right, next is the Senator from Fairfield.
15	Would you gentlemen like to take about a five-
16	minute break to okay. We'll take about five
17	we'll reconvene at 20 minutes till 2.
18	Okay, let's call the committee
19	back to order. Senator from Georgetown, I
20	believe you were not through. I misunderstood.
21	I thought you were through.
22	SENATOR GOLDFINCH: Just a couple
23	more questions, Mr. Chairman, unless they
24	inspire me to go further.
25	CHAIRMAN SETZLER: It would be

prudent for them not to do that. 1 SENATOR GOLDFINCH: It would be 2 prudent -- exactly. Same question for both 3 Santee Cooper and SCANA. Santee Cooper can 4 start us off. Real simple. Sounds like "The 5 Dating Game" almost. What did you want to 6 change, when did you want to change it, and why 7 didn't you get the change? 8 That's a very broad 9 MR. CARTER: question. 10 SENATOR GOLDFINCH: It is. 11 MR. CARTER: I'm assuming we're 12 just talking about Summer 2 and 3. I couldn't 13 give you a comprehensive list just sitting here. 14 we've talked about, I would say, what was the 15 biggest, I think, biggest difference of opinion 16 about how to manage the project, but we were the 17 minority partner. We could -- as I said 18 earlier, we could encourage, we could recommend, 19 we could cajole, all the kinds of things you can 20 do to try to push and advance the project, but I 21 would say that's probably the most significant 22 one. 23 But there would have been other 24 things -- but I think to ask that question 25

individually, even within the Santee Cooper team
-- I'll speak to it -- people have different
ideas, and you ultimately choose. You discuss
them, you debate, them, and you choose the one
that you think is best. And so there would have
been -- I'm sure that there are others.

If we go back and look, there would be other things where different people would have had different ideas about how to do them, but I think the project -- the site management, the project management was probably the biggest one, and I'm thinking, with the board, that's the primary one that got elevated to the board that we just didn't agree on.

SENATOR GOLDFINCH: That doesn't really require an answer as to when unless you can pinpoint when that became very evident, and why didn't it change?

MR. CARTER: Well, we certainly asked for it. We were concerned about it before the CORB report. And for at least -- I'm going to speak for me. From my perspective, I felt like we could have better -- for what we were investing and because of the problems that we were seeing, that we could have better on-site,

day-to-day management to keep the pressure on Westinghouse and keep the information more timely flowing to the tops of each organization, to the top executives of each organization, even up to Mr. Marsh and I so that we could actually respond quicker with specific suggestions to Westinghouse.

Now, there are two caveats to that that always got -- that's Lonnie's assessment, and he's already said he wasn't a construction expert. So I'm coming at it, sort of, as I would say, from a layperson trying to apply common sense to it. There were two things that I was reminded of. One, the lawyers would tell me: Be careful you don't step over the line and start directing the work of your EPC contractor because that'll get you into trouble. And the other thing that was pointed out to me was, Well, look, Southern Company's building the Vogtle Plant. They got a much bigger staff, much larger staff of nuclear people, and they're not doing any better than Summer.

And so, so I don't think it was
-- I don't -- people can have differences of
opinion. I would have done it differently. I

would have staffed it differently. But I can't sit here and say that the approach that was taken was wrong. There's a -- you know, there's a difference in that. It was just a different approach, and it would be hard for me to present evidence today that would say, Well, we would have gotten a different outcome. I would have felt better about it, though; I can tell you that.

SENATOR GOLDFINCH: Okay. Mr.
Marsh, same question.

MR. MARSH: Certainly. Again, it's a broad question, but I think -- I jotted down a few things here that I -- we did want to have changed as we went through the project.

One was the portion of the contract that was fixed. That was something we felt like would protect our customers. When we started the project, we had about 52, 53 percent of the contract that was fixed, or firm, and as we took opportunities to change that, I think we made decisions that did protect our customers.

One of the major issues that we talked about surfaced early on as we started construction in that 2011, 2012 time frame was

the, was the modules. The modules were the largest project -- problem we had early in the project. We worked with them carefully. We recommended that they go to different vendor sites and not just keep that all in Lake Charles, Louisiana. We felt like that was a problem.

when they didn't respond to our recommendations, the next opportunity we had at one of our negotiations in the change order, we fixed that component of the contract. So even though they didn't make the changes immediately that we recommended, we protected our customers from additional cost increases associated with that.

I thought it was important that CB&I exit the project. We were very close to litigation at that point. We had worked hard to avoid that. It was clear that they were not performing, and they were also not getting along with their partner, consortium partner. So when Westinghouse approached us about them potentially exiting the project and we saw that Fluor was coming onboard, we saw that as a very, very positive change for the project.

1	The other thing that we were
2	pushing for that we actually never got we
3	mentioned this earlier was the new schedule.
4	When Fluor and Westinghouse took over the
5	project or started work on the project in late
6	2015, we implored them to get this new schedule
7	done so we could evaluate any potential impacts
8	on the project. The fact that they didn't
9	complete that was very disappointing.
10	Those are some of the key
11	changes. I mean, this was a large project. We
12	knew there would be challenges
13	MALE SPEAKER: Could you talk
14	closer to the mic?
15	MR. MARSH: I'm sorry. This was
16	a large project. We knew and told the
17	Commission back in 2008 when we had it approved
18	that we anticipated there would be challenges on
19	a megaproject of this size, and we did our best
20	to address those, making prudent decisions along
21	the way. We worked with our partner. We
22	discussed openly the challenges that we had.
23	Any major changes in the project, I think from a
24	cost perspective if I remember right, in
25	excess of a million dollars or if we had a

contractual amendment -- did require Santee's 1 approval, so they were in the field with us, 2 working on those issues when they arose. 3 SENATOR GOLDFINCH: All right. 4 Last question from me regards to the Base Load 5 Review Act. Two-part question: What -- let me 6 start with this one. What happens if we repeal 7 it? 8 That's probably a 9 MR. MARSH: legal question. My understanding or my belief 10 is that the costs that have been prudently 11 incurred and prudently included in rates under 12 the Base Load Review Act would remain intact. 13 know there have been efforts to repeal the Base 14 Load Review Act. We participated in some of 15 those discussions, I believe it was late last 16 fall, and have indicated that we would not 17 oppose an action to repeal it as long as we're 18 grandfathered under the provisions of the act. 19 But I can't speak legally as to what all those 20 arguments might be. 21 SENATOR GOLDFINCH: Well, I mean, 22 you raise an interesting question, and I -- so I 23 just pulled it up. It wasn't in my notebook, 24

unfortunately, and part of the Base Load Review

25

Act -- it's 58-33-225(G) -- says, in part, "...recovery of capital costs and the utility's cost of capital associated with them may be disallowed only to the extent that the failure by the utility to anticipate or avoid the allegedly imprudent costs, or to minimize the magnitude of the costs" -- or to minimize the magnitude of the costs -- "was imprudent considering the information available at the time that the utility could have acted to avoid or minimize the costs."

Is this an issue for y'all? Or once you passed the prudency tests -- I know everybody's sick of talking about prudent, prudency -- but once you passed the prudency test, are we now -- I mean, have you discussed this internally?

MR. MARSH: I mean, you know, doing what we could to avoid or minimize the cost to consumers, I believe we did that with the actions we took throughout the project. Those issues are addressed when we make our filings with the Commission, reviewed by the Office of Regulatory Staff, and negotiated with the other intervening parties before we get

```
before the Commission if there is a settlement
1
                     So I believe we have met the
         agreement.
2
         prudency test, based on the costs we incurred
3
         and the efforts that we took to minimize costs
         on the project and ultimately to our customers.
5
                                             Thank you,
6
                        SENATOR GOLDFINCH:
         sir.
7
                        CHAIRMAN SETZLER:
                                            All right,
8
         next is the Senator from Horry.
9
                        SENATOR RANKIN:
                                          Thank you, Mr.
10
11
                                            Senator from
                        CHAIRMAN SETZLER:
12
         Georgetown, you were through, correct?
13
                        SENATOR GOLDFINCH: Yes, sir.
14
15
                        CHAIRMAN SETZLER:
                                            Okay.
                        SENATOR RANKIN: Thank you, Mr.
16
                    Mr. Marsh, I -- there are three
17
         Chairman.
         narratives floating around out there, and I want
18
         you to help me to debunk these narrative.
19
         Perhaps they're true; perhaps they're not true.
20
         The first narrative is that SCANA purposely
21
         withheld information contained in the Bechtel
22
         Report from the regulatory authorities, ORS,
23
         PSC, and any and every other governmental agency
24
         that has been charged with oversight of this
25
```

investigation. And what gives rise to that -and, again, this is a question that I'm going to
let you, again, affirm or debunk -- in the
Bechtel Report, page 3, it lists, and Bechtel
specifically cites that it was not provided the
information that it perhaps needed, and I'll
quote:

"Some data and information was provided electronically by the owners and consortium. For the majority of the data, a single hard copy was placed in a reading room at the site, and no additional copies could be made. This limited the ability of Bechtel team to fully assess the information, i.e. or e.g. engineering schedules. Further, many documents that contained sensitive information -- contract terms, financial data details, etcetera -- were redacted."

The other point that perhaps gives rise to that is that SCANA purposely -- again, this is the narrative -- hid behind a law firm to prepare and engage Bechtel and did not want to provide this document to the public, and, in fact, when we met in August, Santee Cooper wanted to provide it, wanted the

information released, but you did not. So to that narrative, did SCANA purposely withhold the dire condition that this contract and this project had from South Carolina ORS, PURC, PSC, any and everybody?

MR. MARSH: Well, the report was prepared by outside cancel in anticipation of litigation and is therefore confidential. As you've heard us report before, we believe the problems that were identified in the report were known to us. Mr. Carter also testified earlier today that the Bechtel Report was not news. We felt like we were on the verge of having litigation with Westinghouse and still may be engaged in Westinghouse litigation based on some of the information we confirmed and validated in the report.

I don't believe we misled or did not share information with the Office of Regulatory Staff or others. We've actually gone back and prepared a document that I'm happy to leave with this group that identifies problems that were identified in the Bechtel Report and where we addressed those in testimony before the Commission or in information provided in our 34

quarterly reports to the Public Service

Commission and Office of Regulatory Staff that

are required under the Base Load Review Act.

So we believed the issues were out there and were being discussed. We didn't see anything in that report that was material that they were not aware of or had access to our people in their interviews to talk to and certainly didn't intend to hide behind the report. The report was prepared in preparation for potential litigation, and that -- I don't know what to say other than that was the characterization of the report. We still believe it's a protected document. Even though a copy has been provided to you, and we're happy to address the questions, we still believe it's a confidential report prepared in anticipation of litigation.

The comment with respect to

Bechtel being limited to information in a

reading room -- and I'll ask some of my people

on-site to verify this if I'm not correct -- my

understanding is, there's certain information

that Westinghouse was reluctant to share with

Bechtel, their competitor. I mean, I can

1	understand them not wanting to share their trade
2	secrets or certain documents that might have key
3	terms and conditions redacted because they were,
4	they were very careful to protect their
5	information.
6	SENATOR RANKIN: But let me
7	interrupt you. You and your attorney engaged
8	Bechtel. Westinghouse did not, correct?
9	MR. MARSH: I thought you were
10	talking about in the report when they said they
11	didn't have access to information.
12	SENATOR RANKIN: This is this
13	report is being produced to your law firm, or a
14	law firm that you engaged
15	MR. MARSH: Right.
16	SENATOR RANKIN: and they are
17	citing that, again I assumed that this was
18	"Some data and information was provided
19	electronically by the owners and consortium."
20	That's you producing information to the group
21	that you've engaged to assess the status of that
22	project.
23	MR. MARSH: Correct.
24	SENATOR RANKIN: Am I mishearing
25	you're saying Westinghouse wouldn't allow

1	them the review of all the data?
2	MR. MARSH: My understanding is,
3	some of that information you may be referring to
4	was Westinghouse data, and they either wanted it
5	limited to make sure it couldn't be copied and
6	taken off site, or they redacted part of it. I
7	think you mentioned some of it was redacted.
8	MR. BYRNE: Westinghouse and
9	Chicago Bridge & Iron. Chicago Bridge & Iron is
10	actually more a direct competitor with
11	Westinghouse, or they would feel like they're
12	more of a direct competitor with Westinghouse,
13	so we did have to push the consortium to share
14	documents with Bechtel, and there were some
15	documents that they didn't want to share, and
16	some documents that they provided that were
17	redacted.
18	SENATOR RANKIN: So the scope of
19	the review of that status was limited by those
20	who we are now effectively complaining that
21	pulled the rug out from under us.
22	MR. BYRNE: It's it was their
23	information, their proprietary information that
24	they did not give us permission to disclose, so

we pushed them to disclose it. I think that

25

they disclosed enough for Bechtel to do what they wanted to, but I think Bechtel was trying to be clear that they had -- they did not see everything on the project. And for some things, there wouldn't necessarily be a need for them to see, you know, how much Westinghouse would charge for a specific activity or what their people get paid, that kind of thing. I don't think that that would be necessary for Bechtel to do their evaluation.

But we gave, we gave Bechtel, I think, the information they needed, and we pushed the contractor to provide the information they needed. It was a struggle. Westinghouse and Chicago Bridge & Iron did not want to give all the information to Bechtel, so we pushed them to give that information to them.

SENATOR RANKIN: Mr. Marsh, apparently, and we heard, perhaps, again, the narrative world, maybe unreported, whispered, but there's great belief that there are two reports, and, in fact, there's some indication that there is a report issued on October the 15th, perhaps by Bechtel, perhaps by somebody else. If -- one, is there another report that

this committee does not have, dated in October 1 of 2015? 2 we had a MR. MARSH: 3 I believe it was on October 22nd, presentation. 4 if I remember the date correctly, a preliminary 5 presentation by Bechtel. I don't recall a 6 report being issued because that was preliminary 7 information. The report I have from Bechtel is 8 the one I believe you've been provided. 9 aware of a second report. 10 SENATOR RANKIN: All right, so 11 there is no October of 2015 report in the world 12 that you have had your copy -- your hands on, 13 preliminary or otherwise. 14 MR. MARSH: I believe there was a 15 presentation -- I know there was a presentation 16 because I attended the presentation. I don't 17 recall if those drafts were distributed or not. 18 but it was not a final report. It would have 19 been just preliminary findings. 20 SENATOR RANKIN: All right, and 21 do you know whether those preliminary findings 22 would have had any effect on the terms and 23 conditions that resulted in the fixed-price 24

contract in October of 2015?

25

1	MR. MARSH: I don't believe they
2	would. We were very close to wrapping up those
3	negotiations. I don't recall taking any
4	information from that preliminary report and
5	putting that into the final deal with
6	Westinghouse. It was smaller issues at that
7	point. The heavy negotiation had taken place in
8	September and the early part of October.
9	SENATOR RANKIN: Was that a
10	PowerPoint presentation that you would have
11	received in October 22nd of 2015 or whatever
12	date; October 26th?
13	MR. MARSH: It would have been a
14	PowerPoint-style. Whether it was PowerPoint or
15	not, it was something, you know, we put on the
16	screen and looked at. It was not a bound
17	document.
18	SENATOR RANKIN: "We" put it on
19	the screen, or someone else put it on the
20	screen?
21	MR. MARSH: Bechtel put it on the
22	screen.
23	SENATOR RANKIN: All right, and
24	so you don't have a copy of any, like we have
25	here, PowerPoint presentation like perhaps, I

1	think, Mr. Addison did with us. Can you give us
2	a copy of that PowerPoint presentation?
3	MR. MARSH: I don't have one that
4	I'm aware of.
5	SENATOR RANKIN: Does one exist
6	within SCANA or within this consortium?
7	MR. MARSH: I would have to check
8	and see.
9	SENATOR RANKIN: Mr. Addison, do
10	you know whether that report exists?
11	MR. ADDISON: I do not, no.
12	SENATOR RANKIN: Mr. Byrne, do
13	you know if that preliminary report exists?
14	MR. BYRNE: Well, what you're
15	calling a preliminary report, if it's the
16	PowerPoint presentation that was given to us on
17	October the 22nd, I believe it does. I don't
18	have a copy of it with me, but I believe that it
19	does exist.
20	SENATOR RANKIN: Your will you
21	produce that to the committee?
22	MR. BYRNE: We'll go and look to
23	see that to validate that does exist, and if
24	it does, we will.
25	SENATOR RANKIN: And Lonnie,

Leighton -- Mr. Carter, Mr. Lord, do y'all have 1 that October 2015 PowerPoint presentation or 2 preliminary draft that you can produce to the 3 committee? 4 MR. CARTER: No. sir. I don't --5 my recollection is, of that meeting, that they 6 didn't give us paper copies of it; in fact, 7 didn't want to because it was preliminary, 8 "they" being Bechtel. So it exists somewhere. 9 If nothing else, I would think Bechtel still has 10 their report. So I don't know that we have it. 11 I will say this, if we do have it, it's been 12 requested, and I look back at my counsel, and it 13 should have been provided. So I don't believe 14 we have that report. 15 Should have been SENATOR RANKIN: 16 provided to? 17 MR. CARTER: To the requesting --18 this committee or the House committee. 19 Somebody's requested it, and our policy is, if 20 we give something to one, we give it to the 21 other so that everybody's got what we're 22 producing. We want to be transparent, so if it 23 does it exist in our records, it should have 24 already been provided. I don't -- do you know, 25

Mike (PHONETIC)? 1 MALE SPEAKER: (INDISTINCT) 2 MR. CARTER: So we can tell you 3 There is, in the record -- you whether it was. 4 asked about any other report. There clearly 5 were earlier drafts that were sent to George 6 Wenick, who was our counsel, going back and 7 looking at what we did around this, clearly, and 8 that would be my recollection too. Clearly 9 there was some back-and-forth about the report 10 and ultimately it getting released, which -- the 11 ultimate report, the final report that got 12 released in February. 13 That's the one I certainly saw, 14 worked off of, but there clearly had to have 15 been other drafts, so I just want to be fair and 16 clear, and those would have gone to counsel, as 17 far as I'm aware, and if there were any others, 18 I didn't get them. 19 MR. BYRNE: And Senator Rankin, 20 I've been advised that if we have a copy of the 21 report, it would have been -- or the PowerPoint

22

23

24

25

presentation, if, indeed, it was PowerPoint, it

would be with the -- our law firm that requested

the report be done, so I don't have a copy of

it, and we would maintain the argument of 1 privilege on that. 2 SENATOR RANKIN: All right --3 MR. CARTER: If I may, Senator, 4 may -- if I may, I -- we do not have the October 5 22nd because we -- because I know they've been 6 looking for -- make sure we've been thorough and 7 have all these documents, but I am told that we 8 did have a draft. There was a draft in 9 somebody's file of an earlier report that we've 10 produced, so, again, I just -- I want to be 11 clear and (INDISTINCT). 12 SENATOR RANKIN: All right, and 13 so, Mr. Marsh, and I'm going to come back to 14 Santee Cooper as well, your testimony is that 15 there has never been withholding of any 16 pertinent information, relevant information from 17 ORS, Public Service Commission, or any other 18 agency charged with oversight of you and this 19 project. 20 MR. MARSH: That has certainly 21 been our intent, to be open and transparent, 22 although with respect to this report, we did 23 maintain that it was confidential due to its 24 being prepared in anticipation of litigation. 25

1	SENATOR RANKIN: All right, so
2	you've given a good lawyerly answer, and I'm not
3	trying to have harsh words here with you.
4	There's been a representation in the press that
5	or perhaps an editorial comment that SCANA
6	particularly did not produce this report and did
7	not divulge its existence to ORS and oversight
8	committees. Do you can you say, Yes, that is
9	true; No, that is false?
10	MR. MARSH: When you say
11	"oversight committees," are you talking about
12	SENATOR RANKIN: Particularly
13	ORS.
14	MR. MARSH: I mean, we didn't
15	call ORS and tell them we had the report because
16	we
17	SENATOR RANKIN: Did you deny
18	that it existed?
19	MR. MARSH: I don't recall being
20	asked about the report from ORS directly. I
21	know two members of our construction team, I
22	believe, were asked by a member of the ORS team
23	it might have been their outside consultant,
24	Gary Jones about the report, and I'll have
25	them respond to you. They were not aware of the

1	report at the time, and they said they would
2	Mr. Jones said he would turn it over to Mr.
3	Scott.
4	SENATOR RANKIN: Okay. All
5	right. Mr. Scott, Dukes, I hate to bring you
6	up, or anyone else from ORS, and perhaps, if I
7	can and this, again, perhaps, the true
8	narrative or the false narrative?
9	Welcome, and tell us well, I
10	know two out of the three.
11	CHAIRMAN SETZLER: Hold
12	SENATOR RANKIN: Wait a minute.
13	CHAIRMAN SETZLER: Senator from
14	Horry, hold on just a minute. Senator from
15	Edgefield, will you swear the witnesses?
16	CHAIRMAN MASSEY: Well, who's
17	going to speak?
18	CHAIRMAN SETZLER: I think all of
19	them are.
20	CHAIRMAN MASSEY: Are all of you
21	going to speak?
22	CHAIRMAN SETZLER: I think all of
23	them are.
24	CHAIRMAN MASSEY: Are all of you
25	going to speak?

1	SENATOR RANKIN: Who's at the
2	who's at the podium first?
3	CHAIRMAN SETZLER: We're not
4	going to take a chance. Anybody everybody
5	all of you, raise your right hand, please.
6	CHAIRMAN MASSEY: Everybody in
7	the audience no, no. All right. Do you
8	swear to tell the truth, the whole truth, and
9	nothing but the truth, so help you God?
10	MULTIPLE SPEAKERS: I do.
11	CHAIRMAN MASSEY: Mr. Chairman,
12	all three of them said, "I do."
13	SENATOR RANKIN: Ma'am, introduce
14	yourself; I'm sorry.
15	MS. POWELL: I'm sorry. I'm
16	Allyn Powell with the South Carolina Office of
17	Regulatory Staff. I managed the review for ORS,
18	and I'll tell you that we're still going back
19	through our information because it's
20	conversations from two years ago now that we're
21	trying to remember.
22	But this is what I know. In
23	October of 2015, I think it was October 27th, we
24	had an item on our agenda where we asked for
25	basically the top ten items that Bechtel had

been recommending. To give you some context, SCE&G did not tell us, to my knowledge, that Bechtel was doing assessments. One of my staff members observed Bechtel people in a meeting and said, Hey, what are they doing? Noticed that they made two or three observations to Westinghouse.

My staff person then came back, told me and Gary that, you know, what they had observed, and we were like, Well -- we thought at the time, I think, it was just another person that Westinghouse had hired to try to help them improve the project because they would occasionally go through these incidents where they would try to hire someone to help them do things better, and they would come and they would go, and some things would change, and some things would not change. But sort of out of, you know -- we're like, Well, let's just ask a question and see what we get.

So we put a question on our agenda, What were the top things that Bechtel was telling Westinghouse in this meeting? And then we got a response. The first people we talked about to were the Budget and Finance

1	team. The Budget and Finance team, my notes
2	indicate said that they hadn't been briefed
3	on anything to do with Bechtel.
4	Then I believe that Gary talked
5	to Mr. Torres, and I think he said that he'd
6	been interviewed by Bechtel and that then and
7	then my recollection is, Gary and then that
8	was really and I don't remember that
9	conversation. Gary would really have to testify
10	to that conversation. I think I actually may
11	have left before the end of that conversation
12	because I had to get back to a meeting at the
13	office
14	I know that we followed up about
15	Bechtel in November. We also followed up about
16	Bechtel in December, and we followed up about
17	Bechtel in January.
18	SENATOR RANKIN: Met with who?
19	Who are you talking about and where?
20	MS. POWELL: With the team on-
21	site. The recollection that my staff member,
22	Gary, and myself all have is that we asked our
23	primary contacts, who are the Budget and Finance
24	people, at one of these meetings and I'm
25	sorry, I can't find it written down in my notes

anywhere, but we all have the same recollection. 1 we said, Has there ever been anything, you know, 2 that came out of what Bechtel did? And they 3 said that they were aware of a written 4 presentation, but -- not a -- I'm sorry. They 5 were aware of a verbal presentation but not of 6 any written documents, and I said, Well, if 7 there are any written documents, I would like 8 them. 9 SENATOR RANKIN: And that would 10 have been approximately when? 11 MS. POWELL: That would have been 12 in the spring of -- that would have been in the 13 spring of 2016, but I don't remember when it 14 15 was. SENATOR RANKIN: okav. 16 MS. POWELL: And so even if it 17 had been before the report was issued, I would 18 hope that our regular -- that our regulated 19 entity would know that we wanted it and provide 20 it when the report was issued. 21 SENATOR RANKIN: All right, in 22 your dates, again, your months you've listed, 23 you had a number of conversations with, and the 24 last time would have been spring of 2016. 25

1	MS. POWELL: It would have been
2	spring of 2016.
3	SENATOR RANKIN: And the first
4	time that you noticed the Bechtel folks
5	MS. POWELL: October of 2015.
6	SENATOR RANKIN: Okay, and at
7	so at any time, were you provided with any
8	report prior to its release by Governor McMaster
9	a few weeks ago?
10	MS. POWELL: I'm not aware of any
11	written documents we were provided with.
12	SENATOR RANKIN: And your efforts
13	to get this information was done in
14	conversation, or was there written communication
15	requesting this?
16	MS. POWELL: The only written
17	communication I have is that one from October.
18	SENATOR RANKIN: Of 2015.
19	MS. POWELL: 2015. After that,
20	we essentially followed up and said, Is there
21	any update, is there any update, verbally in our
22	meetings.
23	SENATOR RANKIN: And you said
24	MS. POWELL: Because we didn't
25	know that there was a report or exactly what

```
they were doing.
1
                                          Okay, and that,
                        SENATOR RANKIN:
2
         again, is of the finance people of both SCANA
3
         and Santee Cooper?
4
                        MS. POWELL: It was with the
5
         finance people of SCANA.
6
                        SENATOR RANKIN:
                                                 A11
7
                                          okay.
         right. I don't have anything else for these
8
         three folks.
9
                                            Thank y'all --
                        CHAIRMAN SETZLER:
10
11
                        SENATOR RANKIN: Thank y'all.
                        CHAIRMAN SETZLER: -- very much.
12
                                          So, again, Mr.
13
                        SENATOR RANKIN:
         Marsh, in the -- is it a false narrative, or is
14
         it a true narrative -- let me just jump to
15
         another one -- that had, perhaps, both you and
16
         Santee Cooper been more forthright with the
17
         public and with ORS, given the request of
18
         information that was denied, that had we known
19
         earlier, that the project could have been
20
         shuttered and that your shareholders and
21
         ratepayers and Santee Cooper's shareholders,
22
         which is every taxpayer in this state and its
23
         customers, could have saved millions and
24
         millions and millions of dollars? Is that a
25
```

true narrative, or is that a false narrative? 1 MR. MARSH: I believe that's a 2 false narrative because if I'd been asked 3 directly for the report by Dukes Scott or a 4 member of his staff, I would have responded, 5 It's a confidential document prepared in 6 anticipation of litigation, and we cannot share 7 it. 8 SENATOR RANKIN: So let me 9 interrupt you. So the young lady who is charged 10 at ORS with this particular task, are you saying 11 that she never asked for these documents of your 12 employees, your finance team? 13 MR. MARSH: No, sir, that's not 14 what I said. I said if Mr. Scott had asked me 15 -- if she asked the people on the finance team, 16 I doubt many of those were even aware the report 17 was out or the specific purpose of the report 18 because the work was done in a confidential 19 manner. 20 SENATOR RANKIN: So how would Mr. 21 Scott know it existed, but only you did, if his 22 staff member is asking the folks charged with 23 implementing the financing of this project knew 24 it existed and were apparently at meetings with

25

your staff? How -- I mean, how --1 MR. MARSH: I don't know the 2 exact words in that conversation, but I know 3 members of our team did not disavow that Bechtel 4 had been on-site, but I think they said, We have 5 6 not seen a report, or, There is no report. can't speak for them. I've got two of them here 7 who can tell you exactly what they said. 8 don't believe, had we made that information 9 available, had it not been confidential and 10 prepared in anticipation of litigation and we 11 shared it, I don't believe it would change where 12 we are here today. 13 I mean, we have testified that 14 the information in that report was not a 15 surprise to us when it came out. As I mentioned 16 earlier, I've gone back and our team has gone 17 back and documented issues in the report and 18 corresponding times when we disclosed it to the 19 Public Service Commission, either in testimony 20 or through our quarterly reports we filed with 21 respect to the project being undertaken. 22 I don't believe we -- well, I 23 know we didn't intentionally try to hide 24

information, in my opinion, from the Office of

25

1	Regulatory Staff. They were on-site. We talked
2	about these issues with them. We talked to the
3	Commission. We talked about it in our quarterly
4	reports. So there was not an intent on our
5	part, in my opinion, to shield or not be
6	forthcoming with information.
7	SENATOR RANKIN: Mr. Carter, Mr.
8	Lord, I ask you the same question. Again, and I
9	well recall we had our meeting the 27th?
10	When did we meet? When was our first meeting?
11	Whenever, August
12	FEMALE SPEAKER: October.
13	SENATOR RANKIN: the question
14	was asked about this report, and one didn't want
15	it out, and, again, not no aspersions or
16	disparaging comments to you from the legal
17	context but one didn't want it one
18	effectively said of the Bechtel Report, Don't
19	tell. Y'all said, Do tell. Remember?
20	MR. CARTER: Yes, sir.
21	SENATOR RANKIN: All right, so
22	the same question to you. Had that been known
23	by ORS and by anybody Public Service
24	Commission, the advisory committee, whoever else
25	had we know then what the condition of this

project was, and the narrative being that had we been told the information earlier, that your ratepayers, taxpayers, and the shareholders and ratepayers of SCANA would have saved millions and millions of dollars had you shuttered it sooner? Is that a fair narrative, or an unfair narrative?

MR. CARTER: I don't believe that the Bechtel Report would have let us shutter the project earlier because there were other factors that play into that, particularly if, when we were looking at the negotiation, even in October, the time frame, in all of '16, the Toshiba settlement, our guarantee, required us to finish the units. And that was one of the biggest concessions, in my mind, that we got out of the settlement.

So there were a number of other factors that would have, you know, would have driven that decision. That's why I can reach that decision so quickly. I -- the -- I know there are number of attorneys on this panel, so please forgive me, but that report probably had been over-lawyered a little bit, and the reason is, the reason -- why do I say that? In

fairness to them, what they tell me is if you give up privilege, you give up all of it. So I'm not a lawyer, but I've learned enough over time, you've got to be real careful when you go against your attorneys, particularly on specific legal advice. This is a legal matter as to whether to disclose it.

But the report itself, the reason that I wanted it out was because, one, a number of people knew we'd had a review done, and I felt like it was -- it -- by not releasing it, it made it -- made people -- when -- in the absence of information, generally people dream up things that are far worse than were in the actual report, and as we said before, outside of the project management, I believe that if you look at the major items, we were working with the consortium on trying to address those, some with more success than others, but they certainly were being worked on to try to be addressed, and there was, like I say, some success.

So the -- I believe that if we had released this report, it would have put more pressure on -- particularly after we got past

the settlement and after we got the amendment and we were just working with Westinghouse as the primary contractor, that we would have been able to put more pressure on them publicly, if you will, to get them to perform better and would have also let their bosses in Japan know -- that was another thing, that we would have let the corporate headquarters know that this report had been done and it mostly pointed fingers at them because at that point, the most valuable stuff in the report were the recommendations about fixing stuff: What things do you need to work on, and how should they be fixed?

And so I just think having made it public would have, one, taken the mystery out of it, and, two, it would have put more pressure on our contractors. So that's a business guy's view of this thing, but in fairness to counsel, both the external counsel and our own counsel, they warned me that if we released that report, we potentially -- just released it to the world, we gave up -- potentially gave up privilege on all of our privileged documents.

SENATOR RANKIN: Let me chase a

```
rabbit with you, Mr. Carter, and the question
1
         was asked, When did you -- I think in response
2
         to the Senator from Edgefield, Senator Massey's
3
         questions -- did you ever tell anybody that
4
         there was trouble with this project? I think
5
         your answer was that you shared it with the
6
         advisory board; is that correct?
7
                        MR. CARTER: No. sir. The answer
8
         to that question was, Did we communicate with
9
         them, the advisory board, the only -- I was told
10
         at the break that the only time we actually
11
         mentioned the problems was in our last report to
12
         them, which would have been, I think, the 2016
13
         report that would have been issued a few months
14
15
         ago.
                        SENATOR RANKIN: So the advisory
16
17
         ___
                        MR. CARTER: But those will be
18
         clear.
19
                        SENATOR RANKIN:
                                          All right, the
20
         advisory board is made up of whom?
21
                        MR. CARTER: Five constitutional
22
         officers. Let's see if I can name all of them:
23
         the Governor, the Comptroller General, the
24
         Treasurer, the Attorney General --
25
```

1	SENATOR RANKIN: Treasurer,
2	Comptroller General, Secretary of State
3	MR. CARTER: Secretary of state
4	is the one I left out. So that's it.
5	SENATOR RANKIN: Right, and so
6	you're saying that you had conversations with,
7	or there was never any disclosure of this
8	problem until a written report in '16?
9	MR. CARTER: No, sir. Certainly
10	let's see. Certainly, Governor McMaster
11	called me about it, and I saw him several
12	places, and particularly in starting once we
13	knew that Toshiba announced this next write-
14	down, I told him that the project was in trouble
15	if Toshiba couldn't stand up.
16	So we'd have to go back I
17	didn't, you know, keep a record of those, but
18	there would be times when he would call, and
19	certainly, when the project when Westinghouse
20	went bankrupt, anybody that asked me, I made
21	very clear, this project was in the balance,
22	meaning that it could go either way, and
23	certainly, we were talking to the board about it
24	all along.
25	SENATOR RANKIN: Well, and I

```
wrote down earlier, you -- I wrote, L.C., you
1
         told Senator Setzler you gave up in 2014.
2
                        MR. CARTER: On the truth coming
3
         out of our contractors.
4
                        SENATOR RANKIN:
                                         All right.
5
6
         Okay.
7
                        MR. CARTER:
                                      I didn't give up on
         the project because we certainly worked hard
8
         every day leading up until we decided that we'd
9
         have to cancel it to try to get these things
10
         completed. What I could not rely on was -- what
11
         I'm trying to say to you is, there's a
12
         contractor, there's an officer sitting across
13
         the table from you, and they repeatedly made
14
         promises to us, all kinds -- they'd be things
15
         from when a module would show up and it would
16
         get on the hook, I mean, meaning when it would
17
         get set and stuff, and it just -- it got to be
18
         where we had these quarterly presidents'
19
         meetings, and it just -- you know, they would
20
         look at me and ask me, you know, what did I
21
         think, and I'd say, I don't believe you until I
22
         -- when I see it on the hook, that's when I'll
23
         believe it. That's what I mean by that
24
                     It -- you couldn't rely on them.
         statement.
25
```

SENATOR RANKIN: Well, and you 1 have invoked the term, and to Senator Hutto's 2 question, you said that's the operative term, 3 "minority partner" here. 4 MR. CARTER: Minority -- yes, 5 sir. 6 7 SENATOR RANKIN: And y'all have, again, taken great heat, in this false or true 8 narrative: You didn't come to us soon enough. 9 You didn't yell, Fire. You didn't do enough 10 soon enough. And, you know, there's --11 obviously, we're all charged with trying to make 12 something good out of bad here; you, as well. 13 Your legacy, retired, notwithstanding, or 14 retirement pending, notwithstanding, I mean, you 15 certainly don't want this and you to go down in 16 a negative light. 17 But to that point, I mean, should 18 you not have done more sooner and alerted -- and 19 I don't know whether the full board -- and 20 you've answered earlier that the entire board 21 has known throughout, at every turn, the 22 iterations of this project. What could Santee 23 Cooper have done? Senator Massey asked you 24 that, I think, earlier. I'll ask it again. 25

what could have, would have, should have you, as the director of Santee Cooper, done, and/or your board to pull the plug on this sooner and to stop the bleeding?

MR. CARTER: Again, I -- the chairman can speak to this. We certainly kept our regulator -- the people we were responsible to was our board, and they were very much informed. I believe everyone -- everybody that was on that board would tell you, we had -- every meeting, this was an issue, this being Summer 2 and 3 and getting them complete very, very early on, and certainly, these last several years, and we all worried about the schedule.

Particularly we had our issues and things that we wanted to get addressed when we went into the amendment and had the opportunity to fix it because -- and, again, when the Bechtel Report started, it was more aimed at getting ready to have leverage over Westinghouse by potentially having to sue them. Ultimately, because they realized that was going to happen, they wanted to get CB&I off the project, so that gave us a way to have some leverage, as have been testified before. So we

certainly were talking about all of those things and those issues, but I -- again, as I've said before, our main focus was on trying to get the units done within the budget of the approved amount and the schedule that we had, and in order to do that, you had to addressed these efficiencies.

The ultimate -- as I would say, the penaltude, penitude -- excuse me -- of the metric was, How much percentage complete of the project did you get each month? There were a number of other factors that go under that or measures that we were looking at, but if you look at that one, if you didn't get it up, it you didn't get it up close to 2, there was no way to meet the schedule. And so what -- particularly after the amendment, what we were focused on?

And it was basically the same stuff that's in the Bechtel Report, which is, How do you build this facility more efficiently? How do you get these problems out of the way so that the thing can get done? And that's what was being worked on, so I don't see place where we could have stopped the project earlier. I

```
want to be -- I do want to say this.
1
                        I -- certainly -- nobody -- I
2
         don't want to portray that we were perfect.
3
         Obviously we weren't because we aren't finishing
4
         the projects. We didn't succeed in that sense.
5
         So there were certainly things that you probably
6
         could go back and look at and say, Well, I wish
7
         I had done that better. I certainly feel that
8
               I wish we had nailed down this report
9
         earlier, pushed harder, in some cases, on the
10
         contractor to actually bring people, more people
11
         onto the site earlier because that actually,
12
         obviously, made a difference. So most of the
13
         things I would point to would say, I wish we had
14
         done them earlier.
15
                        SENATOR RANKIN: All right.
16
         Marsh, real quick, and them I'm going to wrap up
17
         with my final narrative. But the decision to
18
         hire Bechtel -- from a, again, chess game
19
         appearance, Smith Currie hires Bechtel. You
20
         hire the law firm, Smith Currie, correct?
21
                                    That's correct.
                        MR. MARSH:
22
                        SENATOR RANKIN: And then you
23
         instruct your law firm to hire Bechtel.
24
                        MR. MARSH: We already had the
25
```

law firm working with us. We didn't hire them 1 for this specific purpose. They were already 2 advising us. They were working with us on the 3 project, and then we felt like this would be the 4 best way to protect this information for 5 potential litigation. 6 SENATOR RANKIN: And that 7 litigation would include, would it not, your 8 potential prudency hearing before ORS, correct? 9 MR. MARSH: This was done in 10 anticipation of litigation against Westinghouse. 11 Right, but would SENATOR RANKIN: 12 -- but for this discovery and but for this 13 blowing up, would anybody from ORS, anybody from 14 any part of this state or this world, and you 15 guys are a public traded company, everybody with 16 access to what's going on now, would anybody 17 have ever known about this Bechtel Report? 18 MR. MARSH: I can't foresee how 19 that would have played out in the future. 20 Certainly, if we go forward with litigation and 21 it had not been aware at that time. it could 22 have become available at that time, but I go 23 back to what I said earlier. 24 There were not significant surprises in the Bechtel Report. 25

The issues that were in that report, we had made those aware to the Commission. We had made Office of Regulatory Staff aware of those issues. This report was done to validate -- we had an independent firm to validate what we believed to already by the issues.

SENATOR RANKIN: But the numberone takeaway from me -- Mr. Carter, you say
you're not an expert in building, you're not a
lawyer. I'm barely a lawyer, but the takeaway,
is clearly what everyone has asked -- I don't
need an amen over there -- but the takeaway is
to anybody with a fourth-grade education, you
have a building or a project superintendent or
supervisor -- in my example last week or last
month, Horry County School District builds
schools. They hire a project coordinator.

to, but somebody who is paid by you to make sure that your builder is doing what it's supposed to do. You didn't have that until Bechtel told you to do that. Why do you need to hire a law firm to hire Bechtel to tell you that that seems to be the better way of doing business?

MR. MARSH: I don't know about

your specific example. Unfortunately, I wasn't here for the whole hearing last time, but I believe the reason a school district would hire somebody to oversee construction is because they don't have that expertise in-house.

We did have that expertise inhouse. We had a team of 600 people on-site
involved in the project. We had over 300 years
of large project, EPC contract experience. We
had the most qualified people from a Part 52 NRC
regulatory perspective on our project site. We
had the experience. You know, we didn't -- I
didn't agree with the assessment in the report
that we didn't have experience, but we still
took steps to go further and find out if there
were ways we could continue to improve our
oversight of the project, and we did that.

I don't believe if we'd never gotten the Bechtel Report, it would have changed the outcome of the project. We had qualified people on-site overseeing the construction, and we made people aware of the problems that we were having with the project.

SENATOR RANKIN: And I realize I might sound a little cross with you because

1	everybody at that time is hoping that you're
2	going to get what you paid for. Y'all had seven
3	rate increases, you say, out of nine. Those
4	seven
5	MR. MARSH: I'm going to correct
6	myself. I was corrected during the break. It
7	was nine increases, not seven.
8	SENATOR RANKIN: All right, so
9	there were nine rate increases from the
10	inception of this idea until the decision to
11	pull it. And 20 percent of those rate
12	increases, you said, were related to V. C.
13	Summer, correct?
14	MR. MARSH: No, that's not
15	correct. Let me try to clarify that. We had
16	nine rate increases under the Base Load Review
17	Act. We notified the Commission that we would
18	likely have those nine rate increases at the
19	time we filed for construction in 2008. The net
20	impact of all those rate increases combined
21	would have been about a 20 percent increase in
22	the customer's bill.
23	SENATOR RANKIN: Okay, and those
24	nine were all related to V. C. Summer.
25	MR. MARSH: They were related to

1	V. C. Summer. They were related to the
2	financing costs associated with the actual
3	construction dollars that had been spent to
4	date, not projected construction dollars.
5	SENATOR RANKIN: All right.
6	Final narrative, Mr. Chairman, and I'll
7	hopefully wrap up. We heard at the outset
8	questions of executive pay at Santee Cooper and
9	Mr. Carter. With agreements now, we've got
10	amendments to your contract, etcetera. Mr.
11	Marsh I want to ask you let me just give you
12	the narrative and then kind of drill down on the
13	question particularly, that since 2007, the
14	executive pay at SCANA has dramatically
15	increased to you and four other executive board
16	members, or members of with the realization
17	that, in time, with the Base Load Review Act's
18	passage by this General Assembly, that Santee
19	that SCANA would be able to get those pay raises
20	and every increased rate itself back from ORS
21	and the Public Service Commission; does that
22	question make sense to you?
23	MR. MARSH: I
24	SENATOR RANKIN: Do I need to
25	restate that for you?

MR. MARSH: I think I understand 1 the question. 2 SENATOR RANKIN: All right, and 3 let me -- before you -- now that you're with me, 4 let me go specifically. In 2016, it's reported 5 that the top five executives of your executive 6 team, of which you would be included, have 7 received \$3.3 million in bonuses directly 8 related to oversight and support of our nuclear 9 activities. 10 Particularly you were paid, in 11 2016, \$1.4 million in bonus for that. 12 Byrnes was paid \$620,000 for continuing 13 oversight of various aspects of the project. 14 In 2012 he received \$183,000 for extraordinary 15 project management instrumental in moving the 16 project forward. Mr. Addison, \$620,000 last 17 year for efforts to secure financing related to 18 our nuclear construction project. All publicly 19 disclosed and perhaps wrong. 20 Mr. Addison, you were going to 21 give us details on that information, and if you 22 will, if you've got that to give to the 23 committee, I would ask you at the close of this 24 or if you've got it in hand to tell me, are 25

those numbers accurate? Has that been correctly reported?

MR. ADDISON: I don't believe it has. I can only speak to mine at this point.

We'll provide that information to the committee, but the number you just commented on is my entire incentive for that period, and only a minority portion of it was related to nuclear.

I've got responsibility for all of the entities of SCANA, and I'm president of the company in Georgia.

SENATOR RANKIN: And mind you, don't think that I believe that getting paid for work is wrong.

MR. ADDISON: I understand.

SENATOR RANKIN: The narrative though, and I think it is a fair narrative, that if you can chart from 2006, when we didn't have the Base Load Review Act, and afterwards, that the executive pay has increased far more than 20 percent; that it looks, to the average person on the street, that y'all have winked and nodded at your part, and your board has worked and nodded at you. Ultimately, where that money is coming out of the ratepayer's pocketbook and not just

the shareholder. Is that a fair narrative, or an unfair narrative?

MR. MARSH: That's an unfair narrative. Our independent outside management consultant from a human resources perspective does an evaluation on a periodic basis. Every two years, they go to the marketplace. They market our jobs and our company against similar jobs in other utilities. I think that that peer group is around 30, 31 different companies, and based on how those officers with similar responsibilities are compensated, they set the market value for our pay.

So once that pay is set -- that would include base pay as well as incentive pay -- our board goes through a process since the larger part of that is at-risk compensation, or the incentive compensation, and we derive a series of goals that underpin the determination of whether or not we earn that incentive pay. They could be focused on our strategic planning efforts. It could be focused on customer service, operational excellence, and also financial performance.

And then each officer is required

to come up with individual goals associated with those -- that incentive plan. Once those are approved by the board, there's a percentage assigned to each one of those that would determine how much of that incentive pay, if it were to be paid at 100 percent -- it could be a 10 percent goal, a 25 percent goal, a 30 percent goal. It varies for different officers, depending on what his or her responsibility may be.

And the ones for the nuclear plant construction fell in the range -- I went back and looked. For the last three to five years, they fell into the range of between 10 percent and 35 percent, depending on what you particular activities that were linked to that incentive pay might be for that goal. So if there were increases in pay -- and I think the numbers you're reading are probably coming from our public proxy statement -- those increases in opportunities were determined by independent market study evaluations.

The board doesn't set that on their own. I certainly don't set it. My salary is set by the board, based on those studies, and

1	then we have specific goals designed to
2	determine whether or not we achieve those
3	payouts.
4	SENATOR RANKIN: Your board is
5	paid as well?
6	MR. MARSH: Yes, they are.
7	SENATOR RANKIN: And what are
8	they paid?
9	MR. MARSH: On an annual basis,
10	it's \$219,000 a year. And again, that is set by
11	an independent consultant doing comparisons to
12	other utilities and other companies of
13	comparable size and comparable complexities.
14	SENATOR RANKIN: Does that also
15	include stock options?
16	MR. MARSH: We don't
17	SENATOR RANKIN: Or is that in
18	the form of any type stock incentive?
19	MR. MARSH: Well, the 219,000, 60
20	percent of that is paid in SCANA stock, and the
21	other 40 percent is paid in a cash retainer.
22	SENATOR RANKIN: Okay. So is it
23	true that you, particularly, received, of your
24	\$6.1 million pay in 2016, and, again, God bless
25	you. Go, man, go. But that \$1.4 million of

1	that was a bonus directly attributable to
2	oversight and support of our and again, your
3	disclosure SCANA's nuclear activities.
4	MR. MARSH: My nuclear
5	responsibilities would have been included in
6	that number, but it's certainly not the total
7	number. It doesn't make up the total number.
8	SENATOR RANKIN: Of that bonus.
9	MR. MARSH: Of that bonus; that's
10	correct.
11	SENATOR RANKIN: All right, so if
12	that is reported and, again, maybe
13	misreported that's not all that made up your
14	\$1.4 million bonus.
15	MR. MARSH: That's correct.
16	SENATOR RANKIN: Right, and
17	again, Mr. Byrne or Mr. Addison he's already
18	spoken to his part but the bonuses disclosed
19	in 2016, Mr. Byrne, perhaps yours is wrong too?
20	And I'm trying to get too much in your
21	pocketbook, but it's public knowledge. Is that
22	an incorrect statement, that \$620,000 in 2016 is
23	not just nuclear activity?
24	MR. BYRNE: It is not just
25	nuclear activity. I have responsibilities

outside of just nuclear; that's correct. 1 SENATOR RANKIN: Okay. All 2 So, Mr. Marsh, again, this narrative, 3 right. I guess for the public to decide corrected. 4 whether true or false. You are telling the 5 world that you are coming back to Public Service 6 Commission and that you will be asking for a 7 prudency hearing -- to do what? 8 MR. MARSH: The exact details of 9 that filing are not known today. What we would 10 entail initially when we come back to the 11 Commission is, we have to have a final 12 accounting -- being raised as an accountant, we 13 have to have a final accounting of the dollars 14 we've spent to date. We believe those dollars 15 were prudently incurred under the order that we 16 had in place. We've not spent in excess of that 17 order, so we believe they were prudently 18 incurred under that order, and we need to 19 determine how we manage that process going 20 forward. 21 SENATOR RANKIN: But -- and 22 again, I don't want to box you in because you 23 may decide not to pursue it, as you talked about 24

with Senator Hutto. My question is, if you go

25

forward, it will be to affirm the expense of all dollars spent thus far to get the return of investment of ten-plus -- or ten-plus percentage points' return in ROI; is that correct?

MR. MARSH: Well, the majority of the dollars that we have already had approved have been deemed prudent. What we would be looking for is how we need to account for the remaining dollars and whether or not any of those dollars are going to be paid for customers.

Hutto earlier was, the Base Load Review Act provides for us to recover those dollars from customers. What we hope to do is to find a solution where we can minimize the impact on customers and take that solution to the Commission for approval. The normal process would be for us to file with the Commission, and any party that wanted to intervene in that proceeding would intervene in a proceeding, and we would sit down with that group and try to determine what the solution should be.

I see this case a little bit different, given the attention that it's gotten.

I think it would be -- from my perspective -I'll speak for me and my team. What we'd love
to see happen is to sit down with the
appropriate individuals and try to find a
solution, working with your team, and certainly
the House of Representatives have people that
are interested from their side on what this
outcome may be, Dukes Scott and the Office of
Regulatory Staff, or any of those groups that
would normally intervene or would plan to
intervene in this filing when we make it.

The only thing I can tell you for sure today -- there are two things I can tell you for sure. One, we will need to make a filing at some point. We just have to because it governs how we do the accounting and how we do the billing of whatever cost may be approved by the Commission. The second thing is, we continue to look for ways to minimize -- the number's now at \$2.2 billion. We started at 4.9, which is what we had spent to date. We backed off that. The Toshiba guarantee, backed off from that, the benefit from taking the tax deduction, and that leaves us with \$2.2 billion dollars in construction costs that we have to

1	make a determination, how is that going to be
2	handled? Our goal is to minimize that and have
3	no further rate increases for customers
4	associated with the nuclear project.
5	SENATOR RANKIN: And the
6	again, harkening back to the question to my
7	right from Senator Hutto. You've got two
8	masters here, it seems to me: a shareholder and
9	a board of directors whose goal is to maximize
10	the return for a shareholder by way of a
11	dividend or appreciating stock, or your
12	customers. And so my question, are those two at
13	polar-extreme odds of the spectrum? Can you
14	serve both the shareholder and the customer by
15	your efforts of minimizing the exposure? But
16	isn't somebody going to have to pay?
17	MR. MARSH: We
18	SENATOR RANKIN: Unless you find
19	a seller? Santee Cooper finds a or rather, a
20	buyer, or some other agreement to have someone
21	operate this? Somebody's going to have to take
22	a hit: the shareholder or the ratepayer. Is
23	that I mean, or is there anybody else for
24	SCANA?
25	MR MARSH: Those are the two

people most impacted here because the shareholders have put up the cash to build the project, and the customers have been paying the financing costs. So my goal is to please both groups at the end of the day. I know that's not an easy hill to climb. We've got some pretty creative people on our team. We've worked through challenges before. I believe we can find a solution that will be acceptable to both parties.

I don't believe either party will receive everything it wants, but I believe we can find a very fair settlement that will not require us to increase customer rates anymore as a result of the nuclear project. I believe we can find a way that we can minimize the financing costs they're paying, and we're going to do so as quickly as possible as a total component of the bill that they pay.

SENATOR RANKIN: Finally, Mr. -two things. Mr. Carter, same to you. In terms
of the hit that awaits Santee Cooper's customers
and the taxpayer, how -- who is your master?
Other than the good Lord, who is the -- who are
you trying to please and Santee Cooper trying to

please and avert harm to?

MR. CARTER: Of course, my duty, I report to the board. But our -- jointly, I think we would all tell you that our -- we have to -- the customer is where our duty is, and that's the only place that Santee Cooper has to recover money from.

we don't have any taxing authority, either, and have not ever received any tax money from South Carolina, so we -- our bonds are only supported -- so when we issue debt, our bonds are only supported by pledge of revenues. They do not have a pledge of assets or anything like that. They are revenue bonds, so that's the only place we have to recover dollars.

That's why I said earlier,
everything will be on the table in order to try
to minimize the impact, ultimately, on
customers' bills to remain competitive. That's
why when -- I want to -- and Chairman Lord can
speak to this, but when we start seeing numbers
where we're talking about twice as much -- we'd
have to raise rates twice as much or more than
what we were -- our business plan was to finish

this project, we have to say, Hey, we can't do that because we can't remain competitive and bring value to the state as we're required to do as a state entity.

CHAIRMAN SETZLER: Okay, next is the Senator from Fairfield, and then we've got the Senator from Dorchester, the Senator from Oconee, and the Senator from Richland, among others who want to be heard, so we're going to keep plugging along, and let's all be respectful of each other's time because clearly, we're going to be here a while and still not finish tonight.

SENATOR FANNING: Mr. Marsh, you mentioned, We will not request any more rate increases. The hope is that we would not increase rates to customers for nuclear. Two things that go with, though, and I think it was mentioned earlier. I think Senator from Orangeburg made this point. We won't be asking further increases for any nuclear projects, but the current 20 percent increased rate is not going down, other than the percentage you alluded to earlier, and you didn't state that you — forgive the double negative, but you

1	forget you didn't state that you wouldn't ask
2	for another increase for maybe another source of
3	energy that we may have to pay for, correct?
4	MR. MARSH: Right. Let me
5	address the 20 percent. The 20 percent that
6	customers are paying now, as we bring the money
7	in from Toshiba on the settlement, as we're able
8	to collect the cash from the federal government
9	for the tax refunds on the deductions, by
10	definition, what they pay is a portion of their
11	bill will go down as a component of that bill.
12	That doesn't mean the bill itself will come
13	down, but they will not stay at 20 percent.
14	That will start to decline as soon as those
15	funds come in.
16	SENATOR FANNING: And I
17	appreciate that. I think the customers were
18	wanting to know whether the bill will go down,
19	and you answered that question. But you also
20	did mention there is a possibility, and I
21	believe that you also mentioned, Mr. Carter,
22	that we may have to, at some point, look at a
23	rate increase for other fuel options as we have
24	needs; is that correct?
25	MR. MARSH: We will. As we

determine the need to add additional generating 1 facilities to the system, we will evaluate that. 2 On a cost-effective basis, determine the best 3 way to do that, whether that's through a longterm purchase, which is generally good for a 5 period of time, but at some point, you'd like to 6 be able to control that asset so if market 7 conditions change, you have the ability to meet 8 the needs of your customers. 9 SENATOR FANNING: And Mr. Carter, 10 you mentioned that we couldn't afford to have a 11 41 percent rate increase to finish the project, 12 but at some point, we're going to have some kind 13 of a rate increase, whether it's to finish the 14 project or to find a new source for fuel in some 15 sense, correct? 16 Fuel and our rates 17 MR. CARTER: are automatically adjusted, so fuel is a pass-18 through cost. 19 SENATOR FANNING: we shouldn't 20 mislead the public that somehow we're walking 21 away and we won't have future rate increases. 22 MR. CARTER: No, sir. In fact, I 23 want to be absolutely -- I hope my testimony has 24

been very --

1	SENATOR	FANNING:	it was.

MR. CARTER: We have to pay -- we borrowed money to pay for the construction of these plants. We have to pay those bondholders.

SENATOR FANNING: And my point was not to somehow unfairly characterize either of you with this. I'm wanting to compare it to the cost of finishing the reactors. Is -- either way, we're going to have some rate increases at some point in the next ten years, whether it's to finish to reactors or whether it is to abandon reactors and move forth with a gas plant or buying fuel off the grid or something else.

We -- Senator from Horry was talking about salaries and bonuses, and we talked about examples of the fact that many of the salaries and bonuses, people legitimately deserve because they -- there were huge components that were not tied to the nuclear reactors. And so we talked about the SCANA executives that were paid market-based salaries that were reviewed by committees nationally to determine what it was paid, bonuses that were in line with what the market said, and

consequently, folks deserve that process.

we talked about SCANA board members making \$219,000, and that is driven by market economics. It's not numbers pulled out of hat. We've talked about SCANA's shareholders, that they deserve to be treated with respect in keeping cost down low because they helped with the investment of the process, minimizing the damage to their stock, although their stock did go up a little bit.

But there's one other -- folks, and that's the SCANA consumer. Obviously, just as the executives deserve pay and the SCANA board members deserve pay, the shareholders deserve somebody looking out for them, making sure they get a return on their investment, the SCANA customers deserve either two reactors for ten years of their part of the investment -- and you made a good point, Mr. Marsh. It's only part, but they deserve either the two reactors, or they deserve their money back, and I think it gets to the point that we all deserve something.

But sometimes life's lessons are that we don't get what we deserve, and it sounds like today, we're talking that the consumers

just aren't going to get what they deserve. 1 They deserve either two reactors as they were 2 promised, or they deserve their money back. 3 there any assurances that we can give our 4 consumers that, just as the execs are going to 5 get what they deserve, the board members are 6 going to get what they deserve, the shareholders 7 are going to get what they deserve, that somehow 8 the consumers will either get \$2.5 billion back 9 in cash, or two reactors? Mr. Marsh? 10 MR. MARSH: I think all of those 11 groups have been impacted or certainly will be 12 impacted. As I said earlier, the costs that we 13 have charged to customers to this point has been 14 for the financing cost of the construction 15 dollars that were prudently incurred to this 16 We made the decision it was not prudent 17 point. to continue based on the factors in our 18 evaluation and comparing that to other sources 19 of generation, which is why we made the decision 20 to abandon the nuclear plants. 21

> All of the decisions we make from the company perspective are with the customer in mind. That's why we decided to build new nuclear. That's why we worked so hard to bring

22

23

24

these projects to fruition. But unfortunately, even the decision to abandon the project was in the best interest of customers. Shareholders have seen an impact from the decision we've made. The value of their investment in SCANA stock has been impacted by the overhang of where we are now and the decision processes that need to be made. They've been impacted by that.

I'm quite comfortable saying you're not going to see -- and incentive payouts next year, based on impacts we've had this year on financial results and the impact of the decision to cancel the project, I'm quite comfortable those payouts won't be there at those levels next year, based on the nuclear decision.

SENATOR FANNING: I -- and I do want you to continue, but I do ask, we see what SCANA executives have gotten, what SCANA board members have gotten, what shareholders have gotten. Can we put into words what consumers ratepayers are left with? What have they gotten out of this? I mean, they've contributed for ten years. They were never asked to contribute, but they did, and I'm not -- I don't want to go

back. I just say going forward tomorrow, what
do they get out of this?

MR. MARSH: They're going to get our best efforts to minimize the impact of the abandonment costs. The decision to make -- to decide to abandon the project, that was a prudent decision, just like the decision to build the project was a prudent decision. You know, their interests were represented at the Public Service Commission when we had this project approved. Everybody agreed this was the best path forward that would give them the least cost option of energy going forward, based on what we knew at the time.

Circumstances have changed. Not only has the construction project changed, but the cost of natural gas has changed. The long-term outlook for natural gas has changed. I'm -- I believe if we were still looking at volatility in gas prices today that we saw back in 2008 when the plant -- decision was made, we'd likely still be building because of the impacts of the volatility of natural gas.

So can I tell you today the customers have got a nuclear plant to show for

their efforts? No, they don't. That's clear. 1 They don't have that plant, and I'm extremely 2 disappointed, my leadership team is disappointed 3 that we don't have that plant, but we made the 4 right decisions at the time we made them based 5 on the best information --6 SENATOR FANNING: Based on the 7 information, and that's where I want to go next 8 because it does sound like what we're talking 9 about, this prudency, is making the best 10 decisions with the information we have now, and 11 I think that's why, Senator from Horry, if I can 12 follow up -- he's not paying attention, so I 13 quess I can. 14 15 SENATOR HUTTO: Yeah, I am. I'm just -- I'm SENATOR FANNING: 16 kidding -- is that two years ago, we decided 17 that based on the information we had at the 18 time, it was not -- that it was prudent to keep 19 working on the job. 20 And Mr. Carter, you also agreed 21 that a couple of years ago, we believed that 22 while we might have been disappointed with what 23

was going on, we did believe, Mr. Marsh, that it

was prudent at that time, based on the

24

information we had. Today we say that we have 1 more information, and it's now prudent to walk 2 3 away. And it's a two-part question. The first one, to you, Mr. Marsh, is, ORS just 5 testified about, not a report, but a 6 presentation or a PowerPoint, and your response 7 was, We can't give them a report that they 8 didn't ask for. And I understand the legal 9 reason for that answer. One of the reasons for 10 the frustration across the State of South 11 Carolina is, the *duh* question in the room is, 12 How on earth did they know to ask for a report 13 if you never told them that there was a report? 14 How would they possibly know to say, Can you 15 give us the report that you didn't tell us 16 about? 17 Well, we've said from 18 MR. MARSH: the beginning, and I think we've been 19 consistent, that we consider the report 20 confidential. It was prepared in anticipation 21 of litigation, and therefore, we didn't go out 22 and offer it to people. The information in that 23 report was a validation of concerns we've got. 24 we believe that those concerns were already 25

adequate disclosed through the review process 1 and the hearing process at the Commission. 2 Again, I'll be glad to leave you 3 with this document where we've referenced the 4 concerns in a report to areas where we've 5 already shared that information publicly. 6 if they had asked me for the report, I still 7 would have told them it's confidential because 8 it was prepared in preparation for potential 9 litigation. 10 SENATOR FANNING: And I do get 11 I guess my question, unlike anybody else 12 that. here, I'm wondering how on earth they'd know to 13 ask you for the report so you could tell them 14 you couldn't give it to them. 15 I think we've already MR. MARSH: 16 testified, and even their representatives have 17 testified, they saw Bechtel people on-site. 18 They required about the report. 19 SENATOR FANNING: Mr. Marsh. 20 that's what worries us, is that if we have to 21 make decisions based on the hope that somebody 22 on a regulatory staff might have hopefully seen 23

somebody hanging out with executives at SCANA,

hoping and guessing that perhaps they're working

24

together, therefore we might ought to ask if 1 they've ever made a PowerPoint presentation that 2 we could ask for that's not a report, I think 3 that's kind of the problem of -- especially when 4 we're getting to the crux. The crux is, we're 5 saying, is the lack of information. Four years 6 ago, if we'd had more information, we'd make a 7 different thing. 8 One follow-up, Mr. Carter, and 9 this may just be a clarification. Earlier --10 and when I say "earlier," it was probably three 11 hours ago -- you said that there was a report 12 "we" produced. Did you mean that Bechtel 13 produced, or did you mean that Santee Cooper had 14 produced a report? And this was amidst the 15 discussion about the PowerPoint. I don't think 16 that you meant that you produced a report. I 17 think you meant --18 MR. CARTER: Santee Cooper didn't 19 produce a report. 20 SENATOR FANNING: 21 Okay. MR. CARTER: But the question 22 was, How many reports were there, I believe, 23 from Senator Rankin, and the answer is, we did 24

not and Santee Cooper does not have in its

1	possession the PowerPoint presentation or the
2	presentation that was made because I don't know
3	if it was PowerPoint or not. But there was a
4	draft that somehow came to be in our possession,
5	and that has been produced also.
6	SENATOR FANNING: That's what I
7	thought you said. I just wanted to clarify that
8	there was no report that you made.
9	MR. CARTER: No report that we
10	made.
11	SENATOR FANNING: Suppose the
12	Horry County School District and let's just
13	use it because the Senator is right here.
14	Suppose they went to the people and said, We
15	want to have a bond referendum to raise your
16	taxes by \$200 million to build a brand-new, 5-A
17	high school called Rankin High, and
18	MALE SPEAKER: Or Rankin Low.
19	SENATOR FANNING: Rankin Low,
20	absolutely. And so they raise taxes, and they
21	were supposed to have the school built in two
22	years. They hired a construction company to do
23	it, and they failed miserably, and they gave
24	them a schedule, and they didn't follow the
25	schedule. But basically, it ended it up taking

twice as long. The cost went up twice as much. Meanwhile, the superintendent raised -- the board raised the superintendent's salary. The board members raised their pay. Bonuses were given out. The contractor goes bankrupt, so we've now raised taxes by \$200 million for a school that we drive by every day, and we see this half-built school -- or let's say 67 percent-built school; I just like that percentage. And we drive by it every day, and then all of a sudden, the school board just votes to abandon it. They vote to walk away because they can't sink anymore into it because of the entity.

The question is, would there not be some similar anger and frustration by consumers of that school, whether it be kids going to the school, taxpayers to the school? If -- and who would we hold accountable? Would we hold the contractor that the school board hired that failed accountable, or would we be focused like a laser beam on the school board and the superintendent asking them, what did you know, when did you know it, and if there was a report or a PowerPoint presentation? Who --

where would the focus of the anger be? 1 MR. CARTER: First, I can 2 understand anybody frustrated or angry about 3 where we find ourselves because I feel those 4 same emotions because I've lived with what I 5 consider some of the misrepresentation and 6 deceit from our contractor that led us to part 7 of this. But really, to the point of -- our job 8 is to do what's best for our customers. 9 the only party that the board has to satisfy or 10 that -- because of that -- because that's who 11 they have to satisfy, that's who I have to 12 satisfy. 13 And so when we made these 14 decisions -- we made the decision to start; that 15 looked like the best decision -- as we went all 16 the way along and considered what to do with 17 this project, all the way along, up until the 18 day that we had to cancel it, was made to make 19 sure that power costs were as low as we can keep 20 them, given the alternatives that we had in 21 front of us at the time. So that's what we were 22 doing and doing the best we could with that. 23 But I want to go back to 24 something that I -- in my testimony earlier. 25

want to caution all of us to not realize that what we have out in Fairfield County in Summer 2 and 3 is an investment. In my career, I have seen not only in our case, coal units, but I've seen nuclear units gone back to and finished. And so I just want to caution us to not think that that's just all gone.

My prediction is that things will change. If anything I've seen in my 30-plus year career is, is that this business changes often in ways that you just cannot anticipate because like Mr. Marsh, if gas prices were still where they were in 2008, this would have been a much easier decision, but the downside to that to the consumer is, power costs would be a lot higher because gas costs would be a lot higher because gas costs would be a lot higher. So our job has been focused on, every day at Santee Cooper, to try to keep the costs as low as we could.

SENATOR FANNING: Mr. Marsh, the comparison with the school board and the superintendent hiring a construction entity to build a high school, \$200 million, and we walk away, would there be any anger or frustration toward the board and the executives, or would it

-- or would the public really be blaming only 1 the construction entity? 2 MR. MARSH: I think they would 3 look for blame wherever they could because they 4 would be emotionally upset, and I join Mr. 5 we're upset. We're very disappointed 6 Carter. where we are, and we've apologized for the 7 impact we've had on the customers and their 8 families and all those impacted by these 9 projects, especially the communities where they 10 live and specifically in your county, Fairfield 11 County. 12 We're not pleased with that, but 13 we have looked back at the decisions we've made. 14 We believe they were prudent decisions. 15 disappointed in the contractor because, you 16 know, Westinghouse did not live up to its 17 obligations. I mean, if Westinghouse had lived 18 up to its fixed-price contract and the 19 obligations they signed with us, we would still 20 be building these projects, I believe. 21 SENATOR FANNING: And we agree 22 with you. I think that, on behalf of us and on 23 behalf of the consumers, we never entered an 24

agreement with Westinghouse. We trusted you,

and then you trusted Westinghouse, and 1 Westinghouse abused your trust, and I do 2 understand that. Question, Mr. Marsh, did you 3 ever go to Mr. Dukes Scott's office and have him 4 sign a nondisclosure agreement before you showed 5 him the Bechtel Report? 6 No. I did not because 7 MR. MARSH: we believed that to be a confidential report 8 prepared in anticipation of litigation. 9 SENATOR FANNING: So to your 10 knowledge, he has not signed a nondisclosure 11 12 agreement. MR. MARSH: Not with respect to 13 the Bechtel Report, no. 14 15 SENATOR FANNING: Thank you. Mr. Carter, earlier, you were talking about the 16 selling of Santee Cooper, and you said you 17 didn't believe -- I appreciate your honest 18 answer -- that consumers would be better off 19 having it being sold to a private entity. 20 Today, we're kind of in a -- I guess "mess" is a 21 word we can use, and we had a public entity and 22 a private entity working together in this. How 23 did Santee Cooper as a public entity any better 24 protect us from this mess than a private entity 25

would?

MR. CARTER: I'm not sure how to answer that question. I would say that I believe that if we went into another project in this manner that my experience would tell me to seek maybe more flexibility in decision-making and influence over the decision-making. I'm not sure how much difference that would have made in this particular case.

SENATOR FANNING: And I guess I'm thinking of protections, is that SCANA went back for nine rate increases while every information we had access to, other than, evidently, clearing ground -- we did great work on that -- but we were having some problems following a schedule. We had five rate increases. There was nothing, really, that safeguarded the consumer any more from a public entity than there was a private entity at this point.

Wasn't it really information that we didn't have that neither partner had, and we were equally at the will of Westinghouse?

MR. CARTER: I would say in our case, if anywhere along the way we see an opportunity to reduce power costs, our board's

going to expect and be putting pressure on the 1 management team to do it. So I -- that 2 certainly is the way that we viewed this project 3 as well, all the way through doing everything we 4 could because once we were into this project, we 5 needed to complete it until we got this Toshiba 6 settlement, or we didn't -- or we ended up with 7 -- we didn't even get that \$2.2 billion. So --8 SENATOR FANNING: 9 I quess bottom line is, how were Santee Cooper's customers, 10 consumers that also paid into these two 11 reactors, how were they any better protected by 12 a public utility than SCANA's customers as a 13 private utility? And that's the decision we'd 14 have to make, whether we sell it or not. 15 were they better protected? 16 MR. CARTER: Well, I don't the 17 sale is best on -- based on better protected. 18 which one is going to provide the lower power 19 cost? I would think that's what you would be 20 looking for. At least, that's what I would 21 expect as a consumer. 22 The short answer is, Santee 23 Cooper, its management team, and board, is 24 solely focused on power costs to its customers. 25

1	It has no other it doesn't have to balance
2	between a shareholder we don't have
3	shareholders. So our decisions are always
4	focused on powers costs.
5	SENATOR FANNING: And by the way,
6	I love that. I guess I'm saying and Mr.
7	Lord, jump in here is, in reality of what
8	actually happened in the last several years, the
9	theory that we're going to protect them better,
10	how did we actually do that in practice? How
11	were our customers any better protected from the
12	result of ten years of rate increases for
13	something we're walking away from?
14	MR. CARTER: I don't know that I
15	can point to say that there's I don't see
16	that that's part of the, I guess, the value
17	chain of the decision. There are entities like
18	Santee Cooper around the country that themselves
19	have built power plants like we have, and so
20	we're responsible for them, we manage them, and
21	you do the you make the best decisions you
22	can to hold down the costs associated with
23	those. So I other than being we're
24	certainly a more transparent entity.
25	SENATOR FANNING: Mm-hmm.

1	MR. CARTER: That's for sure, and
2	that's not to cast any aspersions on anybody
3	else
4	SENATOR FANNING: No.
5	MR. CARTER: but public
6	entities (INDISTINCT)
7	SENATOR FANNING: But even
8	transparency really hasn't benefited us in the
9	last ten years, and I'm not blaming you. It
10	could be because you didn't have the information
11	to be transparent with. I'm just saying, in
12	reality, many of the supposed benefits of having
13	a public entity didn't work out for us this
14	time, maybe because you didn't have some of the
15	information you could be transparent with until
16	more recently.
17	MR. CARTER: The benefits of
18	public power are its business model, so the
19	number one is that our leverage, our cost of
20	money, is substantially less.
21	SENATOR FANNING: Mm-hmm.
22	MR. CARTER: You have local
23	control. The state actually controls Santee
24	Cooper ultimately. It sets the statutes and the
25	way that we're governed. So you have that. We

don't pay federal income tax. That's one of the 1 things that we don't pay. We pay the state a 2 fee that's effectively a tax and property tax 3 that are sums in lieu. And then there are other benefits, particularly in the economic 5 development area, that we provide to the state. 6 So that's -- it's just -- the way I look at it, 7 it's a different business model. 8 SENATOR FANNING: 9 I appreciate it. That's what I wanted. Mr. Marsh, you said 10 it was always about the cost to our customers. 11 It may have been several hours ago when you said 12 it, but you said it was always about the cost to 13 our customers. After taking billions of dollars 14 of your customers' money, how are you going to 15 insure they get something back for that? 16 asked it before, I'll ask it again, and I'm not 17 saying in the future, and we're going to try to 18 find a new gas plant that's going to be -- I'm 19 saying is, the return specifically of the 20 investment for the last ten years. 21 MR. MARSH: Again, the customer 22 has been paying for the financing costs 23

associated with the investment. The dollars put

forward to make the investment itself was done

24

by the shareholders and the bondholders. Our goal is to minimize the impact of the decision to abandon our plants on our customers. We believe we made the right decision in abandoning the plants because if we had pursued going forward, that would have resulted in significantly higher costs than we had anticipated going into the project, so we were making the decision to minimize the impact of going forward.

went to the Commission for a price or schedule adjustment. We looked at it in 2012. We looked at it at 2015 and 2016. I won't say every time because there were other changes we made that didn't involve these evaluations. But at '12, '15, and '16, we evaluated whether it was more prudent to go forward or to abandon the project and look at some other alternative. It was --

SENATOR FANNING: And I get your rationale. Please forgive for cutting you off. The folks, when I leave here, they're going to say, We paid 20 percent higher rates for ten years. Hand me what I got for that. Point to what I got for that. And I hear that we

protected them may against even further, more horrible losses or something or a 41 percent increase, but what can we, tomorrow, tell consumer ratepayers that, regardless of who refunded shareholders, their rates were 18 to 20 percent higher, what they got for that?

MR. MARSH: We ran a project to build two new nuclear plants. That's what we started to do. Unfortunately, we decided to abandon those, based on the circumstances we knew at the time. We did charge customers for the carrying costs. Those dollars were used to pay the bondholders and the shareholders the cost of their money to invest into the project, the carrying costs associated with that money.

I don't have a plant to provide for them today. I can't disagree with that. I don't have a plant to provide for them. We worked to the fullest extent to deliver that plant, and I believe we were online to be -- on track to be able to do that had Westinghouse not declared bankruptcy, but I don't have those dollars to give back to them because they were paid for those who invested the money into the project.

1	SENATOR FANNING: Let's talk
2	about the dollars. At our last meeting, we
3	asked as a Senate committee, or what's left of
4	one, we asked both Santee Cooper and SCANA, we
5	asked both of you, you say that we can't afford
6	the cost of finishing the project. Y'all
7	remember those conversations?
8	MR. CARTER: Yes, sir.
9	SENATOR FANNING: And we wanted
10	to know, Just what is the cost? Is it eight
11	billion? Is it nine billion? And at the time,
12	you said, We don't know an exact cost but that
13	you'd bring that figure to today's meeting. So
14	what is the exact cost, give or take \$330,000
15	either way? What is the exact cost of
16	completing the plant? And the reason I ask is,
17	if we tell consumers we can't afford the cost,
18	we need to at least be able to tell them what
19	the number is that we can't afford.
20	MR. MARSH: I think we did
21	present these numbers in the last hearing, but
22	I'll be glad to give them to you again. We have
23	spent \$4.9 billion to date. Our analysis of
24	completing two units would 8.8 billion from our
25	perspective, and that's after subtracting 1.1

```
for the Toshiba guarantee. So for our
1
         customers, that would be 8.8 compared to the
2
         4.9.
3
                        SENATOR FANNING: Now, is that --
         vou said that's 8.8 --
5
                                    Total.
6
                        MR. MARSH:
                        SENATOR FANNING: -- new
7
         additional dollars.
8
                        MR. MARSH: No, that's total, so
9
         you take the difference between the 4.9 --
10
                        SENATOR FANNING: That's what I
11
         want.
12
                        MR. MARSH: -- and the 8.8.
13
                        SENATOR FANNING: I'm quessing
14
         that would be -- y'all help me -- that's 3.9?
15
                        MR. MARSH: 3.9, if I've done my
16
         math right.
17
                        SENATOR FANNING: So you're
18
         telling me that on your portion, it would take
19
         $3.9 billion to complete the project, plus a
20
         partner with that percentage, but is that
21
         correct?
22
                        MR. MARSH: That's our 55 percent
23
         share. That's correct.
24
                        SENATOR FANNING: All right.
25
```

Carter?

MR. CARTER: The numbers that we've submitted to complete both units is 2.4 billion, \$2,401,000. That is for bricks and mortar. That does not include interest during construction. If you recall from my testimony earlier, interest during the construction, when the schedule goes longer, becomes a bigger component than the component of the actual construction, the actual bricks and mortar.

SENATOR FANNING: I understand that, and I understand you can't give me that exact figure, but this helps. So 3.9 billion plus 2.4 billion is 6.3 billion? Anyone doing — all right, we'll just say it's 6.3 billion. So it would take \$6.3 billion to complete the project, and we're saying that Santee Cooper cannot afford to pay another \$2.4 billion to receive 45 percent of the energy out of two nuclear reactors for the next 80 years; is that correct?

MR. CARTER: No, sir. I wouldn't phrase it that way. The cost associated with finishing the units, which would be that cost plus the interest cost, would be greater than

1	our alternatives.
2	SENATOR FANNING: Mm-hmm.
3	MR. CARTER: Just the cost to
4	finish it and the rest of the interest on that
5	piece would be more that it would cost to get an
6	alternative power supply, so again, going back
7	to making sure that when we're at decision
8	points that we make a decision that gives the
9	customer the lowest power cost. That's why if
10	eight, ten years from now, whenever, as people
11	are looking at what we need to do to provide
12	power, they will look at that facility and say,
13	What will it cost to finish it? How does it
14	compare to what my other alternatives look like?
15	That's the nature of the way this
16	business works. So it's you're always making
17	decisions as you go along the way based on
18	that's why we used that terminology, "based on
19	the best information we had at the time" because
20	you're always I won't say "always," but there
21	are decision points along the way where you have
22	to make that judgment and those calls about,
23	What does the math tell you?
24	SENATOR FANNING: All right, and
25	Mr. Marsh

1	MR. MARSH: Yes.
2	SENATOR FANNING: you and Mr.
3	Carter last time said there were numerous
4	variables. Well, actually, I apologize; Mr.
5	Byrne, you talked about numerous variables,
6	correct? It wasn't just the cost. We talked
7	about some other things as well. And so just
8	we don't have to go in-depth, but can you list
9	them again? We talked about federal tax
10	credits. Was that a variable that we mentioned
11	last time?
12	MR. CARTER: Yes, sir.
13	SENATOR FANNING: We talked about
14	fixed contract.
15	MR. CARTER: Yes, sir, we and
16	if I might
17	SENATOR FANNING: Sure.
18	MR. CARTER: it's even I
19	think, again, I'm going to hearken back to the
20	fact that another project's going forward. The
21	Chinese are still building these things and
22	trying to bring them online. The fact that
23	we're pausing now may actually give us a better
24	guide or better estimate in the next few years
25	about what these numbers really look like

because our contractor is in bankruptcy.

So I, again, I've dealt with industrial customers that have been in bankruptcy, and sometimes the customer that comes out of bankruptcy is not anything like the customer that went into bankruptcy, and we would be very dependent on Westinghouse, no matter who -- whether you get Bechtel as they're doing down in Georgia or if we brought Fluor back or whomever we brought back to actually do the work on the site. As we've already talked about today, they are very dependent on the party that's providing the engineering, which effectively makes the work packages, and this technology. So --

SENATOR FANNING: You mentioned the intellectual property that Westinghouse holds. Mr. Byrne, earlier, you stated that even if we had cause to terminate, the most horrible cause in the world -- I can't imagine anything more horrible than what we're going through now, but suppose we have that -- that our contract allows Westinghouse to keep the intellectual property. Did I state that wrongly that you said earlier?

MR. BYRNE: If we terminated for 1 cause, then that would allow us, effectively, to 2 get out without paying penalties --3 SENATOR FANNING: Mm-hmm. 4 MR. BYRNE: -- to Westinghouse 5 and costs to Westinghouse, that kind of thing. 6 The issue of the intellectual property is, it's 7 escrowed with a third party, and then there are 8 triggering events that would -- that we would 9 say, Okay, we met these triggers, and the 10 westinghouse has a number of days or weeks to 11 come back and say yes or no, you did or didn't 12 meet those triggers. But them still being in 13 business, unfortunately, under bankruptcy 14 protection, doesn't, in and of itself, allow us 15 access to that intellectual property. Now. had 16 they declared a different form of bankruptcy and 17 not been in business still, then we could have 18 gone after the intellectual property. 19 SENATOR FANNING: I just want to 20 follow up from the Senator from Edgefield's 21 question four hours ago, and that was that we 22 signed a contract that allowed us to terminate 23 with cause and still not have easy access to 24 intellectual property to finish the job; is that 25

1	correct?
2	MR. BYRNE: Well, ordinarily,
3	when you sign a contract like this, you don't
4	get intellectual property. Our concern was, if
5	Westinghouse was not there as an entity to
6	finish, we would need to finish it with
7	somebody.
8	SENATOR FANNING: Right.
9	MR. BYRNE: So as long as they
10	still exist in some form, they are going to
11	resist us having that intellectual property
12	because they consider that their bread and
13	butter, their crown jewels.
14	SENATOR FANNING: We talk about
15	how we make these decisions in the best interest
16	to the consumers and the citizens of South
17	Carolina. How is signing a contract that
18	with a company that we could terminate with
19	cause because they're doing a horrendous job and
20	we have no way of accessing the intellectual
21	property, how is that possibly in the best
22	interest of consumers?
23	MR. BYRNE: Well, first off, let
24	me go back to what I said before. It's not
25	normal for a contract of this kind to have in it

an intellectual clause -- provision like this.

Best of our information is that the other project being built in Georgia didn't have one of these provisions in it. So it does afford some protections should Westinghouse have not been available. The most catastrophic event, as you describe, would be they're in a bankruptcy such that they don't continue with operations.

But unfortunately, under Chapter 11, they intend to continue operating.

SENATOR FANNING: All right.

MR. BYRNE: So the termination for cause is -- are fairly standard contractual language. You can terminate for cause. You can terminate for convenience. The contractor could terminate if they had cause. We made sure that they didn't have cause to terminate against us. But, you know, a termination for cause would mean that we would decide not to continue with the project, so there wouldn't necessarily be a need for intellectual property. So I don't think it's -- they're at odds with each other that we have an intellectual property clause and we have a termination for cause provision in the contract.

SENATOR FANNING: All right, 1 thank you, and just finishing this variable 2 question out, we talk about today how we don't 3 think we're giving up yet. We can mothball the 4 project. It'll cost me \$5 million to keep 5 things warm, hanging on hooks, whatever that is. 6 we've talked about how that is a possibility, 7 but before we leave here today, we say we cannot 8 afford the \$6.3 billion. We don't have that 9 amount of money, and we can't afford to pass it 10 on, but that there are other variables like the 11 federal tax credits, fixed contract, nuclear 12 regulatory oversight. What other variables? 13 want to make sure I'm not missing any. 14 15 MR. MARSH: I think, overall, since you no longer have the fixed-price 16 contract, all the risk that you effectively 17 transferred to Westinghouse now would come back 18 to the owner of the project, and if we decided 19 to go forward, we would bear all those risks, 20 and the cost of completing it would ultimately 21 be borne by our customers. 22 I know in the Georgia power 23 project, when they've gone to file with their 24 commission to continue, it is their intention to 25

continue, but many of the provisions we're talking about, they're asking for the commission to approve their price of \$19 billion, subject to receiving the Toshiba parental guarantee, subject to qualifying for the production tax credits, and subject to obtaining an additional -- I believe it's DOE loan guarantees.

So they're trying to manage some of those risks in their filing with the commission. If one of those doesn't turn out, it's my understanding that they no longer have to go forward with the project, that they don't have a fixed price, and to -- in my mind, giving up that risk at this stage of the project would be a factor that would limit your ability to go forward.

SENATOR FANNING: Well, what are you asking for? It's just that I don't see us ever returning the money, the billions of dollars to the consumers, so the only way to do it is to finish the project. And whether we finish it today or in a year, what is the proposal from Santee Cooper and from SCANA that says, These are the six things we will need to finish the project? We've talked about

variables.

MR. MARSH: I don't think we're
in a position to finish the project today
because economically, I can't justify that as
the best alternative for my customers.

SENATOR FANNING: Because the price of gas and coal went down, etcetera, etcetera, etcetera. We never asked them that when we raised their rates ten years ago.

There's -- is that we're saying now we have -- we've found cheaper things, and so even though you contributed billions of dollars over ten years, now, because something else is cheaper, we're going to literally walk away, leave two beautiful cylinders, by the way, in Fairfield County. You're going to leave them there, hopefully mothball them, and we won't raise your rates again, and we'll just keep going.

MR. MARSH: That evaluation was done in 2008. We went to the Commission based on a couple of years of evaluation to decide that nuclear was the best decision for customers, the lowest cost alternative for customers, and that was about a three-week

proceeding. I think I've said over 20-plus witnesses, a lot of testimony for and against the project, but the Commission ultimately ruled that this was the lowest cost. They accepted our contention, based on the evidence in the record, that this was the lowest cost long-term project for our consumers. That's when those questions were asked, based on gas prices when they were high at the time. They were based on ——

Mr. Marsh, if my kid wants to go college and I second mortgage my house and for four years I make mortgage payments on that for that kid to go to college and four years later, he says, Oh, by the way, I don't want to go to college, I don't know that I'm letting him say he's not going to college. He's going to college because I've already spent the money. I've already taken the loan.

What do we tell parents across

South Carolina that literally were paying 18 to

20 percent higher rates for an investment that

we're going to -- that is more done than it's

not done, that we're going to just walk away

from and that we don't even have a plan in place

that says, These are the six things that we need to finish the project? How can you possibly look at folks across South Carolina and say, We can't do it now, we either need to abandon or we need to mothball it for ten years because we can't afford to do these six things when you can't even tell me what the six things are?

MR. MARSH: I don't necessarily

agree with that because we have outlined the risks associated with the project, the things that we would need --

SENATOR FANNING: You're giving me the reasons to walk away. I want to know what it would take to finish the project, and then you can point to it and say, That's impossible. But you at least need -- for me to know it's impossible to complete, you need to show me what's impossible.

MR. MARSH: Well, I can just flip the risk around and say, I need a contract in place, and put a dollar amount on that contract, which we've estimated that cost. Our teams have gone through and estimated that cost. I need to have assurance from the federal government that they're going to pay me my production tax

credits. I need to be able to recover the dollars from Toshiba, if that's done, and I need to have the Commission approve all of those dollars in advance of me spending those dollars so that I can raise the cash from the marketplace to make the investment in the plants. If I had all of those, I'm certainly in a position to go forward.

what we've tried to explain is, even if I had all of that, if somebody walked in here today and said, You know, we'll finance this project, we're going to give you the value of the production tax credits, and I'm going to pay you the parental guarantee up front, even in that circumstance, we did the economic analysis to compare the cost to our consumers, or our customers, of completing the plants versus abandoning the plants, and it's not in their best interest, based on what we know today, even if all those risks are taken care of. We don't believe it's economically in their best interest.

SENATOR FANNING: What makes it in their best interest then? What would make it in their best interest to finish it? So you're

1	saying that there's nothing on planet Earth that
2	would make it in their best interest to finish
3	the plant.
4	MR. MARSH: No. If we had the
5	fixed-price contract in place today, I believe
6	that would make it in their best interest to go
7	forward, and we had all the production tax
8	credits to go with it.
9	SENATOR FANNING: Mr. Carter,
10	would you agree with many of those variables?
11	He mentioned contract in place, \$6.3 billion,
12	assume production tax credits, recover Toshiba
13	dollars, Commission approved in advance, fixed-
14	price contracts.
15	MR. CARTER: All those things he
16	and I would think we probably would want some
17	way to lay off some of the risk because we've
18	still got this contractor that's in bankruptcy.
19	I want to try to answer your
20	question
21	SENATOR FANNING: Mm-hmm.
22	MR. CARTER: and get at maybe
23	a little bit differently what I think you're
24	trying to get at. What will make somebody go
25	back and finish these units? The short answer

is that either the cost of the unit and the time to build it must get to be less, and remember, part of -- that could happen because we're going to see whether Vogtle, the folks down in Georgia, can -- what happens with them and what it takes to build it and get a better idea then from what it would take to build one of these So that's -- so when I say that, that's things. not out of the realm of possibilities in the next few years.

So -- and also to build it quicker because remember, I told you the cost associated with building these units also includes the time frame that it takes to build them. So one thing that could happen to make somebody finish them is the cost, the estimated cost to build it, vendors that prove they could build it, and the time frame to build it in to be less. So I'd look at that. That's on the cost side.

The other side would be, what are the other alternatives that are out there? So gas prices could go up; that's one. Regulations could require us to close other facilities, other coal facilities, other things. I consider

-- I look at that sort of on the other side of the equation. The bad news about that stuff over here is it means power costs are going up. So the customer would be paying more for electricity. Their electricity bills would be higher than they are today.

and its board is about, trying to look at and deliver the lowest power cost it can and to -- and as it makes decisions, to try to make sure that that's what it's doing. So at some point, somebody may come back to this asset and say, You know, if you compare it to my other alternatives, it's the cheapest thing to do. It's the best thing to do to keep power costs low. I hope that tries to answer your question.

SENATOR FANNING: Yes, and I
think the reason South Carolinians are
frustrated is that we hear that we -- it's
prudent to build the plant. We ask for a rate
increase; we get one. It's prudent two years
later to build a plant. We get, or ask, for a
rate increase; we get one. Or we ask ourselves
for rate increase, and we approve it ourselves.

Then two years later, we ask for

a rate increase. I mean, we determine it's

prudent to build a plant, and then all of a

sudden, it's no longer prudent to build a plant,

and we don't walk, we run and determine that

it's prudent to walk away from a plant -- from

two reactors that are more done than they're not

done.

And so if, by the next meeting, you could specifically state, These are the variables we need to complete the plant, and the reason we want to abandon it is we can't get movement on that -- because if it were the federal tax credits and that was one of the factors, we could either leverage our delegation to pass it, or we could create tax credits for the same amount to make sure that was given for it.

Give us a chance to be a part of a solution which you -- which, I don't want to look at you, but neither of you gave us the chance up front by coming to us, saying, These are problems so severe that for ten years, it was prudent to do it, and all of sudden, it's no longer prudent. Give us a chance to look at the six variables to say, What can we control? What

can we help to make sure that those options are 1 done? 2 Because my number-one goal is 3 that consumer ratepayers either deserve several 4 billion dollars back in cash, or they deserve 5 what they were promised, and that is to complete 6 that work that is done. Short of that, I don't 7 see how they're ever going to get repaid. The 8 only thing we'll get, as Mr. Marsh said, is an 9 attempt to hopefully mitigate any future rate 10 increases there. 11 I know I've gone long. I do have 12 one question for Mr. Scott. If Mr. Scott could 13 come up, I did have one question there. 14 wanted to confirm Mr. Marsh's answer earlier. 15 Did you ever see the Bechtel Report, and were 16 you ever asked to sign a nondisclosure 17 agreement? 18 MR. SCOTT: Is it working? Is it 19 working? Oh, okay. Would you ask me that 20 again? 21 SENATOR FANNING: 22 Sure, sure. This is the follow-up to Mr. Marsh's answer 23 I wanted to know if you had ever seen 24

the Bechtel Report prior to the recent release,

1	and were you ever asked to sign a nondisclosure
2	agreement regarding that?
3	MR. SCOTT: No, sir, on both
4	counts.
5	SENATOR FANNING: Thank you.
6	Thank you. And I'll close with these, and this
7	is for both Mr. Carter and Mr. Marsh. Do both
8	of your companies make every effort to try to
9	buy locally?
10	MR. CARTER: Yes.
11	SENATOR FANNING: If so, what do
12	you estimate you spend in the State of South
13	Carolina? Mr. Carter?
14	MR. CARTER: I couldn't estimate
15	that because it changes frequently, but we can
16	get you some information on that if you'd like.
17	We can compile that.
18	SENATOR FANNING: Okay.
19	MR. MARSH: I don't happen to
20	know that either, but we'll be happy to get some
21	information back to you.
22	SENATOR FANNING: All right, and
23	then the last one, what is your respective
24	economic impacts on the state, just in general?
25	We were talking we'll start with you, Mr.

1	Carter, because you were talking about the
2	purpose of a public utility. What is your
3	economic impact on South Carolina? Not
4	necessarily personally.
5	MR. CARTER: I'm not sure I have
6	an answer for that. I mean, some that
7	we'd need
8	SENATOR FANNING: We talked about
9	your importance to the State of South Carolina
10	as a public utility. What do you see as the
11	importance of Santee Cooper in terms of economic
12	development for the State of South Carolina?
13	MR. CARTER: Well, our importance
14	is to help recruit jobs, which we certainly have
15	done and done in conjunction with the electric
16	cooperatives in the cities that we serve
17	wholesale and ourself, so that is certainly one
18	place that we bring value. Other some people
19	think we bring a lot of values by managing and
20	operating two lakes. And of course, I think we
21	improve the quality of life for the people of
22	the state, simply by providing electricity.
23	SENATOR FANNING: Thank you.
24	MR. CARTER: Electricity, when it
25	excuse meI'll offer up this one other

Electricity, when it started out, was a 1 thing. convenience. Today, we can't live without it, 2 as we can see from the storms that we've just 3 had recently here ourselves and, of course, 4 those in the last few weeks in Florida. 5 So that's why I think it -- our 6 -- the Santee Cooper board and the chairman may 7 want to speak to this, but it takes very 8 seriously this responsibility to try to keep 9 power costs low. Every decision -- I can tell 10 you, I have been driven to that my entire career 11 at Santee Cooper, and it starts with the board. 12 They get it. 13 SENATOR FANNING: Mr. Marsh? 14 15 MR. MARSH: We have an obligation to serve the customers of the state. We take 16 that seriously. As I've said before, and Mr. 17 Carter has also alluded to, we make our 18 decisions with the best interest of customers in 19 mind. We also have a huge role to play in 20

Carter has also alluded to, we make our decisions with the best interest of customers in mind. We also have a huge role to play in economic development. We're actively involved in a variety of companies that come to seek to locate in South Carolina. We work through the Department of Commerce and other economic development roles and groups to try to help make

21

22

23

24

1 that happen.

I mean, we need to be here when our customers need us, whether it's evidenced by a huge storm that we have that takes out a hundred or 200,000 customers at a time or if it's ten or 20 customers at a time. Our team has to be prepared to respond to those needs and make sure we're there when the customers need us.

SENATOR FANNING: And on behalf of the State of South Carolina, we appreciate the work that y'all have done recently in response to the storm. When we talk about cost, this old social studies teacher in me remembers the lesson of opportunity costs. There's not just the cost of doing something in the future. What is the -- what is the opportunity cost of what we don't do? And so, Mr. Marsh, what is the cost of not finishing the reactors?

MR. MARSH: Well, the cost is, we have some risk going forward, depending on what the federal government decides to do with environmental legislation. We started these projects in an effort to mitigate the impacts of any potential litiga -- I mean, legislation that

1	came out. We saw the Clean Power Plan, which
2	validated the needs for these plants.
3	I think I would agree with Mr.
4	Carter, we've seen that subside for the time,
5	but I believe it's coming back, and we're going
6	to need to be able to address that, so I think
7	the opportunity cost of not being able to go
8	forward with these plants is, the state still
9	bears some of the risk that we had hoped to
10	eliminate going forward with environmental
11	regulations.
12	CHAIRMAN SETZLER: All right.
13	Senator from Dorchester, waited and been very
14	patient. Thank you.
15	SENATOR BENNETT: Mr. Chairman,
16	I'm going to do you a favor and yield my time.
17	CHAIRMAN SETZLER: Senator from
18	Oconee is next. Senator from Oconee.
19	SENATOR ALEXANDER: Thank you,
20	Mr. Chairman, and I'm going to almost do that.
21	I'm going to be very, very brief. Just two or
22	things I wanted to follow up with you on, and I
23	guess it goes back to, originally, the contract
24	and what you were having with the discussion
25	with the Senator from Fairfield kind of

(INDISTINCT) answer. Even, I think, with the technology or the type of work that Westinghouse had, if I understand you correctly earlier, you -- even if they weren't and not meeting the deadlines or not meeting other components of the contract, that would not have gotten you to a point where you would have wanted to terminate the contract?

MR. MARSH: And I'll let Mr.

Byrne respond to this, too, but from my perspective, you know, once we identified an issue, we would work hard with Westinghouse and the consortium to figure out the best way to solve that problem. If the problem could not be resolved or was not resolved in a timely fashion, we would have to evaluate the impact on the total effort of completing the projects.

I'll give you one example we've talked about a number of times today, was the structural modules that were a critical part of building the plant. There were certain steps that couldn't be taken until those modules were fabricated and were put into place. In other words, you almost have to have the foundation in before you start putting the equipment and the

other components that go in that foundation.

As we struggled to complete those components, or as Westinghouse and the consortium team struggled to complete those components, that had an impact on the schedule. So when we saw that impact on the schedule, our first response was to stop the cost associated with those modules not being delivered on time, so we fixed the price on that and said, If it goes above that cost, you're going to have to absorb that. And then you would have to ask yourself, Is there an opportunity to rearrange other steps in the schedule to mitigate the impact of those components not being here on time in the overall project schedule?

Sometimes, depending on what the issue was, you couldn't make up that time, and that's what would result in a schedule delay. And so we had to evaluate those every time going forward. But each time we had major changes in the cost, for a variety of issues, whether it was something on the structural modules, we would evaluate, Does is make economic sense to go forward, or should we abandon the project at this point and look at

some other alternatives?

So we looked at that every step of the way, and that's a very simple example, but that's one of the examples we've talked about a lot on the modules that would have had an impact on that decision.

SENATOR ALEXANDER: Okay. Did -help me here. Did y'all feel -- or make sure
I'm clear on this. Did y'all feel at any time
that the people that you had, Westinghouse, were
withholding information from y'all?

MR. MARSH: I don't know that we felt like that initially, in the early stages of the project, but as we got further into it, Mr. Carter and I were both suspect that they were sharing everything we wanted to see. A lot of times, they would indicate, This is proprietary. Under an EPC contract, or especially when we went to the fixed-price contract, you typically don't get to see behind the curtain because they've assumed all that risk. And I know we would have loved to have seen behind the curtain earlier to understand what some of the concerns they had were.

SENATOR ALEXANDER: So would that

1	not and I guess that kind of leads to my next
2	question. As far as, you had other folks, and
3	y'all made the agreement to come in and have
4	Fluor become a part of the project from that
5	standpoint. Did y'all have information did
6	you have direct access for information that they
7	had as a would you wouldn't be considered
8	a subcontractor. What would you call their
9	MR. MARSH: Well, Fluor was a
10	subcontractor to Westinghouse, so our contract,
11	when Chicago Bridge & Iron exited the
12	consortium, our contract essentially was with
13	Westinghouse, and so we didn't have access to
14	all of their subcontractor information.
15	SENATOR ALEXANDER: Is that not
16	unusual? I'm trying to think of, on a smaller
17	process construction project, if you go out
18	on the site, even, you know, if they're working
19	for someone else, if you wanted directed access,
20	why would that be the case, that you wouldn't
21	have direct access?
22	MR. MARSH: I think we would have
23	access, but I can let Mr. Byrne give you more
24	detail.
25	MR. BYRNE: Senator Alexander, we

did have access to Fluor personnel. Fluor 1 personnel participated in meetings. 2 SENATOR ALEXANDER: I'm talking 3 about information. 4 MR. BYRNE: Yeah, well, some of 5 6 the information -- remember, when a contractor gives you a fixed prices and they go closed 7 book, then they don't necessarily want you 8 seeing all the information that's behind those 9 closed doors. 10 SENATOR ALEXANDER: That's kind 11 of what Mr. Marsh was saying; okay. 12 MR. BYRNE: Yeah, and in a lot of 13 cases, that may be their opportunity to make 14 15 more money on the project if they secure commodities at better rates, for example, if 16 they want to play the commodities market. 17 don't think that was going on in this case. 18 Westinghouse was certainly leery to give us some 19 of the information that they considered 20 proprietary because we fixed the price, and they 21 went closed book. 22 23 SENATOR ALEXANDER: So I guess, is there anything -- I understand that from the 24 price standpoint, but would there not be other

work going on on the project that would be of value as to, you know, whether the information, the data that was being provided by Westinghouse could be verified by someone working as a subcontractor? It's -- get away from the price. I understand that about the price, but how about just general -- were you able to have the ability to go out and carry on a conversation with a subcontractor on the site?

MR. BYRNE: We did have the ability to have access to subcontractors, not just at the site, but at fabrication facilities around the country or around the world. Our contract gave us access to those facilities. So we could go and have a conversation with the Fluor personnel, but their contract was with Westinghouse, and they did occasionally let us know that that information would have to come from Westinghouse.

when we got into this schedule validation -- because we were looking to do exactly what you said, have somebody else that's now new to the project with a vast amount of experience give us the backup information to verify that Westinghouse was giving us the

1	accurate information. And we pressed them for
2	that and did not get it. And, you know, I would
3	suspect that Fluor probably gave Westinghouse
4	some information that they either didn't like or
5	didn't agree with, which was why they were
6	delayed in giving us the information that we
7	requested on the integrated project schedule.
8	SENATOR ALEXANDER: Okay. One
9	more for y'all, or just an observation. If I'm
10	reading this chart that y'all provided, the time
11	line that was provided, and I think it kind of
12	gets back to your discussion a little bit
13	earlier. If I'm reading this correctly, it was
14	in March of 2008 that y'all applied to the
15	Nuclear Regulatory Commission to build the two
16	reactors.
17	MR. BYRNE: That's correct.
18	SENATOR ALEXANDER: Okay. And
19	then it was am I reading it basically it
20	was four years later, March of 2012, when the
21	NRC actually gave the approval for the
22	construction.
23	MR. BYRNE: Four years; that's
24	correct.
25	SENATOR ALEXANDER: So and I

would assume that there was a lot of work and effort, a lot of back-and-forth during that period of time that went on before you got to that point. It's not like you send in the application one day and you're waiting for a period of four years to get that information.

MR. BYRNE: No, no. There was a lot of back-and-forth, a lot of validation. We had hearings in the meantime. They had resident inspectors at the site. They sent teams to the site. We had a significant amount of interaction with the NRC and the federal government before that license was issued.

SENATOR ALEXANDER: A couple of other questions here. I'm going to follow up, Mr. Carter, if I could. Going back, I think it was with -- from the Senator from Edgefield when he asked you the question, Did you -- were you having pressure, political pressure, I think he said, to move forward with the project from y'all's standpoint? And your answer was no, from that standpoint. I guess my question is, Did y'all have pressure from any entity or anybody that would have -- you would classify as pressure for y'all to move forward with that,

1	outside of even the political realm?
2	MR. CARTER: I think actually my
3	testimony was, yes, that we knew that these
4	projects had what I called support.
5	SENATOR ALEXANDER: Was support,
6	but not yeah. I mean
7	MR. CARTER: I guess maybe in, at
8	least in my experience, maybe you need to define
9	what you mean by political pressure. No elected
10	official came and said, You've got to, you know,
11	You got to go do this.
12	SENATOR ALEXANDER: It was more
13	the environment that you saw as far as in
14	Washington, the I mean, encouraging things
15	from that standpoint; is that
16	MR. CARTER: And even here. I
17	mean, you know, people felt like these were
18	important to the future of the state and were
19	encouraging us to try to get them done.
20	SENATOR ALEXANDER: You mentioned
21	as well, I think, back as some of the
22	components that you considered, maybe it was
23	back in 2012, you had the I didn't write a
24	date by there, so I may be wrong here. You had
25	started to see a load decline? And maybe that

```
was in conjunction with your rate increases?
1
                        MR. CARTER: No. sir, I don't
2
         think we could say that we tied them to the rate
3
         increases. We were able to reach an agreement
4
         with the electric cooperatives that allowed them
5
         to take some load off of our system and take it
6
         back to another utility which had had it
7
         originally. So that was a portion of it.
8
9
                        SENATOR ALEXANDER:
                                             I -- qo
         ahead.
10
                        MR. CARTER: A fairly large
11
         piece, and then, of course, when the recession
12
         came in at the end of 2008 and 2009, that's when
13
         we started to see a fair amount of reduction as
14
         well. Quite frankly, our industrial customers
15
         have just really recovered from that --
16
                        SENATOR ALEXANDER: At that time.
17
                        MR. CARTER: -- in the last year
18
         or so.
19
                        SENATOR ALEXANDER: Well, I think
20
         maybe what I was getting at, that you needed to
21
         increase -- one of the rate increases, maybe,
22
         that you talked about was in conjunction with,
23
         you'd seen a decline in your load from that
24
         standpoint.
25
```

1	MR. CARTER: Yes, sir. That is
2	correct, yes, sir. In fact, it was the largest
3	piece of the 15 percent.
4	SENATOR ALEXANDER: So I guess my
5	question is, having a few years in business
6	myself, seeing business go down here and there,
7	unfortunately, and come back, did you have any
8	other other than increasing the rates, did
9	you cut costs in any way as a part of that
10	consideration, rather than just increasing rates
11	during to address that?
12	MR. CARTER: Yes, sir. The board
13	drove us very hard to because we were having
14	to see rate increases because of lost of sales,
15	to actually try to recruit to reduce what we
16	called our non-fuel O&M. What you know,
17	whatever fuel you burn, that's a as we say,
18	that's a pass-through. We've got to, you know,
19	burn fuel or purchase power to make electricity.
20	Our bond costs, our capital costs are fixed
21	SENATOR ALEXANDER: Fixed costs,
22	right.
23	MR. CARTER: over time. But
24	there are some things we can do, and we did do
25	some stuff to try to structure debt and to make

1	sure that we balanced that out as much as could
2	as well and took the opportunities that we could
3	there. But most of it was done through non-fuel
4	O&M, which is roughly about 400, \$450 million of
5	our cost structure, to give you some idea
6	SENATOR ALEXANDER: Of the totals
7	costs.
8	MR. CARTER: of the total
9	amount that we were working on. So it's I
10	think it's about 20 or 25 percent of our total
11	overall costs.
12	SENATOR ALEXANDER: Could you
13	maybe just provide it at a later date, before
14	our next meeting or whatever, maybe the
15	percentage of what you saw on the reduction of
16	costs as a result?
17	MR. CARTER: Yes, sir. In fact,
18	I think we've provided that. I believe we have
19	that. Just give me a second. I believe that
20	it's
21	MR. LORD: Senator, if I can add,
22	we asked staff to push cost-savings all
23	throughout the company, including closing retail
24	offices, which is very unpopular. And I know at
25	least one year there was a pretty large saving

1	in non-fuel O&M. I don't know what that number
2	was, but it was
3	MR. CARTER: So it was \$20
4	million.
5	SENATOR ALEXANDER: Twenty
6	million.
7	MR. CARTER: The load decline of
8	the 15 percent is 13.7.
9	SENATOR ALEXANDER: Okay, and so
10	what does that end up being in dollars, from
11	that standpoint? Because on the one hand, you
12	cut costs by 20 million. I was just wondering
13	what the and you can get it later. It's just
14	
15	MR. CARTER: Our revenue was
16	somewhere between 1.8 and \$1.7 billion, so.
17	SENATOR ALEXANDER: About a
18	hundred and something.
19	MR. CARTER: Yes, sir.
20	SENATOR ALEXANDER: Eighty, two
21	hundred million, something like
22	MR. CARTER: Yes, sir.
23	SENATOR ALEXANDER: Okay all
24	right. Thank you. Thank y'all.
25	CHAIRMAN SETZLER: Senator from

1 Williamsburg.

SENATOR SABB: Thank you, Mr.

Chairman. I'd like to just direct just a few questions, and one kind of follows up on some of the inquiries earlier, both by -- in our first hearing, a question posed by Chairman and then today, a question posed by the Senator from Horry relating to the bonuses or incentives.

I got to be candid. I'm a little disappointed and (INDISTINCT) in that the question was specifically asked the last time relating to this project, and I know that sometimes, compensation is not something that likes to be publicly discussed, but for us to have broached the issue the last time and come back this time and have no more information doesn't help us. I think it's an issue of public interest as to how much compensation was paid specifically for this project.

And so I guess my question would be, out of the 600 and some-odd thousand dollars that both you and Mr. Byrne received and out of the 1.4 or so million dollars that Mr. Marsh received, what percentage of that relates to this project?

1	MR. ADDISON: So in my case,
2	specifically, as I said earlier, in 2016, 30
3	percent of mine was associated with new nuclear
4	project. It had ranged from that was the
5	highest year, and in other years it had been 10
6	percent.
7	SENATOR SABB: All right, so
8	\$180,000 then in 2016. Then 62 or so thousand
9	dollars the years starting when?
10	MR. ADDISON: Well, it varies
11	each year because it is an incentive-based upon
12	what occurs. So it's not a set amount of
13	dollars per year. It's based upon what's
L4	accomplished. But on a percentage basis, I
L5	don't have the dollars in front of me, but in
16	2015, it was 10 percent. Generally, in my case,
L7	it was around not the construction of the
18	construction of the project, obviously, but
L9	around raising the investment from bondholders,
20	shareholders. Specifically in 2016,
21	implementing the research and development tax
22	credits that helped minimize rate increases for
23	customers, those type things that were financia
24	related.
25	SENATOR SABB: Yes, sir, so what

1	I'd be interested in would be the time table
2	associated with those incentives and when they
3	were received and how much. You can provide
4	that, right?
5	MR. ADDISON: Absolutely, and
6	frankly, I thought we had already provided that
7	to staff, but we will make sure that is done
8	promptly.
9	SENATOR SABB: Mr. Byrne, same
10	question, please.
11	MR. BYRNE: Yeah, and I'll give a
12	similar answer. The portion of the incentive
13	comp that was tied specifically to the project
14	was, in any particular year, between 10 and 30
15	percent. So and for me, it probably started
16	in about the 2008 or '09 time frame, about the
17	time we submitted the license applications,
18	those kind of things. And I have lost portions
19	when I say 10 to 30 percent, I have lost 10
20	to 20 percent of the amount for not hitting
21	targets that were outlined in the new nuclear
22	construction project.
23	SENATOR SABB: Targets that were
24	tied to which aspect of the project?
25	MR. BYRNE: It was tied to a

couple of things. There was one major module, 1 and I don't remember which one it was, that we 2 were supposed to have set by a certain date. 3 Didn't set it, so I didn't get it. There was 4 another one tied to us licensing operators, 5 senior reactor operators and reactor operators 6 because if you don't have those operators, you 7 can't operate the plant. So even to receive 8 fuel, we would have to have licensed operators, 9 so we had a -- I had a bonus goal one year, and 10 I can't remember which year it was. 11 sometime in the last three years, though, that 12 we would be successful at a certain percentage, 13 getting certain percentage of our folks that 14 went up for the licenses, for them to pass. 15 Didn't make that goal, so I didn't get that 16 bonus. 17 SENATOR SABB: So is it fair to 18 say in 2016 that your percentage was 30 percent, 19 as was Mr. Addison's? 20 MR. BYRNE: I can't -- I don't 21 recall exactly what it was. We can certainly 22 get it for you. I don't recall if it was 30 23

percent or if it was 20 percent or if it was 25

percent, but it would have been in the 10 to 30

24

```
percent range.
1
                        SENATOR SABB: All right.
                                                    So if
2
         you could likewise provide that information, I'd
3
         be appreciative.
4
                        MR. BYRNE: Certainly.
5
                                        Mr. Marsh?
6
                        SENATOR SABB:
                                     Mine for 2016 was --
                        MR. MARSH:
7
         excuse me.
                     Mine for 2016 would have been 20
8
9
         percent.
                        SENATOR SABB: So 20 percent of
10
         the 1.4 million?
11
                        MR. MARSH: That's correct.
12
                                        All right, so
13
                        SENATOR SABB:
         approximately $280,000 then.
14
                        MR. MARSH: That's correct.
15
                        SENATOR SABB: All right, and you
16
         would have received others dating back as far
17
         as?
18
                        MR. MARSH: Well, I would --
19
         since the project started. I've been an officer
20
         since the project started. I was not the chief
21
         executive officer when the project started. I
22
         was president of SCE&G, but I would still have
23
         had specific goals associated with that
24
         construction, and we can provide that.
25
```

1	SENATOR SABB: All right, sir.
2	As relates to the Bechtel Report, what I've
3	heard is that, though the written report was not
4	shared with the regulatory staff, that verbal
5	information consistent with the report was
6	given. Was that your testimony under oath?
7	MR. MARSH: Yes. We had provided
8	information in our quarterly reports that we
9	filed every quarter since the project has
10	started. I think there are some 34 reports we
11	filed, and we also provided direct testimony to
12	the Public Service Commission in connection with
13	any of our proceedings related to the project.
14	And I've got this document that's got some of
15	those references in there. If somebody would
16	like it, I'd be happy to leave it with you.
17	SENATOR SABB: Love to have a
18	copy of it, but my specific question would be,
19	as you've examined all of the reports that you
20	filed, as you've reviewed the report itself,
21	what information is contained in the Bechtel
22	Report that was not contained in any of the
23	other information that you filed?
24	MR. MARSH: If you went through
25	and read every single recommendation, I'm sure

you might find some that are not specifically 1 found in the report, but we went back and 2 categorized the areas of issues raised in the 3 Bechtel Report, whether it was project management, whether it was engineering. 5 procurement, the major areas they addressed in 6 the report, and we believe those were addressed 7 in our quarterly reports and testimony before 8 the Commission. 9 SENATOR SABB: All right, so it's 10 your testimony under oath today that to the 11 extent that regulatory staff -- well, no; strike 12 that one. Let me start over. So are you 13 satisfied as it relates to the Bechtel Report 14 that your obligation to fully disclose trouble 15 as relates to this project, your obligation to 16 fully disclose those -- both in your testimonies 17 and in your filings, are you satisfied that 18 you've complied with your obligation in terms of 19 the verbal information -- well, I guess verbal 20 and the reports that you filed -- are you 21 satisfied that you shared all of that 22 information to the regulatory staff? 23

MR. MARSH: I -- it was certainly our intent to share all of the information in a

24

written format, whether it be in testimony when we're before the Commission or in these quarterly reports. That was the intent of those reports. I can't speak to all the conversations that were had on-site with the construction team and interactions.

There may be other documents. I know the Office of Regulatory Staff from time to time, they did a report identifying issues that they had raised based on their reviews, and many times, we would respond to those issues. I can recall a couple of those letters that would be in addition to what I've got here.

SENATOR SABB: Here's what I'm concerned about. I'm concerned about what was shared by the Senator from Horry. This whole question as to whether or not there was -- I'll use the term "important" -- important information that was not disclosed to the regulatory staff. I mean, that's, I think, where the rubber meets the road on that issue to the extent that the report itself was not shared and, in fact, in my humble opinion, and you can disagree with me if you want, was essentially hidden from staff, be it because of the fact

that it's a privileged document, but the reality is, staff did not know that it existed.

And so obviously the question is whether or not there is information contained in the report that was intentionally not given to staff because it would have sent off some red flags in terms of whether or not this project was in trouble, whether or not it would color their recommendations to the Commission, and those kinds of things.

I mean, that's where the rubber meets the road on the issue, and so I want to make clear, for purposes of the record, that when you all talk about what you filed, and obviously I've not seen all that you've filed, but when you look at all of your filings, and I understand that you may not be able to recall all of the conversations that went on, but I heard the young lady clearly when she came up there, and it my impression that she felt as if there was information that should have been shared with them that wasn't.

And so I just want to ask the question, with you answering, whether or not we are satisfied that what was filed and what was

given on the one hand, and the Bechtel Report
that was not given on the other hand, whether or
not, when one looks at it, he is satisfied that
-- I hate to use the term "something sinister"
-- but that there was information that was, in
fact, that was hidden. That's kind of where I'm
heading on that. That was a rambling question,
but did you follow it?

MR. MARSH: I think I did. It certainly has never been our intent to hide any material information from the Office of Regulatory Staff. We have provided them with space on-site. We have provided them with access to our teams. We have set up a special data room when they've requested information or they want information available to review. We've made that available to them. They have participated in many of our project review meetings. Their teams have been on-site with their outside experts.

In addition to their normal staff, he came on-site on a regular basis. I think it was quarterly. He had full access to our team. He had full access to the meetings that were taking place on-site with respect to

project progress, and it was certainly our 1 intent to provide all the information we knew to 2 We did not try to hide it, disclose it --3 them. I mean, to keep in secret, to my knowledge. 4 Bechtel --5 SENATOR SABB: Well, clearly the 6 Bechtel Report was kept in secret. 7 MR. MARSH: Well, I was just 8 getting ready to say, that was secret, or it was 9 confidential --10 SENATOR SABB: Yes, sir. 11 MR. MARSH: -- because it was 12 prepared in anticipation of litigation. 13 we've said before, we believe the significant 14 issues in that report, ORS was aware of those. 15 We had certainly communicated those in various 16 forms, whether it be verbal or in response to 17 their inquiries or participation in our 18 meetings. I believe they were aware of those 19 issues. 20 SENATOR SABB: All right, sir. 21 Last area of inquiry, real quick: the sale of 22 some of Santee Cooper's percentage. I gleaned 23 two things to listening at the testimony. 24 was that your position was that nothing ought be 25

1	sold until the project is completed?
2	MR. MARSH: No, that was not an
3	initial condition. When Santee approached us
4	initially wanting to sell a part of the project,
5	we agreed with that. We supported them in that
6	effort, made ourselves available, our project
7	team available to, at this point, it was Duke
8	Energy who was coming in to evaluate a potential
9	purchase of their share.
10	SENATOR SABB: Yes, sir.
11	MR. MARSH: The other efforts
12	they had made prior to that, I'm not aware of
13	any one that got to the point where they wanted
14	to do any due diligence on the project.
15	SENATOR SABB: Okay.
16	MR. MARSH: Only when the Duke
17	sale did not go through we went and offered
18	to buy 5 percent from Santee because that was
19	part within the range that Duke Energy was
20	planning to sell, and at the same time, we asked
21	that if we would buy the 5 percent to lower
22	their investment, if they would not entertain
23	any additional sales until the project was
24	completed.
25	SENATOR SABB: Yes, sir. Well,

```
let's stay on the Duke Energy thing just for a
1
         moment if we might, please. As I understand it,
2
         the percentage that was being contemplated was
3
         10 percent.
4
                        MR. MARSH: I -- my memory is 5
5
6
         to 10 percent.
                        SENATOR SABB: All right.
7
                                                    Can
         you help with me that, please?
8
9
                        MR. CARTER: At the end, it was
         10.
10
                        SENATOR SABB: Yes, sir.
11
                        MR. CARTER: So there was either
12
         10 -- it's a little bit complicated. At one
13
         time, it was 20 when we had the two parties
14
         under Jim Rogers, but it ultimately went to 10.
15
                        SENATOR SABB:
                                        So I want to stav
16
         focused on the 10 percent just for a moment or
17
              And as I understood it, you had some
18
         concerns because Duke Energy was not taking as
19
         much risk as you would like to see them take,
20
         right?
21
                                     Well, they were
22
                        MR. MARSH:
         asking for terms that were different than the
23
         terms that Santee Cooper and SCE&G had in the
24
         contract.
25
```

1	SENATOR SABB: Well, I thought
2	you classified it and you correct me if I'm
3	wrong I thought you said that they were not
4	taking the kind of risk that everybody else was
5	taking, and so therefore, it was unfair.
6	MR. MARSH: If I said that, I
7	certainly stand by that comment because they had
8	not they were not willing to take as much
9	risk, based on my recall of the negotiations,
10	than we had.
11	SENATOR SABB: Yeah.
12	MR. MARSH: I recall they wanted
13	certain price protections, and we didn't enjoy
14	those price protections, so if they had enjoyed
15	those and we didn't, it would have come back on
16	our customers.
17	SENATOR SABB: Yes, sir. I guess
18	the thing that troubles me a little bit about
19	that is but you're not taking any more risk.
20	SCANA was not.
21	MR. MARSH: Well
22	SENATOR SABB: They were selling
23	help me, now. They were selling their
24	interest, right? They were still responsible
25	like they were initially. It's not like you

take on greater responsibility because they're selling a portion of what they own.

I don't understand how that impacts SCANA at all, and I guess what disturbs me a little bit is when the board gives specific instructions to their CEO to make it happen, their CEO is trying to make it happen, and you all say no when I can't see how it ill-affects you at all. So help me understand how their sale would have negatively impacted your position.

MR. MARSH: I don't have all those documents here in front of me, but I would need to review them to see exactly how the cost impacts would be spread, whether to Santee Cooper or to SCANA Corporation or SCE&G. There were also changes in terms of the liability that would give us additional potential liability associated with the project that we did not want to take, and there may have been other terms.

Those are two that I remember off the top of my head. But it wasn't just as simple as everything falling to Santee. There were other conditions in the agreement that we didn't think were in the best interest of our 1 company or our customers.

SENATOR SABB: Well, I'd need to 2 know about that because to me. I mean, just 3 listening to the conversation that you all were 4 having, I didn't see any compelling reasons why 5 you would have, in my opinion, unreasonably 6 withheld -- and I don't know whether that 7 language is in your contract or not as it 8 relates to things that they're trying to do 9 because you're the majority owner -- but it 10 almost appears, just based on what was said 11 earlier, that your position was one of 12 unreasonably withholding something that their 13 board wanted to see happen, that their board 14 obviously believed was in the best interest of 15 their customers, or they would not have given 16 the CEO the directive that they did. So --17 MR. MARSH: We were supportive of 18 them bringing in another partner. 19 objected to pursuing another partner that they 20 put in front of us, and at the end of the day, 21 from an overall perspective, we didn't believe 22 the terms and conditions were consistent with 23 the partnership that we had in place between the 24 two of us, and we'll be happy to go back and 25

```
document that more specifically for you.
1
                        SENATOR SABB:
                                        Thank you.
2
                                                    Mr.
         Chairman, if you don't mind, just a couple more
3
         questions.
4
                        CHAIRMAN SETZLER:
5
                                            Oh.
6
         absolutely.
                                        I want to shift
7
                        SENATOR SABB:
8
         gears to --
                        CHAIRMAN SETZLER:
                                            You've waited
9
         all day, Senator. You're entitled to ask your
10
         questions.
11
                        SENATOR SABB:
                                        Thank you, Mr.
12
         Chairman.
                    I appreciate it. Can you help me on
13
         the issue that I just raised with Mr. Marsh?
14
15
                        MR. CARTER: Yes sir. Senator
                I think I can some at least. As I
         sabb.
16
         recall, and we can go back and pull these
17
         documents, when we really got -- Duke got to
18
         looking into this thing pretty carefully, and
19
         they were -- because this thing had gone on a
20
         long time for them, and I told them, Listen, I
21
         need a decision. And we were pressing them to
22
         give us a decision. They asked for some special
23
         conditions, which is what we're talking about
24
               And the two that I recall that were
25
         now.
```

1	problematic for us was, they didn't want to pay
2	until the project was over, and they wanted us
3	to guarantee an amount, a price. Those were the
4	types of terms we were talking about.
5	SENATOR SABB: So
6	MR. CARTER: So we
7	SENATOR SABB: Hold on. Stay
8	with me one second, and if you don't mind, let's
9	just kind of talk back and forth. I'm not
10	trying to cut you off or anything. So they
11	wanted 10 percent at a certain price and not for
12	it to vary depending on how long and that kind
13	of thing; is that what you're talking about?
14	MR. CARTER: Yes, sir. In other
15	words, and so they wanted terms that weren't
16	favorable to us, and ultimately, we rejected
17	those, is what I recall. In other words
18	SENATOR SABB: So stay with me,
19	all right? I know about the one term. You and
20	I just discussed that one. Now, tell me about
21	what other terms you're specifically talking
22	about.
23	MR. CARTER: So there were two
24	pieces that I recall. We can get exactly what
25	they were. I believe they are in the record.

1	But one was that they wanted a cap on the price,
2	a cap. In other words, if the cost went about a
3	certain amount, they didn't have to pay any
4	more, so
5	SENATOR SABB: All right. They
6	wanted to buy 10 percent at a sum certain.
7	MR. CARTER: Yes, sir, the sum
8	certain, which meant that we would retain
9	Santee Cooper would retain the risk that it
10	might cost more, and they also my
11	recollection is that they wanted a guarantee
12	so they had the price guarantee, the cap, and
13	they wanted to wait to pay for some of it, is
14	another issue that I believe that was in those
15	terms. In other words, they didn't want to come
16	in and pay up, at least initially. There was
17	some deferral of some of the costs in some way
18	is what I remember.
19	SENATOR SABB: All right, so
20	MR. CARTER: Now, I may have that
21	wrong, but the ultimate provisions, Senator
22	Sabb, in the of those items were, we
23	discussed those with the board, and we decided
24	that those weren't favorable to us.
25	SENATOR SABB: All right. So

1	after the board issued the directive to you to
2	try to make it happen, you then came back to the
3	board, briefed the board on those two issues,
4	and the board decided not to do it.
5	MR. CARTER: Well, that we
6	were in concurrence that that was not a sale
7	that we would pursue so we went it was a
8	negotiation
9	SENATOR SABB: Hold on. Hold on.
10	Stay with me. Don't leave me yet. All right,
11	so pointedly, to my question, those two issues
12	that you considered problematic, you went back
13	to the board, told the board, Here are the two
14	issues, and then the board decided, No, we don't
15	want you to pursue it anymore. Is that what
16	happened?
17	MR. CARTER: Yes, sir. In other
18	words, what the board would have been saying is,
19	That's not a transaction that we would approve.
20	SENATOR SABB: So then the board
21	decided that they did not want you to pursue it
22	anymore on the basis of those
23	MR. CARTER: No, sir, that's not
24	what I'm saying. We're still negotiating with
25	them. We're simply going back to them and

```
telling them, Those aren't acceptable. Here's
1
         the package that we'd like you to consider. And
2
         ultimately, they didn't --
3
                                       Hold on.
                                                 I'm
                        SENATOR SABB:
4
         sorry. Who is "we"?
5
6
                        MR. CARTER: We being Santee
7
         Cooper.
                        SENATOR SABB:
                                       So you being the
8
         executive director who had received the
9
         direction from the board -- I'm just trying to
10
         understand the hierarchy here. Did you go back
11
         to the board, or are you still negotiating
12
         outside of the board?
13
                        MR. CARTER: The board would have
14
         known about the status of the negotiation.
15
                        SENATOR SABB: All right.
16
17
                        MR. CARTER: Not only with them,
         but with all of the parties. We reported to the
18
         board at each board meeting who was -- who we
19
         would were talking with. At this point, we were
20
         down to just Duke. There -- I want to say there
21
         were five or six of them. And those are in the
22
         record.
                  In fact, I believe that's in the record
23
         that we provided to the Senate. I can name a
24
         couple.
                  Besides Progress and Duke --
25
```

1	SENATOR SABB: No, sir, I was
2	just curious. I'm I was just curious. Mr.
3	Chairman, anything on that?
4	MR. LORD: I think that's an
5	accurate characterization. We wanted to sell up
6	to 20, but at least 10 percent, primarily
7	because it lowered the cost for our customers.
8	We had our financial team run the scenarios, and
9	by selling off those interests so we were
10	the board was willing to give up on some of the
11	terms and conditions of the sale, but as Mr.
12	Carter said, at one point, Duke was too
13	aggressive, and it wasn't a good deal.
14	But we asked them to back and try
15	to push on some of those terms and get a deal
16	that would work because getting rid of 10
17	percent made it such a better financial scenario
18	for our customers.
19	SENATOR SABB: That's it.
20	CHAIRMAN SETZLER: That's it?
21	SENATOR SABB: Thank you.
22	CHAIRMAN SETZLER: Mr. Carter,
23	let me ask you, and I didn't ask you this
24	earlier this morning, are you going to be
25	working with Santee Cooper in any capacity once

```
you retire in February, i.e., a consulting
1
         contract or any other mechanism?
2
                        MR. CARTER: No. sir. There is
3
         no contract in place after -- other than the
4
         existing one. But there's no consulting
5
6
         contract, no, sir.
7
                        CHAIRMAN SETZLER:
                                            Well, your
         employment contract will terminate when you
8
         retire.
9
                        MR. CARTER: No, sir, it does
10
         not. The provisions associated with the
11
         noncompete continue and the payments associated
12
         with --
13
                        CHAIRMAN SETZLER:
                                            Right, sure,
14
15
         okay, but other than that?
                        MR. CARTER: Other than that,
16
         that's it.
17
                        CHAIRMAN SETZLER:
18
                                            okay.
                                                   I want
         to follow up on what several of these senators
19
         have asked. Mr. Carter, if you and the Chairman
20
         of the board would provide to us as soon as
21
         possible a list of people who are in these two
22
         plans, the defined contribution plan, the
23
         defined benefit plan, from 2008 to 2017, their
24
         salary, their position, their additional
25
```

1	compensation, and any other compensation that
2	they receive from Santee Cooper, as well as
3	their position so that we know whether or not
4	they're a vice president or not.
5	MR. CARTER: There are some that
6	are not.
7	CHAIRMAN SETZLER: Okay. But if
8	I understood you, the large number of those 25
9	are vice presidents.
10	MR. CARTER: Or either
11	executives. I believe that will be the larger
12	number.
13	CHAIRMAN SETZLER: Okay.
14	MR. CARTER: And that number
15	could be 25 to 30, and that is the number of
16	I want to be clear to you, Senator. I'm not
17	sometimes I don't I know when I don't
18	communicate it right.
19	CHAIRMAN SETZLER: Right.
20	MR. CARTER: Those are the people
21	that are currently employed. There's probably
22	another, I'm going to guess and say 15 or 20
23	that are retired that are being paid out under
24	that
25	CHAIRMAN SETZLER: I understand

```
that. We want anybody --
1
                        MR. CARTER: You want all of
2
         them.
3
                        CHAIRMAN SETZLER: -- any of them
         from 2008 to 2017. Mr. Addison, the same thing.
5
         We understood y'all were going to submit it
6
         before this, but from 2008 to 2017, by employee,
7
         by position, the salary, bonus related to this
8
         project, and bonus otherwise, and/or any other
9
         compensation. Are we okay with that?
10
                        MR. ADDISON: Yes, sir.
11
                        CHAIRMAN SETZLER: All right,
12
         now, somebody -- we had a discussion last time,
13
         and we've been asked specifically by a member of
14
         the Senate about this. We talked about
15
         mechanic's liens that had been filed, and I
16
         believe the correct number is somewhere around
17
         $225 million or $250 million, if I recall
18
         correctly.
19
                        MR. ADDISON: Latest run I have
20
         is 237.
21
                        CHAIRMAN SETZLER:
                                            Okay, 237.
22
         Mr. Marsh, in your conversations dealing with
23
         the Toshiba settlement and the 2.2, $2.4
24
         million, you never referenced the mechanic's
25
```

1	liens. What do y'all intend to do with the
2	\$2237 million of mechanic's liens for companies
3	who have worked on this project who have not
4	been paid for work that they did, and do you
5	intend to resolve those and pay those people?
6	MR. MARSH: That was contemplated
7	as part of the negotiations in the settlement
8	agreement, and we do have an obligation to
9	address those liens, and we have removed those
10	amounts from the gross amount of the settlement
11	in terms of what we think will still be left
12	available for application for customers.
13	CHAIRMAN SETZLER: All right.
14	Then let me go back. The Senator from
15	Orangeburg's question, when you referenced the
16	2.2, 2.4, that's after you take out the
17	mechanic's liens?
18	MR. MARSH: No. The anticipation
19	was that there would be a \$2.2 billion
20	settlement, and I'm rounding that number off.
21	We believe there were \$200 million in liens that
22	needed to be addressed. I don't know that all
23	of those are legitimate, but the legitimate
24	liens, we will have a responsibility to satisfy
25	those, so that brings your settlement down to \$2

1	billion. And from our perspective, we take 55
2	percent of that. That's the \$1.1 billion we've
3	been referencing in our documents.
4	CHAIRMAN SETZLER: Okay.
5	MR. MARSH: So we intend to
6	address those, and I assume we'll have a payment
7	resolution on those that are determined to be
8	legitimate.
9	CHAIRMAN SETZLER: All right.
10	Mr. Byrne, let me ask you a minute, and I'm
11	going to tell you that there is some confusion,
12	at least from the center of this round desk we
13	sit at I don't know about the far ends
14	dealing with intellectual property. So you need
15	to clarify, or either we need to clarify you,
16	when you reference intellectual property, it is
17	the consensus of those folks who have read the
18	Bechtel Report it certainly implies, if it
19	doesn't state, that the engineering design on
20	these two facilities was not complete; is that
21	correct?
22	MR. BYRNE: Yeah, the engineering
23	design was not 100 percent complete.
24	CHAIRMAN SETZLER: All right. So
25	if you don't have a complete design, the

```
question begs itself, what good does it do to
1
         have it in escrow, and why do you need
2
         Westinghouse in the future? Because you don't
3
         have a complete design.
4
                        MR. BYRNE: Well. the --
5
                        CHAIRMAN SETZLER: We need that
6
         question answered for this committee.
7
                        MR. BYRNE: The plant is a
8
         Westinghouse design plan, so --
9
                        CHAIRMAN SETZLER:
                                            But it's not
10
         complete.
11
                                    Well, yeah, but it's
                        MR. BYRNE:
12
         mostly complete. The fact -- the base plant,
13
         the plant that they could plunk down just about
14
         anywhere, that was about complete, and most of
15
         what was left was what we would call site-
16
         specific engineering. So the -- but the design
17
         information was intellectual property of
18
         Westinghouse.
19
                        And one of the things you have to
20
         do when you complete a design -- if we were to
21
         bring in a different engineer,
22
         architect/engineer to try to finish this plants,
23
         and it's not a very big community, they would
24
         have to have access -- questions would come up,
25
```

and they would have to have access to, Why is it 1 that they made this decision? Well, that's in 2 the intellectual property. That's in all the 3 backup documentation. That's in all these tapes 4 that we've got escrowed. 5 So -- and in addition to that, 6 the escrow wasn't a one time and done. 7 intention is that we would, had we decided to go 8 forward, we would update that information as 9 anything to the design would have changed. 10 these are things like source codes that lead you 11 to the number, okay? So, yeah, I've got the 12 number, I've got the number maybe even in a 13 document control center at the site, but if 14 somebody comes in and they have a question about 15 the number or they want to change that -- you 16 know, the wall has to be this high or the wall 17 has to be this thick; they say, Well, why does 18 it have to be that thick -- that information is 19 in the intellectual property. 20 CHAIRMAN SETZLER: But as we 21 22

understand it, it's not just somebody else that comes in. Westinghouse doesn't have it complete.

MR. BYRNE: Well, yeah. So we

23

24

1	would have to retain Westinghouse personnel to
2	complete that.
3	CHAIRMAN SETZLER: I'm talking
4	about when they walked when y'all shut it
5	down, it wasn't complete at that point
6	MR. BYRNE: Yep.
7	CHAIRMAN SETZLER: the design
8	of the facility.
9	MR. BYRNE: Right. So we're
10	so the base plant is 99 percent complete,
11	something along those lines. And I could get
12	the site-specific information using the
13	Westinghouse information, I could get to the
14	to finish it with somebody else that would know
15	how to use that information.
16	CHAIRMAN SETZLER: All right, so
17	you entered into a contract to build a facility,
18	knowing that it wasn't designed, correct?
19	MR. BYRNE: That's correct, and
20	that's not unusual.
21	CHAIRMAN SETZLER: And you
22	entered into a fixed-price agreement in 2015,
23	knowing you still didn't have a design.
24	MR. BYRNE: That's correct, and
25	that would have sheltered us from any increases

1	in cost relative to new design.
2	CHAIRMAN SETZLER: Well, that
3	depends on your interpretation of what a fixed-
4	price contract is because in most cases in the
5	construction industry, a fixed-price contract
6	doesn't mean that you won't have change orders
7	which affect the contract price.
8	MR. BYRNE: No contract, fixed-
9	price or otherwise, will shield you from change
10	orders.
11	CHAIRMAN SETZLER: Correct.
12	MR. BYRNE: But the contract that
13	we did
14	CHAIRMAN SETZLER: So it's really
15	a misnomer.
16	MR. BYRNE: I don't know that
17	it's a misnomer. The contract that we
18	negotiated did limit their ability to make
19	changes. So it would actually have to be a
20	change in the law in order for them to give us a
21	change order or a change that we would have
22	requested, and I'm not aware of any changes that
23	we requested.
24	CHAIRMAN SETZLER: Okay, but you
25	also didn't do much construction after that

1	either. I mean, you're still a long way from
2	finishing these plants. That's the reason you
3	walked off.
4	MR. BYRNE: That's correct, but
5	we did from October of 2015 to a couple of
6	months ago, we did do quite a bit of
7	construction.
8	CHAIRMAN SETZLER: All right, so
9	I want to make the record clear because I
10	understood you to testify at the last hearing -
11	well, let's back up. You testified today that
12	in 2018 2019, your words, quote, "We got an
13	acceptable schedule," end quote. You did not
14	get an integrated construction schedule.
15	MR. BYRNE: You said in 2019.
16	CHAIRMAN SETZLER: In 2009.
17	MR. BYRNE: In 2009.
18	CHAIRMAN SETZLER: In 2009, that
19	you you testified today, "We got an
20	acceptable schedule."
21	MR. BYRNE: Correct.
22	CHAIRMAN SETZLER: That was not
23	an integrated construction schedule.
24	MR. BYRNE: In 2008, with the
25	contract, we got a schedule. They owed us an

1	integrated project schedule. I think it was
2	September of 2008, they gave us that first pass
3	at an integrated schedule. Our feedback to them
4	was, You haven't incorporated some things. Go
5	back and try again. We they went back and
6	tried again, and we got a schedule that we
7	considered acceptable in April of 2009.
8	CHAIRMAN SETZLER: Well, Mr.
9	Byrne, you know, I want to let me go at it a
10	different way. You testified at the last
11	hearing that from 2008 to 2017, when this
12	project, when you abandoned it, you never got an
13	integrated construction schedule.
14	MR. BYRNE: No, it's
15	CHAIRMAN SETZLER: I asked that
16	question specifically, and that's what you
17	answered.
18	MR. BYRNE: So when during the
19	last hearing, what we were talking about was the
20	fully integrated, resource-loaded produc
21	schedule.
22	CHAIRMAN SETZLER: Okay.
23	MR. BYRNE: We had schedules all
24	along, and we had a couple of iterations of
25	integrated project schedules. But they weren't

1	fully integrated, as in they would be
2	integrated with procurement, or they'd be
3	integrated with engineering, and what we wanted
4	was something that integrated everything.
5	And we were promised that with
6	independent information from Fluor, who comes
7	onboard as the new construction contractor. We
8	were promised that starting at about mid-2016.
9	They kept delaying and delaying and delaying,
10	and as Mr. Carter said, we never got that, but
11	at the time that we stopped them, largely
12	because of their bankruptcy filing and then the
13	problems that Toshiba has.
14	CHAIRMAN SETZLER: All right. So
15	your testimony again today is, you never, in the
16	nine years of this project, got that fully
17	integrated, loaded construction schedule.
18	MR. BYRNE: We had schedules all
19	along, okay, but the fully integrated, resource-
20	loaded schedule that we had been demanding from
21	them that they promised to us in 2016, we did
22	not get.
23	CHAIRMAN SETZLER: All right.
24	Just very candidly, because y'all have
25	intentionally all day and we've let you do it

1	used the word "prudent." Do you think it was
2	prudent to go nine years without that fully
3	integrated, loaded construction schedule that
4	you were supposed to get?
5	MR. BYRNE: Yeah, it's not
6	unusual in construction to start off
7	construction without something that's that is
8	fully integrated.
9	CHAIRMAN SETZLER: That's not
LO	what I'm asking.
11	MR. BYRNE: You start off with
12	yeah, I do think that it was prudent the way
13	that we approached it, yes.
L4	CHAIRMAN SETZLER: So you think
15	it was prudent to go seven years and enter into
16	a fixed-price contract with a contractor who had
L7	not provided you the fully integrated, loaded
18	construction schedule for seven years that they
19	had promised you?
20	MR. BYRNE: I do because the
21	schedule was going to offer protections for our
22	customers and shield them from future rate
23	increases.
24	CHAIRMAN SETZLER: Well, you've
25	got a different definition of "prudent" than I

```
do.
              Senator from Richland.
1
                        SENATOR SCOTT: Two real quick
2
                     How much of the $2 billion and the
         questions.
3
         loss, if we finish the project, will be offset
4
         at the $6 billion? Or the non-associated? The
5
         -- a few minutes ago, we talked about you had $2
6
         billion with liens and other items that were
7
         still outstanding. How much of that, if we
8
         finish the project, and I think you're talking
9
         about $6 billion to finish the project --
10
                        MR. MARSH: There's only --
11
                        SENATOR SCOTT: -- how much of
12
         that would be offset?
13
                        MR. MARSH: Well, there's only
14
         200 -- I think it was 234, Jimmy?
15
                        SENATOR SCOTT:
                                       237.
16
                        MR. MARSH: 237 million in liens,
17
         not --
18
                        SENATOR SCOTT: But you, but you
19
         -- but a number -- you mentioned a number about
20
         $2 billion, was your last comment.
21
                        MR. MARSH: Yeah, the -- and when
22
         I hear the $2.2 billion, if that's the number
23
         you're referring to, that's --
24
                        SENATOR SCOTT: That's what you
25
```

collected from the ratepayers. 1 No, we have not MR. MARSH: 2 collected that from the ratepayers or the 3 customers. That's the number we're leftover as 4 an abandonment cost after you take the 4.9 5 billion we've spent to date --6 7 SENATOR SCOTT: Right. MR. MARSH: -- and subtract from 8 that the Toshiba guarantee, parental guarantee, 9 and the benefit of the tax deductions. That 10 leaves you with \$2.2 billion that we need to 11 That's the question on the table for us 12 manage. is, How do we intend to manage that \$2.2 13 billion? 14 15 MR. ADDISON: Senator Scott --SENATOR SCOTT: Then my last 16 question: What are your exit plan? Because at 17 some point, there is an exit plan, and we're 18 going to continue to ask questions, and we're 19 going to go back and forth, and we're going to 20 dig deeper and deeper and deeper. What is the 21 exit strategy as it relates to the two 22 companies? I'm pretty sure that your 4.4 and 23 your 4.9 and the tax credits you're hoping to 24 get to cut your numbers -- what is the exit 25

1	plan?
2	MR. MARSH: Well, our exit plan
3	
4	SENATOR SCOTT: Exit strategy,
5	because there can't be a plan here. It's a
6	strategy first; then it's a plan. Tell me a
7	little bit about what your thinking is.
8	MR. MARSH: Ultimately, we will
9	have to file with Commission with an approach to
10	manage the \$2.2 billion. It's our desire and
11	I expressed this with the House and I believe I
12	expressed this earlier today with the Senate,
13	would be to sit down with an appropriate group
L4	and try to negotiate a solution on the \$2.2
15	billion which is a in the overall best
16	interest of minimizing costs to customers.
17	Our goal is not to have any
18	future rate increases related to this nuclear
19	project, and I believe if we have an opportunity
20	to sit down and structure a comprehensive
21	settlement from those parties that have an
22	interest in being in that negotiation, I'm
23	confident that we can find a reasonable solution
24	that we could then take to the Commission or
05	deal with in a hearing at the Commission that

would conclude our exit strategy. 1 SENATOR SCOTT: Okay. Now, that 2 takes care of the Commission. Now let's talk 3 about the general public, and I think the 4 Senator from Fairfield in his own way is, I 5 guess, is -- as best as he could. I'm going to 6 try a little different strategy. We get the 7 Commission satisfied. We still got the general 8 public, and I think somebody else said that 9 earlier too. How do we work through that? We 10 got \$9.3 billion sitting out there. We get the 11 Commission satisfied, but we've got a \$9.3 12 billion project that's just sitting there. 13 What is our strategy on that? 14 15 I've heard everything from conversations, spend another \$11 million a year just to put it in 16 holding, but at some point -- that's short term. 17 But at some point, we've got to get to a long-18 term strategy. What we do with a \$9.3 billion 19 Do we plan to sell it? Do we plan to 20 plant. dismantle it? What do we plan to do? Because 21 we've still got to satisfy all the particulars 22 when it comes down to the consumer. 23 MR. MARSH: The plan that we 24

would present to the Commission, I believe,

would address all of those issues. It would address the cost if we desired to maintain the plant in a condition where it could be easily started back up down the road once we finalize those associated costs. I think it would deal with how we have an impact on the cost of customers going forward, which is the cost we're trying to minimize and not have any future rate increases. I think it can address, you know, what it would take to start the project back up. I certainly understand Senator Fanning and to get some specific information on that.

In my mind, all of that would be evaluated through the Commission hearing process where everybody's interests are addressed: the companies, the consumers, and anybody that has an interest in determining how that resolution is approved, ultimately, by the Commission.

SENATOR SCOTT: will your plan to the Commission also include what the Senator from Orangeburg asked you about? That's the 20 percent that's out there. I think the consumer has \$1.7 billion in it, plus or minus. How do we satisfy that as relates to moving forward? Because they spent the 20 percent.

And so how do we satisfy those concerns, which really eases the consumer and the consumer knows exactly which direct they're going in? They're either getting a return on their investment or getting what we promised them or getting a refund back. I did the numbers on the refund; I don't think you want to touch a refund.

But try to figure out a strategy to try so the consumer know, at the end of the day, this is what's going to happen with them, coupled with whatever the strategy includes, if it's going forward, those who were employed at that location -- I don't remember the exact numbers off the top of my head -- to give them some kind of idea of whether or not they're also going to be going back to work.

MR. MARSH: I believe that would all be encompassed in this comprehensive settlement that I have discussed. It would address each party's concerns, whether it deals with the abandonment, the potential start-up of the project, the cost to be borne by customers, how do we minimize the financing cost on customers going forward. Our goal is to reduce

1	that as quickly as we can. I believe that would
2	all be encompassed in this settlement, and I've
3	got notes from all the issues that I think were
4	raised today, and certainly we would plan on
5	addressing those in this settlement.
6	SENATOR SCOTT: Is this a joint
7	effort? Because I got consumers on both sides.
8	I've got the SCE&G, and I've got the co-op
9	consumers who've got money invested in this
10	deal. Is there a joint plan that you guys are
11	going to come up with and come back to us,
12	outside of just going to Commission? There is
13	still a group in here that still need to know
14	what's going to happen, what's going to take
15	place, because we've got to answer to that same
16	constituency base that you collect dollars from.
17	MR. CARTER: I would certainly
18	hope that in the appropriate way, your team is
19	involved in that discussion, in my mind, before
20	we go to the Commission.
21	SENATOR SCOTT: Okay. Okay.
22	That he I want to hear from the
23	CHAIRMAN SETZLER: I'm sorry. I
24	thought you were
25	SENATOR SCOTT: I'm sorry.

1	MR. CARTER: As I said earlier,
2	everything has to be on the table for us, but
3	ultimately, all of Santee Cooper's costs, the
4	only place for them to get recovered is through
5	customers.
6	SENATOR SCOTT: Okay.
7	MR. CARTER: So everything has to
8	be on the table to try to minimize costs to our
9	customers.
10	SENATOR SCOTT: Thank you, Mr.
11	Chairman.
12	CHAIRMAN SETZLER: Senator from
13	Orangeburg.
14	SENATOR HUTTO: You said a minute
15	ago that ultimately, as part of the exit
16	strategy, you hoped to get the right group of
17	people together in the room to negotiate. Who
18	is that group of people; do you know?
19	SENATOR HUTTO: I don't have
20	that specific group, but I'm certain that this
21	group in here wants representation in those
22	discussions. I'm confident that the House of
23	Representatives would like to have
24	representation in those discussions. I think it
25	would be critical that we have Dukes Scott and

the team from the Office of Regulatory Staff in those discussions.

I think the energy users, the large industrial customers that typical intervene in our cases at the Commission, need to have a seat at that table. Usually Frank Knapp, through the Small Business Chamber of Commerce, has been in those negotiation discussions with us, and there are probably others, but I think anybody that has an interest in helping us find the solution would want a seat at the table in those discussions, and that's typically what we do when we go to the Commission.

I mean, one route would be for us to file with the Commission and invite everybody in. My assessment, given the level of concern over this issue and how we need to manage it, that it might be more effective for us to have those discussions before we go to the Commission so we know what everybody's willing to accept.

SENATOR HUTTO: But ultimately, only the Commission can make a determination that there was prudence in the abandonment, right?

1	MR. MARSH: They will make that
2	decision; that's correct.
3	SENATOR HUTTO: So that part of
4	it can or cannot be negotiated?
5	MR. MARSH: I think we can take a
6	settlement to the Commission, and they
7	ultimately have to rule on that. But generally,
8	if all the parties that have an interest have
9	agreed, the Commission gives a lot of weight for
10	that, and also, based on the Office of
11	Regulatory Staff's participation in that process
12	as to whether or not they should consider that.
13	SENATOR HUTTO: Okay. Thank you.
14	CHAIRMAN SETZLER: Senator from
15	Horry.
16	SENATOR RANKIN: Real quick. And
17	Mr. Addison, you are the CFO for this project
18	and for South Carolina's SCE&G
19	MR. ADDISON: Yes, sir.
20	SENATOR RANKIN: and SCANA.
21	So I want to kind of quickly touch back on this,
22	They didn't know. They would all he Dukes
23	had to do was ask me, and I would have told
24	him, but I couldn't have told him, this kind of
25	circuitous bit that we heard with Ms. Powell

1	testifying that there were conversations and
2	there was a written request of your finance
3	team, correct?
4	MR. ADDISON: Well, what I heard
5	was from Ms. Powell was the Business and
6	Finance team. I mean, that's kind of hybrid
7	reference to some that are in the line
8	organization and some that are in the finance
9	organization.
10	SENATOR RANKIN: But they're in
11	your organization, is my question; is that true?
12	MR. ADDISON: Not necessarily.
13	I'm not sure who she's referring to. Some could
14	be
15	SENATOR RANKIN: Well
16	MR. ADDISON: in Mr. Byrne's.
17	SENATOR RANKIN: So if, in fact,
18	there is a written request, as has been
19	testified to, seeking information from SCANA,
20	affirmatively seeking information that was not
21	produced and, perhaps, a pure hypothetical,
22	but I doubt that they're going to be testifying
23	to something that they can't document.
24	And your position is that or,
25	Mr. Marsh, that they would not have known about

this. Wouldn't you have known that Bechtel had 1 already issued a report highly critical of your 2 management of the project, therefore casting 3 great doubt over whether this fixed-price 4 agreement should have ever been represented to 5 the public and ORS and adopted by the Public 6 Service Commission? 7 MR. ADDISON: No, sir, I don't 8 believe so, and the reason is, I was not 9 involved in the presentations or reviewed the 10 report. I have not been involved in that 11 12 process. SENATOR RANKIN: So you would not 13 know at all of any formal requests by ORS for 14 15 anything dealing with your ability to carry out this project, to finance this project, to manage 16 this project? 17 MR. ADDISON: Well, certainly, 18 I'm aware when they have inquiries in -- that 19 relate to my area. I'm not aware of an inquiry 20 related to this report. 21 So, Mr. Marsh, 22 SENATOR RANKIN: if you are now saying that we want to have a 23 conversation and many seats at the table, one 24 which would include ORS, and the representation 25

today is that ORS affirmatively, actively sought information from your organization that you decided, by legal maneuver or otherwise, not to produce, how in the world would ORS have any sense of good faith from you? How would we a public have any sense of good faith dealing when you're hiding behind a law firm and hiding behind a privilege shield of a document that is not complimentary of your management of this project?

And that's a loaded question, but I'm real curious that you now want to involve ORS, and, we're buddy-buddies, we're pals, yet perhaps, not you, but the public is beating on ORS for not doing its job, beating up on the General Assembly for not doing its job, when SCANA has purposely and willfully not produced a document that is highly critical of your project, of which you're the majority partner, but now, Let's invite them back to the table. That doesn't jive with me. That does not speak of good faith, and perhaps I'm way off base in this. I hope you can help me be proven wrong.

MR. MARSH: Well, as I said before it was never our intention to hide behind

the attorney. We didn't get an attorney to hide information. We got an attorney to validate concerns we've had on the project that I believe were well known to ORS and their staff, based on communications we've had with them, their interactions with people at the site, the quarterly reports we have filed with the Commission, and the direct testimony we have given to the Commission. It's never been our intent to hide information from the Office of Regulatory Staff.

SENATOR RANKIN: But is it -- and I hate to interrupt. Never your intent, I didn't mean to do it, but I did it. Didn't you not produce it? You did it, right? You're sorry that you didn't do it, but, in fact, you've had testimony today saying they asked, proactively asked, yet you didn't do it. How is that anything other thing bad faith?

MR. MARSH: Because the document was prepared in anticipation of litigation, and we believed it to be confidential. We still believe that today. I know you've been provided a copy of that document, and we've certainly been doing our best to respond to guestions

about the information contained in the report.

But we have not tried to deceive anyone. We have not tried to hide information. We simply believe the document was confidential because it was prepared in anticipation of litigation.

Dukes Scott and the Office of Regulatory Staff,
I have dealt with them the majority of my
career, since the Office of Regulatory Staff was
formed. We don't always agree. Many times we
disagree, which is why we have to sit down and
find common ground with these settlements that
we reach. I think it would be very awkward for
us to try to craft any type of settlement
without the Office of Regulatory Staff in the
room with their knowledge of the project and all
the accounting and financial issues and the
orders that could likely be issued by the
Commission regarding the abandonment decision.

SENATOR RANKIN: That assumes, and again, the Lord willing, there's peace and harmony and resolution, and nobody has to pay for the risk that SCANA undertook and that Santee Cooper, as a minority party, or partner, undertook. But you're assuming a settlement,

yet you are going to have to go before the very committee, Public Service Commission, who takes recommendations from ORS to give you what you want if you don't get a deal; isn't that correct?

MR. MARSH: Well, I mean, we always have to go back to the Commission, and it's certainly in our best interest to try to explain our position and reach an agreement with the Office of Regulatory Staff. That doesn't always happen. I believe in this case, we've got an opportunity to do that.

I know it's unpopular when I say this. I know people don't like it when I say this, but the Base Load Review Act, which was the foundation of the construction project which we undertook -- we've said before, we would not have been able to do that without the Base Load Review Act. The Base Load Review Act explicitly provides for our ability to recover the dollars associated with an abandoned project. We understand that would be a burden on customers. We understand customers have paid for eight, nine years on a project that now, we prudently decided to stop, but we prudently decided to

begin this project.

team, and I continue to believe our management team was sufficient in the oversight of the project and that we would not have had a different outcome today had we done some sort of oversight role. I believe we would have reached the same decision based on the bankruptcy of Westinghouse. But we want to minimize the impact on customers going forward. I'll say it again: Our goal is to have no future increases associated with this nuclear plant in a potential settlement that I'm hopeful we can reach with all those who have an interest in finding a way to go forward.

CHAIRMAN SETZLER: Okay. Let me follow up on that just a minute. You know, I guess I've got to be candid with you. Everybody that I know in life, including myself, make mistakes. Sometime we have to just stand up and say, I made a mistake, and I regret a made a mistake, or, I'm sorry.

And what I continue to hear and I think the public continues to hear is, from Santee Cooper, Well, we were the minority party

1	in this deal, and westinghouse went bankrupt;
2	oh, by the way, we didn't go tell anybody with
3	the state that we were in trouble with this
4	project. And SCANA continues to say, Prudent,
5	prudent, prudent, prudent and never
6	says neither one of you have ever said, We
7	made a mistake, of any kind.
8	In nine years that this project's
9	going on, I've we've held two hearings.
10	Nobody said, We made a mistake, anywhere. And
11	that just gives me great concern, and I can tell
12	you, that's what the public is talking about.
13	The next meeting is scheduled for October the
14	11th. I don't know whether we'll need y'all or
15	not. We will let you know that once we receive
16	the information.
17	06:25:01
18	(END OF VIDEO FILE)
19	
20	
21	
22	
23	
24	
25	

1	CERTIFICATE OF TRANSCRIPTIONIST
2	I, Susan K. von Keller, do hereby certify:
3	That the foregoing audio file entitled
4	"South Carolina Senate, V. C. Summer Nuclear
5	Project Review Committee, September 18, 2017"
6	was transcribed; that the foregoing transcript
7	as typed is a true, accurate and complete record
8	of the audio file to the best of my ability
9	under the prevailing circumstances.
10	I further certify that I am neither related
11	to nor counsel for any party to the cause
12	pending or interested in the events thereof.
13	Witness my hand, I have hereunto affixed my
14	official seal this 6th day of October, 2017, at
15	Columbia, Richland County, South Carolina.
16	
17	
18	
19	
20	Susan K. von Keller
21	Notary Public
22	State of South Carolina at Large
23	My Commission expires:
24	March 8, 2026